

AWM4
Australian Imperial Force unit war diaries,
1914-18 War

Engineers

Item number: 14/23/17

Title: 4th Field Company, Australian
Engineers

February 1917



AWM4-14/23/17

WAR DIARY

Army Form C. 2118.

Instructions regarding War Diaries and Intelligence Summaries are contained in F. S. Regs., Part II. and the Staff Manual respectively. Title pages will be prepared in manuscript.

or INTELLIGENCE SUMMARY.

of 4th Ild Coy A.C.

(Erase heading not required.)

Place	Date	Hour	Summary of Events and Information	Remarks and references to Appendices
In the Field,	Feb 1 st	7 ^{1/2} hours	Building bunks 13 th Bde H.Q., lining kitchen 13 th Bgde H.Q. Interior work on rooms + accommodation	
	2 nd	work for day	at Bazentin Hse (Div H.Q.) lining tunnel (for Hospital 13 th Bde H.Q.) General Brigade	
	3 rd		work at Mametz Bde Camp; Erecting Stables at Montauban Corner, fixing sign boards, various Camps.	
	4 th		Lining tunnel 13 th Bde Field Amb Hospital, Completion of loop + putting in Switch Decauville Railway.	
	5 th		Building bunks at 4 th Bde H.Q., building kitchen 13 th Bde H.Q.; Interior work accommodation	
	6 th		+ excavations at Bazentin Hse (Div H.Q.) General Brigade work Mametz Camp building Stables Montauban Cr.	
	7 th		Blg. Gasproof doors Signal Str + Montauban Camp, boasting up + putting in doors Railway Shed Quarry siding	
	8 th	Feb'y	Laying rails Decauville railway, Lagging 4 th Div artillery H.Q. erecting kitchen +	
	to		general repairs officers quarters 13 th Bde H.Q.; putting ceiling in operating theatre	
	to		at 13 th A.M.C., building cookhouse + Stables Mametz camp, lining + painting Shed Quarry siding.	
	13 th		Interior work on rooms + accommodation, + excavation work: repairs to Company Camp.	
	14 th		Building beams, gasproof doors + bunks 13 th Bgde H.Q. Lining tunnel + walls	
	to		erecting partitions putting up brackets for stretchers and putting in flooring 13 th A.M.C.; Building bunks for 12 th Bgde, lining ceiling + erecting bunks at	
	to		4 th Div artillery H.Q. Completing tramway. General Bde work at Mametz Camp. Smelting +	
	to		lining rooms, putting Quarry siding. Erecting Messen bow huts at Perth Camp; Interior fittings	
	22 nd		+ excavations + drainage Bazentin Hse, Lagging for gasproof doors Nicholson Tunnel	
	to		+ draining Decauville Railway	

WAR DIARY

Army Form C. 2118.

Instructions regarding War Diaries and Intelligence Summaries are contained in F. S. Regs., Part II. and the Staff Manual respectively. Title pages will be prepared in manuscript.

or INTELLIGENCE SUMMARY.

(Erase heading not required.)

Place	Date	Hour	Summary of Events and Information	Remarks and references to Appendices
In the Field	Feb. 23 rd	7 th Home Working Coy.	Interior fittings, entrances to tunnels, drainage at Bazentin Hse. Hut building at Quarry Ldg, Gasproof doos to 13 th Bde H.Qrs. interior fittings at 4 th Div artillery H.Qrs	
	24 th		draining decausal railway, Erecting Huts Perth Camp, General work & erecting Russian Huts	
	25 th		Company moved out from Bazentin Camp at 10am, arrived at Becourt Camp 12 noon Sunday.	
	26 th		" " " " Becourt Camp at 10am " " billets Bresle at 130pm	
	27		" being equipped with clothing	
	28		" " " " and bathing parade.	

W. Mills
 Capt
 OC 4th Feb Coy A.C.