

Works Notice

May 2021

Boggo Road and Southern Area construction update

Tunnelling works are underway at Boggo Road, with station box excavation also continuing. In the Southern Tunnel Portal works area, piling activities, utilities relocation and site establishment continues.

Boggo Road station construction site

Construction activities

Activities on site include:

- 24/7 tunnelling activities including the use of two excavators for cavern excavation
- Excavation, earthworks and associated haulage
- Installing rock anchors, soil nails, shotcreting and ground support
- Installing concrete pumping infrastructure within the busway for station construction
- Installing fencing along the busway
- 24/7 crane operation at the station box
- Machinery, equipment and materials delivery
- Continued reinforcement and concrete installation for the station structure
- Commence base construction for tower crane 2.

Parking removal – Joe Baker Street

To provide site access and ensure the safety of cyclists and pedestrians, kerbside parallel car parking along the western kerb on Joe Baker Street will be removed from early May 2021.

Weekend work in the rail corridor

Work will occur within the rail corridor during the weekend of 29 and 30 May 2021. These activities will occur outside of the project's normal working hours. Details of the works will be provided closer to the work starting.

Out-of-hours works: Boggo Road and Southern Tunnel Portal

Out-of-hours work is required due to traffic permits, safety requirements and construction methodology, with works including (but not limited to):

- Station box works including stockpiling, earthworks, spoil removal, plant movements and concrete works
- Plant delivery and associated works via Boggo Road and Joe Baker Street
- Site and service investigations, monitoring and maintenance
- Concrete and over-sized equipment deliveries.
- Delivery of rail materials using trucks, excavators, front end loaders, cranes, vehicles, traffic control, lighting towers and hand tools
- Ongoing stormwater installation within the Southern Area work site on Kent Street using excavators, roller, compactor, hand tools and lighting towers
- Watermain connection on Kent Street using drilling equipment, vacuum excavators, hand tools and lighting towers
- No water outages are expected during this work.
- Service providers will continue to notify of any planned service interruptions to water, power, gas or telecommunications, if required.
- Additional notification will occur for out of hours work if required. Work is subject to approvals and weather conditions.

Southern Tunnel Portal Works Area

Construction activities

Ongoing activities on site include:

- Site facilities and office establishment
- Excavation, earthworks and associated haulage
- Installing permanent site fencing and gates
- Continued drilling and pouring of piles including pile break back
- Machinery, equipment and material delivery
- Continued utility relocation work including Telstra and sewer and stormwater infrastructure on Kent Street, Railway Terrace and Pound Street
- Installing rail signalling within the rail corridor
- Installing a water connection, drainage and stormwater work on Kent Street.

Survey, service and ground condition investigations

Investigation activities will include:

- Survey, CCTV inspections and pressure cleaning of water and sewer infrastructure
- Ongoing maintenance and monitoring works to protect existing infrastructure
- Geotechnical and soil investigations using truck-mounted drill rigs
- Utility investigation and reinstatement activities.

Micro-tunnelling underway

Micro-tunnelling work is now underway within the two Cross River Rail construction areas on Railway Terrace, and also near Kent Street. This work is necessary to install new sewer and stormwater infrastructure under the rail corridor and will continue for approximately 12 months.

As part of these works there will be an increase in truck movements on Rawnsley Street, Dutton Street and Pound Street. Safe pedestrian access will be maintained through the area.

This work will be undertaken during the standard construction hours of 6:30am to 6:30pm Monday to Saturday unless otherwise notified.

Kent Street – Shared User Path works - Stage 1

As part of critical retaining wall works on the southern part of Kent Street the shared user path will be realigned. This change will be in place from early May to late 2021 (refer below).

Stage 1 of these works will not impact the use of the shared user path however we ask that you follow all traffic and project related signage in the area.

Once the realignment is in place, piling and concrete works will start to build the retaining wall.



What to expect - Boggo Road and Southern Tunnel Portal

- Construction activity in the area including the use of heavy machinery with the potential for an increase in noise, dust, vibration, truck movements and workers.
- Temporary lighting to support out of hours work.
- Intermittent maintenance activities.
- Construction impact mitigation activities such as street sweepers, water suppression and fencing installation.
- Work is subject to relevant approvals and suitable weather conditions.
- Temporary changed pedestrian access and traffic conditions including lane closures on Railway Terrace, near Kent Street and within the Boggo Road precinct.
- Standard construction times are 6:30am to 6:30pm, Monday to Saturday, however work will occur outside of these hours due to traffic permits, safety requirements and construction methodology.
- Workers may arrive onsite one hour prior to the work start times to prepare for the shift's activities.
- Every effort will be made to keep disruptions to a minimum for nearby residents and businesses.

☎ 1800 010 875

✉ crossriverrail@cbgujv.com.au

🌐 crossriverrail.qld.gov.au



If you need an interpreter to assist you in understanding this document, please call the Translating and Interpreting Service (TIS National) on 131 450 and request to be transferred to Multicultural Affairs Queensland on 13 QGOV (13 74 68)

