Procurement

С

Construction and/or Delivery



		Capital Projects Status Report	<del></del>				
Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima 2022-2023	te	Project Timeline
	Capital Project			HSC Budget	Other Source	Total	
N/A	22CE0001	Spinderella Installation	Options are being considered for a location however this will be a budget bid for next financial year.			\$0	Project Completed   Assets Created/Project Capitalised
BID00462	220TH003	Community Resilience Officer	Fans installed in evacuation centre.  Message board arrived and deployed at Taylors Beach.  Mental health first aid training is underway.	\$131,067		\$131,067	Project Completed   Assets Created/Project Capitalised
BID00541	23EQP001	Preparing Australian Communities - Disaster Management Dashboard and Equipment	Radios were distributed at the Wardens evening on 8 November. Flood monitoring set up is underway. Flood cameras are available to the public on the Disaster Dashboard. Halifax camera and water monitoring devices have been set up. Quotes for Yanks Jetty and IoT for Palm Creek and other Herbert River installations are underway. Additional cameras installed but not operational.		\$99,999	\$99,999	Project Completed   Assets Created/Project Capitalised
Corporate a	nd Community	/ Services		ı	1	ı	
C/FWD	20ITS003 (C/FWD)	Implementation Tech1 Strategic Asset Management	Two asset models (footpaths and kerb and channel) have been tested and a third (roads) has been commissioned. This is continuing.	\$222,852		\$222,852	Project Completed   Assets Created/Project Capitalised
C/FWD	21FAC002 (C/FWD)	Cemetery Revitalisation Programme	Masterplan has been adopted. Project has been completed.	\$75,000	\$0	\$75,000	Project Completed ✓ Assets Created/Project Capitalised  2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun  Forecast
C/FWD	210TH001 (C/FWD)	Special Collection Preservation	Scan Pro device received and sent away for installation of automatic carrier.	\$20,000	\$25,000	\$45,000	Project Completed   Assets Created/Project Capitalised
BID00405	220TH002	Hinchinbrook Shire Council Local Laws Review	No update provided for February, or to explain why budget has been deleted.			\$0	Project Completed   Assets Created/Project Capitalised
BID00465	23ITS001	Technology One Project	Migration of Technology one Ci to CiA has gone live and now is complete.     Search for a Business Analyst has begun.	\$315,000		\$315,000	Project Completed   Assets Created/Project Capitalised
Infrastructu	re and Utility S	Services					
C/FWD	20WAT002 (C/FWD)	Automatic Meter Reading Equipment Project	Contractor changed out 500 meters. Meters sent to Honeywell to analyse to determine cause of faults. Ongoing communication with contractor.	\$152,684		\$152,684	Project Completed   Assets Created/Project Capitalised

С

Construction and/or Delivery

Proposed Carry Over

Capital Projects Status Report **Program Estimate Project Timeline** Bid No. Code **Project Description Status Comments** 2022-2023 Project Completed Assets Created/Project Capitalised Embankment failure a major issue, currently attempting to resolve this matter. 20WST001 \$2,140,926 2022-2023 \$2.140.926 Dec Jan Feb Mar Apr C/FWD Warrens Hill - Landfill Capping Cell 1 Draft design review received. Jul Aug Sep Oct Nov (C/FWD) Communication with contractor is ongoing. Forecast Actual С Junior cricket pitches completed, with minor levelling works to tidy up the area to Assets Created/Project Capitalised Project Completed 21FAC007 be completed new year. May C/FWD Ingham Showground Facility Improvements \$50,000 \$50,000 lul Aug Sep Oct Nov Dec Jan Feb Mar Apr Jun 2022-2023 (C/FWD) · Placement of loam required to close out the project. Forecast · Awaiting meeting with supplier. Actual Assets Created/Project Capitalised 21FLD001 C/FWD Flood Warning Infrastructure Network Training undertaken in November. All hardware installations are now complete. \$547,000 \$547,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun 2022-2023 (C/FWD) Forecast Actual Project Completed Assets Created/Project Capitalised 21REPA01 \$1,022,148 \$1,022,148 2022-2023 C/FWD 2021 DRFA Flood Events - North West Unsealed Contract works completed, practical completion certificate issued to Contractor. Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr (C/FWD) Forecast С Actual Assets Created/Project Capitalised Project Completed 21REPA02 C/FWD 2021 DRFA Flood Events - North East Unsealed \$422,376 \$422,376 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun (C/FWD) Contract works completed, practical completion certificate issued to Contractor. orecast Actual С Assets Created/Project Capitalised Contract works completed. Practical completion issued to Contractor. Project Completed 21REPA03 \$2,180,177 \$2,180,177 **2022-2023** C/FWD 2021 DRFA Flood Events - South West Unsealed Variation works approved for Mount Fox Road scour repair works commenced, Aug Sep Oct Nov Dec Jan Feb Mar Apr May (C/FWD) works to be completed March 2023, weather pending. Forecast Actual Assets Created/Project Capitalised Project Completed All roads complete except for Bronte Road and Orient Road, sections of subgrade 21REPA04 \$1,452,299 \$1,452,299 **2022-2023** C/FWD 2021 DRFA Flood Events - South East Unsealed deemed unsuitable. Variation scoped and priced to undertake the works. Wet Aug Sep Oct Nov Dec Jan Feb Mar Apr Mav Jun (C/FWD) veather has delayed works. Forecast Actual Project Completed Assets Created/Project Capitalised 21REPA05 \$1,397,868 \$1,397,868 **2022-2023** C/FWD 2021 DRFA Flood Events - Sealed Roads Contract works ongoing. Works have been impacted by wet weather. Aug Sep Oct Nov Dec Jan Feb Mar Apr May (C/FWD) orecast Actual Assets Created/Project Capitalised · Driveways installed and toilet block opened. All that is required for completion is 21W4Q004 Works for Qld 2019-2021 - Development Program -\$399.871 C/FWD moving some bollards and installation of signage. \$399.871 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun (C/FWD) Forrest Beach Caravan Park Sewerage · Complete. Forecast Actual · Tender released to the market, closed end of May with no tenders received. This project has been suspended. In order to meet funding guidelines it may be Vince Corbett Park Toilet Block Renewal necessary to submit a variation and select an alternative project. Project Completed N/A Assets Created/Project Capitalised 22BLD001 \$250,000 BID00417 \$250,000 (W4Q) · Project has been suspended. A Report to Council is going to the August Council Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun 2022-2023 Meeting to select an alternative project. Forecast Money to be reallocated to an alternative project, upon Council direction. Actual

Procurement

С

Construction and/or Delivery

Utility (Infrastructure and Utility Services - Surveyors) - Delivered

Truck with Crane - Delay is with bodybuilders for mounting of the crane.

Proposed Carry Over

Capital Projects Status Report Program Estimate **Project Description Status Comments Project Timeline** Bid No. Code 2022-2023 Bridge works complete. Project Completed Assets Created/Project Capitalised Rocklining and shotcreting of drains completed. \$5,750,000 \$5,750,000 2022-2023 Feb Mar Apr BID00454 22BRD001 **Dutton Street Bridge** Jul Aug Sep Oct Nov Dec Jan May Practical completion assesment in progress. Final QA documentation being Forecast compiled and assessed. Actual RFQ awarded to Keita Services. Painting works have commenced. Works Assets Created/Project Capitalised Project Completed McGordon Creek Bridge Remedial Works (LRCI Phase expected to be completed by 30 June 2022. Works has completed with few minor 22BRD003 \$115,000 Dec Jan BID00363 \$115,000 lul Aug Sep Oct Nov Feb Mar Apr May lun 2022-2023 adjustments and final inspections. Forecast Works are now completed 25/07/2022 Actual RFO awarded to Keita Services. Works commenced, Works expected to be Assets Created/Project Capitalised ompleted by 30 June 2022. BID00362 22BRD004 Humpty Back Bridge Remedial Works (LRCI Phase 3) \$145,000 \$145,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr 2022-2023 Work has been completed with a few minor adjustments and final inspections. Forecast Works are now completed 25/07/2022. Actual Topsoil, grass seeding and site clean-up completed. Project Completed Assets Created/Project Capitalised Lucinda Drainage Renewal (Vass Street and Bruce BID00419 22DRN001 Bruce Parade section of this project completed. \$396.931 \$396.931 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Parade) Overflow grate at Vass Street installed. Forecast Actual Project Completed Assets Created/Project Capitalised All RCP's and kerb and channel construction completed. BID00448 22DRN002 Miles Street Stormwater Drainage Renewal · Project previously closed in error. \$443,027 \$443,027 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Culvert relining RFQ issued to market, no submissions were received. Forecast Actual All pipes complete with minor repair works to be planned. Assets Created/Project Capitalised Project Completed Herbert Street Drainage Renewal (Gedge Minor works have been carried out with some finalisation to be completed. BID00418 22DRN003 \$600,000 \$600,000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Street to Cartwright Street) (W4Q) · Works completed 30/10/2022. Final payments and practical completion to be Forecast completed. Actual Assets Created/Project Capitalised Project Completed 22EQP001/ BID00459 Disaster Response Equipment Completed. \$156,493 \$156,493 IIII Aug Sep Oct Nov Dec Jan Feb Mar Apr Mav lun 2022-2023 22FI T002 Forecast Actual Project Completed Assets Created/Project Capitalised 22FLD001 \$0 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr N/A Disaster Message Boards x4 Radar received Forecast Actual Zero Turn Mower (Cemetery) - Delivered SUV (Mayor and CEO Office) - Delivered Utility (Infrastructure and Utility Services - Workshop) - Delivered Utility (Infrastructure and Utility Services - Works) - Delivered Utility (Infrastructure and Utility Services - Works) - Delivered Utility (Infrastructure and Utility Services - Water) - Delivered Utility (Infrastructure and Utility Services - Parks) - Delivered 22FLT001 \$255.997 \$255.997 BID00424 2021-2022 Vehicle Fleet Replacement Utility (Infrastructure and Utility Services - Works) - Delivered Utility (Infrastructure and Utility Services - Works) - Delivered Utility (Infrastructure and Utility Services - Parks) - Delivered Project Completed Assets Created/Project Capitalised Small Truck (Facilities) - Delivered Dec Jan Feb Mar Apr Jul Aug Sep Oct Nov May 2022-2023 Utility (Infrastructure and Utility Services - Biosecurity) - Delivered

Forecast

Actual

t

Construction and/or Delivery

		Capital Projects Status Report																
Bid No.	Code	Project Description	Status Comments	P	rogram Estima 2022-2023	nte	Project Timeline											
DRFA	22NDM001	DRFA - Mount Fox Landslip	Construction works completed. Variation works for pipe extension and bitumen widening completed.     Practical completion assessment underway.		\$406,166	\$406,166	Project Completed         ✓         Assets Created/Project Capitalised           2022-2023         Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun           Forecast         C         C           Actual         C         C											
DRFA	22NDM002	DRFA - Abergowrie Road Landslip	Construction works completed.     Practical completion assessment underway.		\$195,926	\$195,926	Project Completed         ✓         Assets Created/Project Capitalised           2022-2023         Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun           Forecast         C         Image: Completed Sep Oct Nov Dec Jan Feb Mar Apr May Jun           Forecast         C         Image: Completed Sep Oct Nov Dec Jan Feb Mar Apr May Jun           Forecast         C         Image: Completed Sep Oct Nov Dec Jan Feb Mar Apr May Jun											
DRFA	22NDM003	DRFA - Unsealed Roads	Tender awarded to Timrith Transport. Construction works commenced.			\$0	Project Completed   Assets Created/Project Capitalised											
DRFA	22NDM004	DRFA - Berwick Street - Log Creek Bank	Contract works completed.		\$61,447	\$61,447	Project Completed         ✓         Assets Created/Project Capitalised           2022-2023         Jul         Aug         Sep         Oct         Nov         Dec         Jan         Feb         Mar         Apr         May         Jun           Forecast         P         C         Image: Completed of the project Capitalised         Image: Completed of the project Capitalised         Image: Completed of the project Capitalised           Forecast         P         C         Image: Completed of the project Capitalised         Image: Completed of the project Capitalised           Actual         A         P         Image: Completed of the project Capitalised         Image: Completed of the project Capitalised											
BID00479.2	22NDM007	Betterment Program - Capellaris Road	Survey for design is completed.     Design works have continued.	\$15,352	\$61,409	\$76,761	Project Completed   Assets Created/Project Capitalised											
BID00479.1	22NDM006	Betterment Program - Covells Road (CH1180 to CH1780)	Design completed. RPEQ certified construction drawings received from Langtree.     Insitu Stabilisation and Bitumen Seal awarded to Stabilised Pavements of Australia (SPA)     Construction commencement delayed due to wet weather.	\$104,826	\$376,679	\$481,505	Project Completed   Assets Created/Project Capitalised											
BID00479.5	22NDM007	Betterment Program - Hamleigh Road (CH 4050 to 4685)	Survey for design is completed.     Design works have continued.	\$100,970	\$403,881	\$504,851	Project Completed   Assets Created/Project Capitalised											
BID00479.6	22NDM007	Betterment Program - Orient Road	Construction works commenced. Seal installation completed at CH8170-8460. Unsuitable material replacement undertaken. Wet weather has delayed works.	\$220,984	\$883,933	\$1,104,917	Project Completed   Assets Created/Project Capitalised											
BID00479.7	22NDM006	Betterment Program - Quabbas Road (CH 0 to 305)	Tender awarded to Keita Services. Construction commencement delayed due to wet weather.	\$47,527	\$172,114	\$219,641	Project Completed   Assets Created/Project Capitalised											
BID00479.3	22NDM006	Betterment Program - Gangemis Road (CH 4700 to 5100)	Tender awarded to Keita Services. Construction commencement delayed due to wet weather.	\$110,134	\$401,044	\$511,178	Project Completed   Assets Created/Project Capitalised											

BID00393

22SEW003

Halifax Hall Septic System Renewal

С

Construction and/or Delivery

No local providers submitted. A Townsville firm submitted a price of \$72K.

No update provided for month of September.

Investigating having the design outsourced and completing the work in-house.

Proposed Carry Over

Capital Projects Status Report **Program Estimate Status Comments Project Timeline** Bid No. Code **Project Description** 2022-2023 RFQ was issued for subcontractor engagement on 10/01/2023 and closed on 27/01/2023 with four supplier responses received. Evaluation has commenced. Project Completed Assets Created/Project Capitalised Betterment Program - Golloglys Road (CH3570 to BID00479.4 22NDM006 Insitu Stabilisation and Bitumen Seal awarded to Stabilised Pavements of \$167.334 \$601,161 \$768,495 Dec Jan Feb Mar Apr May 2022-2023 Aug Sep Oct Jul Nov Jun 4500) Australia (SPA). Forecast Construction commencement delayed due to wet weather. Actual Final Draft by Water Technology is now planned for Council Connect Session on 4 April 2023 (pending OMC approval). Once Council has been briefed, it is intended Hinchinbrook Foreshore Erosion Management Project Completed Assets Created/Project Capitalised \$18,000 BID00456 220TH001 the Draft SEMP will go out for public comment. Once finalised, the SEMP can be \$117,180 \$135,180 Plan 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May presented as a Report to Council for endorsement, now likely to be in May, before Forecast being sent to the Qld Government for approval. Actual Project Completed Assets Created/Project Capitalised BID00451 22PRK001 Ingham CBD Disabled Car Parking All works complete. \$15,000 \$15.000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr Forecast Actual Community meeting held to discuss traffic management impacts. Nebbias Road widening works nearing completion, intersection reconfiguration commenced. Rotondos Road corner widening planned to commence 9 August 2022. Stabilisation contractor established to site on 15 August 2022 with works BID00298 22RDS003 \$378.323 \$378,323 Insitu Stabilisation Program completed across both roads on 24 August. · Final widening works on Yaruga Road to support intersection reconfiguration Project Completed Assets Created/Project Capitalised completed. Aug Sep Oct Jan Feb Mar Apr May 2022-2023 Nov Dec lun · Line marking works are outstanding on Yuruga and Nebbias intersection. All Forecast other works completed. Actual Project Completed Assets Created/Project Capitalised Kehl, Lehane, Row and Druery Street BID00395 22RDS004 · All works completed \$355,000 \$355,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Reconstruction (W4Q) Forecast Actual Assets Created/Project Capitalised Project Completed Forward works design project. Design completed. DESIGN 22RDS005 Road Reconstruction Works - Hawkins Street \$0 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun 2022-2023 Road reconstruction candidate for 2023-2024. Forecast Actual Project Completed Assets Created/Project Capitalised Unsealed Roads Gravel Resheeting Program · Gravel resheeting completed on all nominated roads in June 2022. No further 22RDS007 \$0 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May (Accelerated Works) works planned in the current FY. Forecast Actual Assets Created/Project Capitalised Installation of platforms for SPS 14 and SPS 13 complete. Project Completed 22SEW002 · Electrical works to connect new switchboard for SPS 13 complete. \$50,000 \$50,000 Jul Aug Sep Nov Dec Jan Feb Mar Apr Mav Jun BID00427 Sewerage Pump Station Switchboard Renewal 2022-2023 Oct SPS 14 Ergon connection complete. Forecast Actual No further comments. Project funds to be reallocated. No issues were experienced this year due to minimal rain to date. Project Completed Assets Created/Project Capitalised

\$25,000

\$25,000

2022-2023

Forecast

Actual

Jul Aug Sep Oct Nov

Feb Mar Apr

Dec Jan

ent

С

Construction and/or Delivery

		Capital Projects Status Report															
Bid No.	Code	Project Description	Status Comments	Pr	ogram Estima 2022-2023	nte	Project Timeline										
BID00430	22SEW004	Sewer Relining Program (W4Q)	Relining Solutions have completed initial sewer relining package. Additional works for the accelerated program completed and stormwater is completed. Final progress claim processed.	\$560,000		\$560,000	Project Completed   ✓   Assets Created/Project Capitalised										
N/A	22SEW006	Sewer Relining (Accelerated Works)	Physical works have been completed. Finalising of claims to occur.			\$0	Project Completed   ✓   Assets Created/Project Capitalised										
BID00400	22WAT001	Water Main Replacement Program	Work commenced on Trebonne main replacement in June. 50% complete. DTMR road corridor permits received. Underboring contractor engaged to undertake works in March for Trebonne. Remaining works to be performed under 23WAT004 as there is no carryover project budget for this.	\$150,000		\$150,000	Project Completed   Assets Created/Project Capitalised										
BID00453	22WAT003	Bore Field Extension Macknade PFAS	Bore construction and casing complete. Bore delivery pipeline design complete. Waiting of final bore installation reports to confirm pump sizes. Road Corridor Permit received. Frgon application submitted and approved.	\$300,000		\$300,000	Project Completed   Assets Created/Project Capitalised										
BID00425	22WAT007	Upgrade Telemetry System to Digital (W4Q)	Preliminary design and scoping work underway. Tender documents being prepared.  User requirement report complete and received.  Audit Report complete and received.  Consultant design work 12% complete.  Additional funding options being investigated to standardise SCADA across NQ region.  Workshop complete. Final site visit scheduled for February, tender documents due end of month.	\$300,000	\$80,000	\$380,000	Project Completed   Assets Created/Project Capitalised   2022-2023   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Forecast   P										
BID00408	22WST002	WHLRRC Construction of Cell 3	Works currently on hold due to rain.	\$1,756,972		\$1,756,972	Project Completed   Assets Created/Project Capitalised										
BID00510	23BLD001	Engineering investigation on Water Treatment Plant Buildings	Initial reports reviewed for repair options.     Site inspections conducted and further investigations scheduled.     Specialist engineering consultant engaged to undertake further work.	\$30,000		\$30,000	Project Completed         Assets Created/Project Capitalised           2022-2023         Jul         Aug         Sep         Oct         Nov         Dec         Jan         Feb         Mar         Apr         May         Jun           Forecast         P         C         Image: Completed in the project Capitalised         Image: Completed in the project Capitalised         Image: Completed in the project Capitalised           Forecast         P         C         Image: Completed in the project Capitalised         Image: Completed in the project Capitalised           Actual         P         C         Image: Completed in the project Capitalised         Image: Completed in the project Capitalised										
BID00507.2	23BLD002	Facilities Fitout Renewal Program - Pest Shed Insulation	Project complete.	\$10,000		\$10,000	Project Completed										
BID00484	23BRD001	Bridge Inspections - Level 2 and Level 3 Inspections	Pitt and Sherry has completed valuation and Level 2 inspection. Final reports have been received.  Level 3 inspections completed on Macknade Creek Bridge, Log Creek and Boardwalk 21 TYTO Wetlands. Reports received for Log Creek and Boardwalk 21 TYTO Wetlands.  Load limit applied to Macknade Creek Bridge in accordance with consultant's recommendations. Bid to be prepared for replacement of structure.	\$105,000		\$105,000	Project Completed   Assets Created/Project Capitalised										

Construction and/or Delivery



		Capital Projects Status Report																	
Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima		Project Timeline												
Dia ito:	0000	i Tojoot Description	Status comments		2022-2023		Project Tilleline												
			RFQ commenced for construction phase works.																
BID00506	23BRD002	Daides Defendishes at Day even	RFQ released to market closing 10/01/23.	\$90.000		\$90,000	Project Completed   Assets Created/Project Capitalised												
RIDOODOO	23BKD002	Bridge Refurbishment Program	* As per January Councillor Briefing, unspent funds from this project are proposed	\$90,000		\$90,000	2022-2023         Jul         Aug         Sep         Oct         Nov         Dec         Jan         Feb         Mar         Apr         May         Jun           Forecast         Image: Control of the process of t												
			to be used for WHLRRC remediation works *				Actual P												
			\$20,000 reallocated from 23DRN001 22/23 Rural Drainage Renewal Program																
			to 23BRD003 Waterfall Creek Bridge Replacement, confirmed in Tech One finance				Project Completed Assets Created/Project Capitalised												
BID00XX?	23BRD003	Waterfall Creek Bridge Replacement	system. Remaining \$80K co-contribution to be funded in 23/24 FY.	\$20,000	\$80,000	\$100,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun												
			Geotechnical investigation undertaken. Project released to market closing early March 2023.				Forecast P Actual A P												
							Actual A P												
							Project Completed Assets Created/Project Capitalised												
	23BRD004	Copleys Road Bridge Replacement	New project created. Survey works to commence this financial year.  Geotechnical and construction works to commence in 23/24 EV.		\$1,840,000	\$1,840,000													
		- Bridges Renewal Program	Geotechnical and construction works to commence in 23/24 FY.				Forecast												
							Actual Actual												
			\$20,000 reallocated from 23DRN001 22/23 Rural Drainage Renewal Program to 23BRD003 Waterfall Creek Bridge Replacement, confirmed in Tech One finance																
		Rural Drainage Renewal Program	system.  • Carusos Road Macknade has been completed.  • Raes Road Abergowrie has commenced. Old steel 250mm pipe has been removed and new 375mm RCP has been installed. Headwalls and aprons have been delayed due to inclement weather.	\$130,000			Project Completed Assets Created/Project Capitalised												
BID00208	23DRN001					\$130,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun												
							Forecast A C C												
							Actual A P C												
	23DRN002	Urban Drainage Relining Program - Scott Street, Halifax (R2R)	Quotes received from one supplier, a second supplier will undertake a test joint. Third option being investigated for viability due to low tolerances.  Alternate candidates being investigated for completion in the 22/23 FY.		\$200,000	0 \$200,000													
BID00487							Project Completed Assets Created/Project Capitalised												
BID00467	23DKN002					\$200,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun												
			, , , , , , , , , , , , , , , , , , , ,				Forecast P C Actual A												
		Lucinda Drainage Review and Design (NQNDMP 21-22)	Contract awarded to Civil IQ. Works commenced. Site meeting held to inspect water movements with high tide. Preliminary drainage improvement plans at draft stage. Consultant issue mid-March for formal Council review.	\$40,000	\$160,000	\$200,000	Project Completed Assets Created/Project Capitalised												
	23DRN003						2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun												
							Forecast P A Actual P A												
							Actual												
							Project Completed Assets Created/Project Capitalised												
	23DRN004	Forrest Beach Drainage - Bellbird Close to Forrest Drive (QRRRF 21-22)	* As per January Councillor Briefing, unspent funds from this project are proposed to be used for WHLRRC remediation works *		\$416,000	\$416,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun												
							Forecast C												
							Actual A												
							Project Completed Assets Created/Project Capitalised												
BID00520	23EQP002	Replacement of Stinger Nets at Taylors Beach	Project not going ahead, at least until the revetment wall has been repaired and	\$7,750	\$0	\$7,750	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun												
			Council negotiates with TBPA.				Forecast A												
							Actual A												
			Pre-market assessment complete and draft request for quotation completed.																
			RFQ to be released week commencing 26 September 2022.     Submissions have been received, and the preferred offeror has been appointed.																
BID00535	23EQP003	Renewal of Depot Fuel Bowser	Submissions have been received, and the preferred offeror has been appointed Liquip Sales NQ. Supply is four weeks, with a quick installation process. Construction scheduled for March, weather permitting.	\$32,430		\$32,430	Project Completed Assets Created/Project Capitalised												
		•					2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun												
					1		Forecast P C												
			No update provided for month of February.				Actual P												

С

Construction and/or Delivery



Proposed Carry Over

Capital Projects Status Report **Program Estimate Project Timeline** Bid No. Code **Project Description Status Comments** 2022-2023 Assets Created/Project Capitalised RFQ awarded to SNR Morgan, awaiting construction. Project Completed BID00496 23FAC001 Footbridge Replacement Program Construction anticipated late February with likely completion early March. \$90,000 \$90,000 Aug Sep Nov Dec Jan Feb Mar Apr Mav 2022-2023 Oct Project complete. Capitalisation to follow. Forecast Actual Replaced bubbler unit at Abergowrie. Assets Created/Project Capitalised Project Completed Replaced bubbler unit at Peacock Siding. 23FLD001 \$40,000 Aug Sep Feb Mar Apr May BID00525 Flood Warning Infrastructure Renewal \$40,000 2022-2023 Jul Oct Nov Dec Jan Jun RFQ for remaining units to be issued in February. Forecast No update provided for month of February. Actual Replacement of PA00340 (Mower) has been received. Replacement of PA00454 (Mower) has been ordered with an expected delivery date of March 2023. Replacement of PA00455 (Mower) has been ordered with an expected delivery date of March 2023. Replacement of PA00176 (Truck) has been ordered with an expected delivery date of April 2023. Replacement of PA00177 (Truck) has been ordered with an expected delivery date of April 2023. Replacement of PA00127 (Truck) has been ordered with an expected delivery \$1,195,000 BID00526 23FLT001 Fleet Replacement Program 2022-2023 \$1,195,000 date of April 2023. Replacement of PA00044 (Utility) has been received. Replacement of PA00146 (Utility) has been received. Replacement of PA00341 (Utility) has been received. Replacement of PA00403 (Utility) has been ordered with an expected delivery date of April 2023. Project Completed Assets Created/Project Capitalised Replacement of PA00129 (Utility) has been received. Aug Sep Oct Dec Jan Feb Mar Apr 2022-2023 Nov May Replacement of PA00404 (Utility) has been received. Forecast RFQ RF005674 - Supply and Delivery of a Street Sweeper has been ordered Actual elivery date of May 2023. · Timrith have confirmed they are unable to start works until June 2023 at the Assets Created/Project Capitalised earliest. Alternative contractor options are being considered. Project Completed BID00067 23MAR001 \$125,000 \$125,000 lul Aug Sep Dec Jan Feb Mar Apr May Taylors Beach Biennial Dredging Program No response from alternative contractors, Timrith have locked in July/August 2022-2023 Oct Nov 2023 to complete the work. Considering a staged process to assist with the Taylors Forecast Beach fishing competition. Actual The result of the Detailed Design Tender process was awarded to Water Project Completed Assets Created/Project Capitalised Technology, given both the price and delivery timelines provided. Inception 23MAR002 Taylors Beach Groyne Replacement (QRRRF 21-22) \$122,000 \$488,000 \$610,000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May neeting was held 27/02/23 with the scope of works confirmed and contract now Forecast n place. Actual Shepherd Services engaged for the development of Council's AMP's and SAMP's, Project Completed Assets Created/Project Capitalised BID00504 230TH001 Development of Asset Management Plans vorks progressing well. Draft AMP's currently under review. \$100,000 \$100,000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Council to finalise review and nominate to Shepherd Draft to Final issue. Forecast Actual С Project Completed Assets Created/Project Capitalised · Ongoing work with Shepherd Services on Council's Road Survey and Condition Transport and Marine Asset Condition Assessment and 230TH002 BID00505 \$230,000 \$230,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr May 2022-2023 Jul lun Valuation Assessment. Forecast Actual Identified for external delivery. Construction timeframe to be confirmed during Project Completed Assets Created/Project Capitalised RFO process. BID00482 23RDS001 Cristaldis Road Floodway Upgrade \$100,000 \$100,000 \$200,000 Aug Sep Oct Dec Jan Feb Mar Apr 2022-2023 Nov Detail design completed. Forecast RFT document issued to market. Actual

Capital Projects Status Report

Construction and/or Delivery



Proposed Carry Over

**Program Estimate Project Description Status Comments Project Timeline** Bid No. Code 2022-2023 · Preliminary designs have been completed. Project Completed Assets Created/Project Capitalised Aug Sep Oct Feb Mar Apr BID00483 23RDS002 Bronte Road Culvert Replacement · Project to be ceased and budget reallocated to carry out works at Waterview \$22,500 \$67.500 \$90,000 2022-2023 Nov Dec Jan May Creek on Scrubview Road. Forecast Actual Assets Created/Project Capitalised Project Completed All initial candidates excluding Depot Roads and Tokalon Road completed. \$381.769 BID00096 23RDS003 \$68,231 \$450,000 lul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Annual Bitumen Reseal Program (R2R) 2022-2023 Additional works identified to commence in 2023. Forecast Actual Report to December General Meeting confirmed final candidates. Project Completed Assets Created/Project Capitalised Design completed in late January 2023. BID00298 23RDS005 Insitu Stabilisation Program (R2R) \$110,000 \$110,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun 2022-2023 Preparation works completed on Abergowrie Road cutting. Awaiting dry weather Forecast to complete insitu stabilisation and bitumen seal works. Actual Project Completed Assets Created/Project Capitalised Project candidate updated. This project is closed and replaced with 23RDS008 BID00542 23RDS006 Crystal Creek Hut Owners Access Road \$14.317 \$95,453 \$109,770 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Mav Fishing Infrastructure Cassady Beach. Forecast Actual Assets Created/Project Capitalised Project Completed 23RDS008 Fishing Infrastructure Cassady Beach No update provided for February. 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Forecast Actual Assets Created/Project Capitalised Project Completed Started, SPS 1 replacement parts ordered. BID00415 23SEW001 General Sewerage Pump Replacement Program \$30,000 \$30,000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr RFQ closed for outstanding pumps. Forecast Actual Assets Created/Project Capitalised Project Completed BID00511 23SEW002 Ingham Rising Sewer Main Replacement Not started \$25,000 \$25,000 lul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun 2022-2023 Forecast Actual Project Completed Assets Created/Project Capitalised Replacement Generator - Ingham Sewerage Treatment Generator delivered. Aug Sep Oct BID00172 23SEW003 \$100,000 \$100,000 2022-2023 Jul Nov Dec Jan Feb Mar Apr May Jun Plant Installation works underway Forecast Actual Р AECOM engaged to deliver project, kick-off meeting held with AECOM 3 Project Completed Assets Created/Project Capitalised November 2022. Replacement of Inlet Structure and Screen at ISTP BID00531 23SEW004 \$200,000 Site visit and workshop held 29 November. \$25,000 \$175,000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Design Additional survey work ordered. Forecast Service locations and survey underway. Actual New mobile gantry arrived. Project Completed Assets Created/Project Capitalised Bullivants declined to assess beams SPS1, 4 and 5 beams. Replacement of Pump Lifting Gantries at Sewer Pump BID00523 23SEW005 \$22,000 \$22,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr May 2022-2023 Jul Jun Stations Structural Engineer engaged to assess SPS1, 4 and 5 beams for remediation. Site inspections completed January 2023, awaiting final report. Forecast Actual

Construction and/or Delivery



Proposed Carry Over

Capital Projects Status Report **Program Estimate Status Comments Project Timeline** Bid No. Code **Project Description** 2022-2023 Inspections to assess current status of sewer manholes initiated. Current candidate list previously completed. New scope to be developed. Project Completed Assets Created/Project Capitalised Project on hold, funds may be required for WHLRRC. BID00431 23SEW006 Sewer Manhole Refurbishment Program \$100,000 \$100,000 Nov Dec Jan Feb Mar Apr May Jun Aug Sep Oct 2022-2023 Jul \* As per January Councillor Briefing, unspent funds from this project are proposed Forecast to be used for WHLRRC remediation works \* Actual С · SPS 15 Rising main complete. SPS 14 Rising main complete. Project Completed Assets Created/Project Capitalised · SPS 24, Martin Street rising main complete. BID00430 23SEW007 Sewer Rising Main Renewals \$190,000 \$190,000 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May 2022-2023 Jun \* As per January Councillor Briefing, unspent funds from this project are proposed orecast o be used for WHLRRC remediation works \* Actual Not started. Project Completed Assets Created/Project Capitalised BID00325 23SEW008 Sewerage Pumping Stations Renewal Designs \$75,000 \$75.000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun \* As per January Councillor Briefing, unspent funds from this project are proposed Forecast to be used for WHLRRC remediation works \* Actual New switchboards ordered. Assets Created/Project Capitalised SPS 7 and 11 platform constructed, installation scheduled. Project Completed Aug Sep Oct Feb Mar Apr May BID00427 23SEW009 Sewerage Pumping Stations Switchboard Renewals Ergon connection applications in process. \$110,000 \$110,000 2022-2023 Jul Nov Dec Jan lun · SPS 8 Platform constructed, electrical works and switchboard fitted. Waiting on Forecast Ergon. Actual Project Completed Assets Created/Project Capitalised BID00522 23SEW010 Sewage Wetland Refurbishment \$45,000 \$45,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr Work complete. Invoicing and finalisation required. 2022-2023 Jul May Forecast Actual С Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) · TIDS report tabled at August General Meeting, Abergowrie Road was removed Aug Sep Oct Dec Jan Feb Mar Apr May BID00102 23TID001 2022-2023 Jul Nov - Abergowrie Road from this years program. Forecast Actual Stabilisation and sealing of two driveways and section of the road has been Transport Infrastructure Development Scheme (TIDS) Gravel carted to top up in preparation for stabilisation that was carried out by Assets Created/Project Capitalised Project Completed 23TID002 \$70,000 BID00102 \$70,000 \$140,000 - Hawkins Creek Road SPA on 14/02/2023. Trimming surface and cutting batters in preparation for seal. Feb Mar Apr Aug Sep Oct Jan May 2022-2023 Nov Dec · Stabilisation and bitumen seal works completed. Line marking to be scheduled Forecast and final site clean up in coming weeks. Actual Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) BID00102 23TID003 In design. \$100,000 \$100,000 \$200,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun - Menzies Street Forecast Actual Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) BID00102 23TID004 Construction planning activities underway. \$50,000 \$50,000 \$100,000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May - Mount Fox Road Forecast Actual Assets Created/Project Capitalised Project Completed Transport Infrastructure Development Scheme (TIDS) Feb Mar Apr BID00102 23TID005 Completed. \$100,000 \$100,000 \$200,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan May - Taylors Beach Road Forecast Actual

Construction and/or Delivery

· Project on hold as budget will be redirected towards the installation of

monitoring infrastructure due to increase in costs since original budget was set.



Proposed Carry Over Capital Projects Status Report **Program Estimate Status Comments Project Timeline** Bid No. Code **Project Description** 2022-2023 Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) Construction works delayed due to funding reallocation to higher priority works. 23TID006 \$8.731 Feb Mar Apr BID00102 \$8,731 \$17.462 2022-2023 Aug Sep Oct Nov Dec Jan May - Wallaman Falls Road Following completion of the remaining TIDS projects, construction will be planned. Forecast Actual Assets Created/Project Capitalised Project Completed Draft design received from consultant and in review. Transport Infrastructure Development Scheme (TIDS) 23TID008 May BID00102 \$100,000 \$100,000 \$200,000 lul Aug Sep Oct Nov Dec Jan Feb Mar Apr Jun 2022-2023 - Bosworths Road No update provided for month of February. Forecast Actual Current project scope unable to be achieved due to insufficient gravel depth Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) across project site. BID00102 23TID009 \$30,000 \$30,000 \$60,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun 2022-2023 Jul - Tokalon Road Pavement reconstruction required. Forecast Sourcing of gravel and geotextile fabric ongoing. Actual Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) 23TID010 Complimentry works completed by DRFA contractor. \$25,500 \$25,500 \$51,000 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Mav 2022-2023 - Davidson Street Forecast Actual 46 of 106 hydrants have been replaced. No further progress Assets Created/Project Capitalised Project Completed BID00426 23WAT002 Hydrant Renewal and Flow Restoration Program \$130,000 \$130,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun \* As per January Councillor Briefing, unspent funds from this project are proposed orecast to be used for WHLRRC remediation works \* Actual Assets Created/Project Capitalised Project Completed Dec Jan BID00403 23WAT003 Water Connection Renewal Program To be constructed as required. \$75,000 \$75,000 2022-2023 Aug Sep Oct Nov Feb Mar Apr Forecast Actual Swarbrick Street construction complete 960m of 150mm water main installed. Project Completed Assets Created/Project Capitalised Trebonne carry-over scheduled to recommence Jan 2023. BID00400 \$240,000 \$240,000 23WAT004 Water Main Renewal Program 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Forecast \* As per January Councillor Briefing, unspent funds from this project are proposed to be used for WHLRRC remediation works \* Actual Procurement for contractor engagement completed 20/12/22. Project Completed Assets Created/Project Capitalised BID00521 23WAT005 \$85.000 \$85,000 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Water Supply Reservoir Clean Program Contractor appointed 20/12/22. Jun 2022-2023 Jul Work scheduled to be delivered in first guarter 2023. Forecast Actual Project Completed Assets Created/Project Capitalised To be delivered as required. BID00428 23WAT006 Water Valve Renewal Program \$15,000 \$15,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Two valves replaced.

\$50,000

Forecast Actual

2022-2023

Forecast Actual

\$50,000

Project Completed

Oct Nov

Aug Sep

Jul

Closed Landfill Cover Investigation and Remediation

Design Review

23WST001

BID00410

May Jun

Assets Created/Project Capitalised

Dec Jan

Feb Mar Apr

			Capital Projects Status Report																		
	Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima 2022-2023	Project Timeline														
			Monitoring Infrastructure Installation at WHI RRC	Installation of wells has been delayed to end of financial year to coincide with the turn of the financial year as more budget is required.	\$35,000					Project	Comple	ted		T ,	Assets C	Created	/Projec	t Capita	alised		
В	ID00514	23WST002					\$35,000	2022-2023	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	1
									Forecast			Р		С							
								Actual		Α			Р		С						