С

Construction and/or Delivery

		Capital Projects Status Report					
Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima 2022-2023	te	Project Timeline
	Capital Project Mayor and Cl			HSC Budget	Other Source	Total	
N/A	22CE0001	Spinderella Installation	Spinderella is in storage at the Depot.     It will remain in storage until a suitable installation site is determined.				Project Completed   Assets Created/Project Capitalised
BID00462	220TH003	Community Resilience Officer	Council has been unable to recruit a Resilience Officer. It is recommended Council reallocate these funds. We were unable to recruit to this role. Approval has been given for a variation. This will now be community training, a fan in the evacuation centre and signage. Fan has been ordered. Liaising with gym has commenced. Invitations for mental health first aid have been emailed.	\$131,067		\$131,067	Project Completed   Assets Created/Project Capitalised
BID00541	23EQP001	Preparing Australian Communities - Disaster Management Dashboard and Equipment	Radios have been selected and will be purchased in September. Still awaiting quotes for flood dashboard.		\$99,999	\$99,999	Project Completed   Assets Created/Project Capitalised
Corporate a	nd Community	Services					
C/FWD	20ITS003 (C/FWD)	Implementation Tech1 Strategic Asset Management	Project is continuing and ongoing. Some configurations have been completed however due to resource intensity of project, it will be a multi-year project. Contractor to complete the works has been hired.	\$222,852		\$222,852	Project Completed   Assets Created/Project Capitalised
C/FWD	21FAC002 (C/FWD)	Cemetery Revitalisation Programme	Cemetery Strategy and Masterplan has been finalised for public consultation in June 2022. Public consultation completed. Presentation to Councillors being arranged. Consultant has finalised work and it will be presented to Council at a future Briefing.	\$75,000	\$0	\$75,000	Project Completed   Assets Created/Project Capitalised
C/FWD	210TH001 (C/FWD)	Special Collection Preservation	Awaiting booking with National Library for digitisation of newspapers, estimated October 2022 for National Library to begin.     Compactus installed and equipment purchases complete.     A3 overhead scanner has been ordered.     No update provided for month of August.	\$20,000	\$25,000	\$45,000	Project Completed   Assets Created/Project Capitalised
BID00405	220TH002	Hinchinbrook Shire Council Local Laws Review	Local Laws review scope and programme of works being programmed. Prioritisation of amendments and rewrite of local laws commencing with stakeholder workshops to be carried out in November. Initial amendments commenced notification. Two submissions received. State Interest review underway. State Interest review ongoing. No update provided for month of August.	\$40,000		\$40,000	Project Completed   Assets Created/Project Capitalised
BID00465	23ITS001	Technology One Project	Project commenced. Test Environment for Pilot Program, Migration Central and HSC use to be made available by Tech One in September. Procurement for BA has begun.	\$315,000		\$315,000	Project Completed   Assets Created/Project Capitalised

С

Construction and/or Delivery

		Capital Projects Status Report														
Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima 2022-2023	nte				Pro	oject Ti	meline				
Infrastructu	re and Utility S	Services														
C/FWD	20WAT002 (C/FWD)	Automatic Meter Reading Equipment Project	301 web portal h2o.hinchinbrook.qld.gov.au registrations at end of July covering 455 unique properties.     Rental agents are beginning to look at the system for their rental properties.     5,132 identified and installed to date; 11 installations remaining. Still awaiting specialist equipment.	\$152,684		\$152,684	2022-2023 Forecast Actual	Project Jul Aug	ct Complete Sep	oted Oct	Nov		sets Crea Jan Fe			Jun
C/FWD	20WST001 (C/FWD)	Warrens Hill - Landfill Capping Cell 1	Hydro mulching scheduled to commence.     Erosion matting is being installed by Council work crews. Estimated completion mid September.	\$2,140,926		\$2,140,926	2022-2023 Forecast Actual	Project Jul Aug C C	ct Comple g Sep	Oct	Nov		sets Crea Jan Fe	 	May	Jun
C/FWD	21FAC007 (C/FWD)	Ingham Showground Facility Improvements	Installation of new H3 hybrid cricket pitch completed. Awaiting discussions with HRCA prior to proceeding further with works. RFQ released for installation of 2 junior synthetic cricket pitches has closed. Staff are liaising with submitters and the Cricket Club. Evaluation and award of 2x Junior Cricket pitches to be included in August General Meeting. Waiting for MOU to be signed by all parties.	\$50,000		\$50,000	2022-2023 Forecast Actual	Project Jul Aug	et Comple g Sep	oted Oct	Nov C		sets Crea Jan Fe	 	May	Jun
C/FWD	21FLD001 (C/FWD)	Flood Warning Infrastructure Network	Final commissioning works to be undertaken in September     This project will not be signed off as complete until Council is satisfied with the performance of the devices.		\$547,000	\$547,000	2022-2023 Forecast Actual	Project Jul Aug	ct Comple g Sep	Oct	Nov		sets Crea			Jun
C/FWD	21REPA01 (C/FWD)	2021 DRFA Flood Events - North West Unsealed	Contract works completed, practical completion assessment in progress.		\$1,022,148	\$1,022,148	2022-2023 Forecast Actual	Project Jul Aug	et Comple g Sep		Nov		sets Crea Jan Fe		May	Jun
C/FWD	21REPA02 (C/FWD)	2021 DRFA Flood Events - North East Unsealed	Contract works completed, practical completion assessment in progress.		\$422,376	\$422,376	2022-2023 Forecast Actual	Project Jul Aug	ct Comple	Oct	Nov		sets Crea Jan Fe	 	May	Jun
C/FWD	21REPA03 (C/FWD)	2021 DRFA Flood Events - South West Unsealed	Construction works commenced. Wet weather experienced late August causing some hold to works.		\$2,180,177	\$2,180,177	2022-2023 Forecast Actual	Project Jul Aug		Oct	Nov		sets Crea Jan Fe		May	Jun
C/FWD	21REPAO4 (C/FWD)	2021 DRFA Flood Events - South East Unsealed	Tender awarded to Timrith Transport. Construction works commenced. Contract works on hold while works completed on the South West Unsealed road package.		\$1,452,299	\$1,452,299	2022-2023 Forecast Actual	Project Jul Aug	ct Comple g Sep	oted Oct	Nov		sets Crea Jan Fe	ct Capita	May	Jun
C/FWD	21REPA05 (C/FWD)	2021 DRFA Flood Events - Sealed Roads	Tender awarded to Timrith Transport. Contract finalised and signed.  Contract works to commence August 2022 with a 12 week nominated construction program, weather permitting.  Commencement of contract delayed, expected to to commence mid September 2022 with a 12 week nominated construction program, weather permitting.		\$1,397,868	\$1,397,868	2022-2023 Forecast Actual	Project Jul Aug	ct Comple g Sep C		Nov		sets Crea Jan Fe			Jun

С

Construction and/or Delivery

		Capital Projects Status Report	<del></del>				
			Obstance Community	Р	rogram Estima	ite	Product Windship
Bid No.	Code	Project Description	Status Comments		2022-2023		Project Timeline
C/FWD	21W4Q004 (C/FWD)	Works for Qld 2019-2021 - Development Program - Forrest Beach Caravan Park Sewerage	Driveways installed and toilet block opened. All that is required for completion is moving some bollards and installation of signage.     Complete.		\$399,871	\$399,871	Project Completed
BID00417	22BLD001	Vince Corbett Park Toilet Block Renewal (W4Q)	Tender released to the market, closed end of May with no tenders received. This project has been suspended. In order to meet funding guidelines it may be necessary to submit a variation and select an alternative project. Project has been suspended. A Report to Council is going to the August Council Meeting to select an alternative project. Money to be reallocated to an alternative project, upon Council direction.	\$250,000		\$250,000	Project Completed   Assets Created/Project Capitalised
BID00454	22BRD001	Dutton Street Bridge	Approximately 95% of culverts complete, final link slabs being placed.     Pavement works at southern end being carried out.     Footpaths, aprons and guard rail installation in progress.     Final quality checks on concrete works to take place week starting 5 September with minor defect rectification to follow.		\$5,750,000	\$5,750,000	Project Completed   Assets Created/Project Capitalised
BID00363	22BRD003	McGordon Creek Bridge Remedial Works (LRCI Phase 3)	RFQ awarded to Keita Services. Painting works have commenced. Works expected to be completed by 30 June 2022. Works has completed with few minor adjustments and final inspections.     Works are now completed 25/07/2022	\$115,000		\$115,000	Project Completed
BID00362	22BRD004	Humpty Back Bridge Remedial Works (LRCI Phase 3)	RFQ awarded to Keita Services. Works commenced. Works expected to be completed by 30 June 2022.  Work has been completed with a few minor adjustments and final inspections.  Works are now completed 25/07/2022.	\$145,000		\$145,000	Project Completed
BID00419	22DRN001	Lucinda Drainage Renewal (Vass Street and Bruce Parade)	Langtree Consulting have completed their concept plan and engineering report for the drainage outlets and currently sourcing prices and availability of materials to offer a workable solution. Geotechnical investigation has been completed and Langtree are working on finalising the design. Costings for the outlets are higher than anticipated and further information will be provided to Council in due course.     Pipe materials for the caravan park section have arrived with final materials for this section expected in July. Consultation will commence with the caravan park to confirm delivery dates for this section.     Procurement of the Marine Grade RCP has commenced and lead time has ben confirmed at 17weeks. Final material requirements for the outlet being confirmed.	\$450,000		\$450,000	Project Completed   Assets Created/Project Capitalised
BID00448	22DRN002	Miles Street Stormwater Drainage Renewal	Site establishment commenced week of 25 July. Trench excavation in progress.     70m of stormwater pipe has been installed.	\$226,500		\$226,500	Project Completed   Assets Created/Project Capitalised
BID00418	22DRN003	Herbert Street Drainage Renewal (Gedge Street to Cartwright Street) (W4Q)	2 x 900mm Stormwater pipes were completed in February.     Relining Solutions have been delayed due to product supply.     Work continues. Herbert Street mostly complete, will be complete by end of September weather permitting.     All of Herbert Street Stormwater has been completed, one 375mm pipe to be relined start of September.	\$600,000		\$600,000	Project Completed   Assets Created/Project Capitalised

С

Construction and/or Delivery

		Capital Projects Status Report					
Bid No.	Code	Project Description	Status Comments	Pi	ogram Estima 2022-2023	ate	Project Timeline
BID00459	22EQP001/ 22FLT002	Disaster Response Equipment	Sandbagging machine has arrived and staff have been trained to use.     Two VMS trailers have arrived and key staff have completed initial training and testing of the devices. Some limitations have been identified in speed capture capabilities.     OTEC have provided costings for the advanced road signage. Proposal to be reviewed to determine final project scope.	\$288,202		\$288,202	Project Completed   Assets Created/Project Capitalised
N/A	22FLD001	Disaster Message Boards x4	Installation has commenced for the two electronic early warning signs.			\$0	Project Completed   Assets Created/Project Capitalised
BID00424	22FLT001	2021-2022 Vehicle Fleet Replacement	Zero Turn Mower (Cemetery) - Delivered     SUV (Mayor and CEO Office) - Delivered     Utility (Infrastructure and Utility Services - Works) - Delivered     Utility (Infrastructure and Utility Services - Works) - Delivered     Utility (Infrastructure and Utility Services - Works) - Delivered     Utility (Infrastructure and Utility Services - Water) - Delivered     Utility (Infrastructure and Utility Services - Parks) - Delivered     Utility (Infrastructure and Utility Services - Works) - Delivered     Utility (Infrastructure and Utility Services - Works) - Delivered     Utility (Infrastructure and Utility Services - Parks) - Delivered     Utility (Infrastructure and Utility Services - Parks) - Delivered     Utility (Infrastructure and Utility Services - Biosecurity) - Delivered     Utility (Infrastructure and Utility Services - Surveyors) - Delivered     Utility (Infrastructure and Utility Services - Surveyors) - Delivered     Truck with Crane - Awaiting delivery, approx. mid-September	\$1,000,000		\$1,000,000	Project Completed   Assets Created/Project Capitalised
DRFA	22NDM001	DRFA - Mount Fox Landslip	Tender awarded to Keita Services. Both Mount Fox and Abergowrie land slips have been tendered in one package. Construction works completed. Final documentation to be provided.		\$406,166	\$406,166	Project Completed   Assets Created/Project Capitalised
DRFA	22NDM002	DRFA - Abergowrie Road Landslip	Tender awarded to Keita Services. Both Mount Fox and Abergowrie land slips have been tendered in one package. Construction works have commenced. Steel anchor/soil nail stabilisation works in progress. Hydromulch installation complete. Works due to be completed by end of September 2022.		\$195,926	\$195,926	Project Completed   Assets Created/Project Capitalised
DRFA	22NDM003	DRFA - Unsealed Roads	Tender awarded to Timrith Transport. Construction works commenced.			\$0	Project Completed   Assets Created/Project Capitalised
DRFA	22NDM004	DRFA - Berwick Street - Log Creek Bank	RFQ for construction works closed end of August 2022. Evaluation being undertaken.			\$0	Project Completed   Assets Created/Project Capitalised
BID00479.2	22NDM007	Betterment Program - Capellaris Road	Design to be completed by Council.     Onsite community consultation held with affected landholders late August.	\$15,352	\$61,409	\$76,761	Project Completed   Assets Created/Project Capitalised
BID00479.1	22NDM006	Betterment Program - Covells Road (CH1180 to CH1780)	RFQ for design evaluated and issued to Langtree Consulting.     Onsite community consultation held with affected landholders late July.	\$104,826	\$376,679	\$481,505	Project Completed   Assets Created/Project Capitalised

Construction and/or Delivery

		Capital Projects Status Report					
Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima 2022-2023	ate	Project Timeline
BID00479.5	22NDM007	Betterment Program - Hamleigh Road (CH 4050 to 4685)	Design to be completed by Council.     Onsite community consultation held with affected landholders late August.	\$100,970	\$403,881	\$504,851	Project Completed   Assets Created/Project Capitalised
BID00479.6	22NDM007	Betterment Program - Orient Road	RFQ for design awarded to Langtree Consulting.     Onsite community consultation held with affected landholders late August.	\$220,984	\$883,933	\$1,104,917	Project Completed   Assets Created/Project Capitalised
BID00479.7	22NDM006	Betterment Program - Quabbas Road (CH 0 to 305)	RFQ for design evaluated and issued to Langtree Consulting.     Onsite community consultation held with affected landholders late July.	\$47,527	\$172,114	\$219,641	Project Completed   Assets Created/Project Capitalised
BID00479.3	22NDM006	Betterment Program - Gangemis Road (CH 4700 to 5100)	RFQ for design evaluated and issued to Langtree Consulting.     Onsite community consultation held with affected landholders late July.	\$110,134	\$401,044	\$511,178	Project Completed   Assets Created/Project Capitalised
BID00479.4	22NDM006	Betterment Program - Golloglys Road (CH3570 to 4500)	RFQ for design evaluated and issued to Langtree Consulting.     Onsite community consultation held with affected landholders late July.	\$167,334	\$601,161	\$768,495	Project Completed   Assets Created/Project Capitalised
BID00456	220TH001	Hinchinbrook Foreshore Erosion Management Plan	NAM has provided Council with latest LGAQ legal opinion from King & Co at the August briefing, regarding Council's obligations and liabilities moving forward and sought approval for the next round of community consultation. Community Survey results have been posted on Council's SEMP webpage, so that everyone can see what the results were. Natural Assets Team currently negotiating presenters and venues for the next round of community consultation meetings to present the draft recommendations for the SEMP. Dates likely to be scheduled for first week of November 2022. Preliminary design works have been commissioned for the Taylors Beach	\$18,000	\$117,180	\$135,180	Project Completed Assets Created/Project Capitalised  2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
BID00451	22PRK001	Ingham CBD Disabled Car Parking	foreshore in order to expediate the delivery of the pending Taylors Beach Groyne Project once approved by the State.  • Carpark works completed. Additional works required to install a removable bollard on Cartwright Street confirmed for 26 September.	\$15,000		\$15,000	Project Completed   Assets Created/Project Capitalised
BID00298	22RDS003	Insitu Stabilisation Program	Community meeting held to discuss traffic management impacts. Nebbias Road widening works nearing completion, intersection reconfiguration commenced. Rotondos Road corner widening planned to commence 9 August 2022. Stabilisation contractor established to site on 15 August 2022 with works completed across both roads on 24 August. Final widening works on Yaruga Road to support intersection reconfiguration planned to commence 19 September.	\$378,323		\$378,323	Project Completed   Assets Created/Project Capitalised
BID00395	22RDS004	Kehl, Lehane, Row and Druery Street Reconstruction (W4Q)	Final seal completed 3 August 2022. Site clean up to be completed and inspection to confirm finalisation.	\$355,000		\$355,000	Project Completed   Assets Created/Project Capitalised

С

Construction and/or Delivery

		Capital Projects Status Report					_
Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima 2022-2023	ate	Project Timeline
DESIGN	22RDS005	Road Reconstruction Works - Hawkins Street	Forward works design project. Design completed.     Road reconstruction candidate for 2023-2024.			\$0	Project Completed
	22RDS007	Unsealed Roads Gravel Resheeting Program (Accelerated Works)	Gravel resheeting completed on all nominated roads in June 2022. No further works planned in the current FY.			\$0	Project Completed ✓ Assets Created/Project Capitalised  2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun  Forecast
BID00427	22SEW002	Sewerage Pump Station Switchboard Renewal	Installation of platforms for SPS 14 and SPS 13 complete. Electrical works to connect new switchboard for SPS 13 has been completed. Waiting on Ergon to change over SPS 14	\$50,000		\$50,000	Project Completed   Assets Created/Project Capitalised
BID00393	22SEW003	Halifax Hall Septic System Renewal	No further comments. Project funds to be reallocated. No issues were experienced this year due to minimal rain to date. No local providers submitted. A Townsville firm submitted a price of \$72K. Investigating having the design outsourced and completing the work in-house.	\$25,000		\$25,000	Project Completed   Assets Created/Project Capitalised
BID00430	22SEW004	Sewer Relining Program (W4Q)	Relining Solutions have completed initial sewer relining package. Additional works for the accelerated program have commenced and stormwater is being completed.	\$560,000		\$560,000	Project Completed   Assets Created/Project Capitalised
N/A	22SEW006	Sewer Relining (Accelerated Works)	Physical works have been completed. Finalising of claims to occur.			\$0	Project Completed   Assets Created/Project Capitalised
BID00400	22WAT001	Water Main Replacement Program	Work commenced on Trebonne main replacement in June. 50% complete.     Finalising of DTMR road corridor permits.	\$150,000		\$150,000	Project Completed   Assets Created/Project Capitalised
BID00453	22WAT003	Bore Field Extension Macknade PFAS	Bore construction and casing complete.     Bore delivery pipe line design complete. Waiting of final bore installation reports to confirm pump sizes.	\$300,000		\$300,000	Project Completed   Assets Created/Project Capitalised
BID00425	22WAT007	Upgrade Telemetry System to Digital (W4Q)	Project carried over to 2022-2023. Preliminary design and scoping work underway. Tender documents being prepared.	\$300,000	\$80,000	\$380,000	Project Completed   Assets Created/Project Capitalised
BID00408	22WST002	WHLRRC Construction of Cell 3	Supply of geomembrane awarded - expected delivery first week in October.     Tender for construction awarded - possession of site expected late September.     Concrete crushing finishing up - expected to leave site by 9 September.	\$1,756,972		\$1,756,972	Project Completed   Assets Created/Project Capitalised

С

Construction and/or Delivery



		Capital Projects Status Report					
Bid No.	Code	Project Description	Status Comments	Pr	rogram Estima 2022-2023	nte	Project Timeline
BID00510	23BLD001	Engineering investigation on Water Treatment Plant Buildings	Draft initial reports being reviewed for repair options.	\$30,000		\$30,000	Project Completed   Assets Created/Project Capitalised
BID00507.2	23BLD002	Facilities Fitout Renewal Program - Pest Shed Insulation	To be delivered in-house. RFQ for materials underway. Job to be delivered by Council's Carpenter, works to commence November 2022.	\$10,000		\$10,000	Project Completed   Assets Created/Project Capitalised
BID00484	23BRD001	Bridge Inspections - Level 2 and Level 3 Inspections	RFQ for level 2 bridge inspections and valuations closed late August. Evaluation to be undertaken.     Level 3 inspections for Scrubview Culvert and Waterfall Creek reports received and currently being reviewed.	\$105,000		\$105,000	Project Completed   Assets Created/Project Capitalised
BID00506	23BRD002	Bridge Refurbishment Program	Site scoping works completed for bridge program.	\$90,000		\$90,000	Project Completed   Assets Created/Project Capitalised
BID00208	23DRN001	Rural Drainage Renewal Program	Identification of RCPs for procurement completed and request for quote issued to preferred supplier.     Alteration of some candidates required due to change in pipe size availability.     Lead time to be confirmed.	\$150,000		\$150,000	Project Completed   Assets Created/Project Capitalised
BID00487	23DRN002	Urban Drainage Relining Program - Scott Street, Halifax (R2R)	Investigation still underway to discover how many joints need patching.     Keita Services doing a test joint September.     Cleaning of 1200mm pipes undertaken at end of August.		\$200,000	\$200,000	Project Completed   Assets Created/Project Capitalised
	23DRN003	Lucinda Drainage Review and Design (NQNDMP 21-22)	Report to confirm co-contribution budget tabled at August GM.	\$40,000	\$160,000	\$200,000	Project Completed   Assets Created/Project Capitalised
	23DRN004	Forrest Beach Drainage - Bellbird Close to Forrest Drive (QRRRF 21-22)	Report to confirm co-contribution budget tabled at August GM.	\$104,000	\$416,000	\$520,000	Project Completed   Assets Created/Project Capitalised
BID00520	23EQP002	Replacement of Stinger Nets at Taylors Beach	Holding off doing anything until the concept design for Taylors Beach foreshore has been developed and approved by Council, as a change in materials and profile of the retaining wall is likely to change the configuration of the net required to be built.	\$7,750		\$7,750	Project Completed   Assets Created/Project Capitalised
BID00535	23EQP003	Renewal of Depot Fuel Bowser	RFQ planned for release in August. No update provided for month of August.	\$32,430		\$32,430	Project Completed   Assets Created/Project Capitalised

Capital Projects Status Report

|--|

Bid No.	Code	Project Description	Status Comments	Pr	ogram Estima 2022-2023	te	Project Timeline
BID00496	23FAC001	Footbridge Replacement Program	RFQ to be released by end of August 2022. Grant application is underway.  Met with suppliers regarding suitable products. Awaiting scope of works to release RFQ. RFQ to be released by end of September 2022.	\$90,000		\$90,000	Project Completed   Assets Created/Project Capitalised
BID00525	23FLD001	Flood Warning Infrastructure Renewal	Not started.	\$40,000		\$40,000	Project Completed   Assets Created/Project Capitalised
BID00526	23FLT001	Fleet Replacement Program 2022-2023	Vehicle specification being confirmed and procurement to commence in August. High level delivery plan being finalised. Inspection of vehicles offered for trade scheduled for 12 September.	\$1,195,000		\$1,195,000	Project Completed   Assets Created/Project Capitalised
BID00067	23MAR001	Taylors Beach Biennial Dredging Program	RAA Permits sent for Renewal. RFQ released to the market and closed 6 July 2022 with only one submission. Pre-start meeting held 18 August. Start dates to be confirmed due to tides.	\$125,000		\$125,000	Project Completed   Assets Created/Project Capitalised
	23MAR002	Taylors Beach Groyne Replacement (QRRRF 21-22)	Report to confirm co-contribution budget tabled at August GM.	\$122,000	\$488,000	\$610,000	Project Completed   Assets Created/Project Capitalised
BID00504	230TH001	Development of Asset Management Plans	Shepherd Services appointed for the development of Council's AMP's and SAMP's, works progressing well.	\$100,000		\$100,000	Project Completed   Assets Created/Project Capitalised
BID00505	230TH002	Transport and Marine Asset Condition Assessment and Valuation	RFQ for transport condition assessment and valuations closed late August.  Evaluation to be undertaken.	\$230,000		\$230,000	Project Completed   Assets Created/Project Capitalised
BID00482	23RDS001	Cristaldis Road Floodway Upgrade	Identified for external delivery. Construction timeframe to be confirmed during RFQ process.     Detail design nearing completion. Expected to be completed early September.	\$100,000	\$100,000	\$200,000	Project Completed   Assets Created/Project Capitalised
BID00483	23RDS002	Bronte Road Culvert Replacement	Preliminary designs have been completed. Project to be ceased and budget reallocated to carry out works at Waterview Creek on Scrubview Road.	\$22,500	\$67,500	\$90,000	Project Completed   Assets Created/Project Capitalised
BID00096	23RDS003	Annual Bitumen Reseal Program (R2R)	Site scoping works completed and initial preparations commenced. Reseal contract report was tabled at August General Meeting and awarded to RPQ. Pavement repairs and preparations works underway. Contract pre-start meeting planned for 14 September for contractor commencement on site November 2022.	\$381,769	\$68,231	\$450,000	Project Completed   Assets Created/Project Capitalised

Construction and/or Delivery



		Capital Projects Status Report					
				Pi	rogram Estima	ite	5 to 100 to
Bid No.	Code	Project Description	Status Comments		2022-2023		Project Timeline
			Site scoping works to confirm design requirements and final locations				Project Completed Assets Created/Project Capitalised
BID00298	23RDS005	Insitu Stabilisation Program (R2R)	completed.		\$110,000	\$110,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
							Forecast A A
							Actual
							Project Completed Assets Created/Project Capitalised
BID00542	23RDS006	Crystal Creek Hut Owners Access Road	Site visit conducted 6 September to confirm scope of works and     Site visit conducted 6 September to confirm scope of works and	\$14,317	\$95,453	\$109,770	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
			recommendations to be tabled to Council Briefing.				Forecast C
							Actual
BID00415	23SEW001	General Sewerage Pump Replacement Program	Not started.	\$30,000		\$30,000	Project Completed   Assets Created/Project Capitalised
BID00413	233EW001	General Sewerage Fullip Replacement Flogram	Not stated.	\$30,000		\$30,000	2022-2023         Jul         Aug         Sep         Oct         Nov         Dec         Jan         Feb         Mar         Apr         May         Jun           Forecast         P         C         C
							Actual
							Project Completed Assets Created/Project Capitalised
BID00511	23SEW002	Ingham Rising Sewer Main Replacement	Not started.	\$25,000		\$25,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
							Forecast A P C
							Actual
							Project Completed Assets Created/Project Capitalised
BID00172	23SEW003	Replacement Generator - Ingham Sewerage Treatment Plant	RFQ being prepared.	\$100,000		\$100,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
		Fidit					Forecast P C
							Actual P
BID00531	23SEW004	Replacement of Inlet Structure and Screen at ISTP	Scheduled to procure in August.	\$25,000	\$175,000	\$200,000	Project Completed   Assets Created/Project Capitalised
		Design		, , , , , , ,		, , , , , , , , , , , , , , , , , , , ,	Forecast P C
							Actual
DIDOGEGG	0005111005	Replacement of Pump Lifting Gantries at Sewer Pump		***		***	Project Completed Assets Created/Project Capitalised
BID00523	23SEW005	Stations	Quotations being evaluated.	\$22,000		\$22,000	2022-2023
							Forecast
							Project Completed Assets Created/Project Capitalised
BID00431	23SEW006	Sewer Manhole Refurbishment Program	Inspections to assess current status of sewer manholes initiated.	\$100,000		\$100,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
							Forecast P C
							Actual A
							Project Completed Assets Created/Project Capitalised
BID00430	23SEW007	Sewer Rising Main Renewals	Designs of new pipeline routes has commenced.	\$190,000		\$190,000	2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun
							Forecast A P C C
							Actual
BID00325	23SEW008	Sewerage Pumping Stations Renewal Designs	Not started.	\$75,000		\$75,000	Project Completed   Assets Created/Project Capitalised
BID00325	233EWUU0	Sewerage i uniping Stations nenewal Designs	- Not stated.	\$15,000		\$15,000	2022-2023         Jul         Aug         Sep         Oct         Nov         Dec         Jan         Feb         Mar         Apr         May         Jun           Forecast         P         C         C
							Actual
			ı	,			

Construction and/or Delivery



Proposed Carry Over

Capital Projects Status Report **Program Estimate Status Comments Project Timeline** Bid No. Code **Project Description** 2022-2023 Project Completed Assets Created/Project Capitalised \$110,000 \$110.000 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr BID00427 23SEW009 Sewerage Pumping Stations Switchboard Renewals RFQ called and new switchboards ordered... 2022-2023 May Jun Forecast Actual Project Completed Assets Created/Project Capitalised Feb Mar Apr BID00522 23SEW010 Sewage Wetland Refurbishment \$45,000 \$45,000 Jul Aug Sep Oct Nov Dec Jan May Jun Works programmed to commence in September, weather permitting. 2022-2023 Forecast Actual Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) TIDS report tabled at August General Meeting, Abergowrie Road was removed BID00102 23TID001 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun 2022-2023 - Abergowrie Road rom this years program. Forecast Actual Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) BID00102 23TID002 Geotechnical samples collected to confirm final design. \$70,000 \$70,000 \$140,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Mav - Hawkins Creek Road Forecast Actual Assets Created/Project Capitalised Project Completed Transport Infrastructure Development Scheme (TIDS) BID00102 23TID003 Site scoping works completed. \$100,000 \$100,000 \$200,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun - Menzies Street Forecast Actual Assets Created/Project Capitalised Project Completed Transport Infrastructure Development Scheme (TIDS) BID00102 23TID004 Site scoping works completed. \$50,000 \$50,000 \$100,000 2022-2023 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun - Mount Fox Road Forecast Actual Assets Created/Project Capitalised Project Completed Transport Infrastructure Development Scheme (TIDS) Pre-start meeting planned for 7 September. BID00102 23TID005 \$100,000 \$100,000 \$200,000 lul Aug Sep Oct Nov Dec Jan Feb Mar Apr Mav Jun 2022-2023 - Taylors Beach Road Asphalt RFQ closed and awaiting evaluation. Forecast Actual Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) BID00102 23TID006 Not started. \$34,231 \$34,231 \$68,462 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun - Wallaman Falls Road Forecast Actual Project Completed Assets Created/Project Capitalised TIDS report tabled at August General Meeting and Bosworths Road confirmed as Transport Infrastructure Development Scheme (TIDS) BID00102 23TID008 \$100,000 \$200,000 \$100,000 2022-2023 Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May - Bosworths Road a candidate for this financial year. Forecast Actual Project Completed Assets Created/Project Capitalised Transport Infrastructure Development Scheme (TIDS) TIDS report tabled at August General Meeting and Bosworths Road confirmed as BID00102 23TID009 \$30,000 \$30,000 \$60,000 Aug Sep Oct Jan Feb Mar Apr May 2022-2023 Jul Nov Dec Jun

> Forecast Actual

a candidate for this financial year.

- Tokalon Road

(

Construction and/or Delivery

		Capital Projects Status Report					
Bid No.	Code	Project Description	Status Comments	Pi	rogram Estima 2022-2023	te	Project Timeline
BID00426	23WAT002	Hydrant Renewal and Flow Restoration Program	39 of 106 hydrants have been replaced.	\$130,000		\$130,000	Project Completed   Assets Created/Project Capitalised
BID00403	23WAT003	Water Connection Renewal Program	To be constructed as required.	\$75,000		\$75,000	Project Completed   Assets Created/Project Capitalised
BID00400	23WAT004	Water Main Renewal Program	Design completed. Equipment ordered and acquiring road corridor permit.	\$240,000		\$240,000	Project Completed   Assets Created/Project Capitalised
BID00521	23WAT005	Water Supply Reservoir Clean Program	Not started.	\$85,000		\$85,000	Project Completed   Assets Created/Project Capitalised
BID00428	23WAT006	Water Valve Renewal Program	To be delivered as required.	\$15,000		\$15,000	Project Completed   Assets Created/Project Capitalised
BID00410	23WST001	Closed Landfill Cover Investigation and Remediation Design Review	Not started.	\$50,000		\$50,000	Project Completed   Assets Created/Project Capitalised
BID00514	23WST002	Monitoring Infrastructure Installation at WHLRRC	Project scoping completed. RFQ development commenced.	\$35,000		\$35,000	Project Completed   Assets Created/Project Capitalised