AWM4 Australian Imperial Force unit war diaries, 1914-18 War


Engineers

Item number: 14/26/17

Title: 7th Field Company, Australian

Engineers

May 1917



AWM4-14/26/17

INTELLIGENCE SUMMARY

MAY. 1917.

ORIGINAL

Army Form C. 2118.

Instructions regarding War Diaries and Intelligence Summaries are contained in F. S. Regs., Part II. and the Staff Manual respectively. Title Pages will be prepared in manuscript.

(Erase heading not required.)

| Place | Date | Hour | Summary of Events and Information | Remarks and references to Appendices |
|------------------|----------|-----------|--|--------------------------------------|
| H.12. a. Central | 1/5/17 | 8.30 an | n Beugnatre-Naula Road. H 12.0. 25. 50. to I 1. C. 8. 8. LA Close with 16 pappers - 180 infantry repair work | Works Report |
| hap. | And the | 2.15au | Major Rivans work on well at H12 b 3.2. Major Rivans wounded by but remainded at duty. H. Bang above toopeds blows were effected in wine in front of Hendenburg Line | Works Report |
| nad | | | one of parties were unable to peach the wire owing to enemy flares and bombing. Other parties were not be to the fire owing to enemy flares and | |
| 1.12.a. Centre | e. 3/5/1 | | Repairs to roads as per suport. 2/5/17. Operation order. 262 result and distributed to units concerned. Braked wie of the last of the state of the series concerned. | operation ora |
| | 3/5/7 | | I Tewtreet sparty of sappers and infantry left camp at 4.12 a central at. 11. 30pm | Water Kel |
| 1100000 | 2// | | clear any barbed wire obstacles. Owing to infantry not gaining officition barually was ordered to return to early by So. E. get Suct. Inf Bde. | e statto |
| 12.U. Clahi | 4/5/17 | 10. 10 pm | a Orderspreceived to Istand down. | anded . |
| | | | 2449, Wt. W14957/M90 750,000 1/16 J.B.C. & A. Forms/C.2118/12. | - |

INTELLIGENCE SUMMARY

(Erase heading not required.)

Army Form C. 2118.

Instructions regarding War Diaries and Intelligence Summaries are contained in F. S. Regs., Part II. and the Staff Manual respectively. Title Pages will be prepared in manuscript.

| | propulse | | | Remarks and |
|---------------|----------|--------|--|-------------|
| Place | Date | Hour | Summary of Events and Information | Appendices |
| | # th /5/ | 17. | Works carried out as detailed in works report ending 5pm. 5/5/17. attached | |
| | 5/5/17 | | Casuallies. 8 sappers wounded. | |
| | 77.7. | | Total strength of wint at this date. Stands as Cofficero 200. O.R. | |
| | | | with 6, or on leave Great Britain. one officer 6 or in Hed ambulances wheat sta | terno |
| | | | in the and it out to the stand of the | |
| | | | Attached personnel. I Engineer officer, I Tunnelling offices # Infantry tunnelling actual trength rationed being 7 of Brigade, 2 aame. | |
| | 7/4 | | 1 1 Very 10111 - Very | |
| 11 12 0 6 + | 8/3/1 | 3pm | Works carried out as reported in works reports attached, bropper Kill major From rejoines from S. Q. E. 7th Aust Inffere 10 am 9/5/19 | |
| 17.12. a cent | 20/3/1 | 7.2 30 | or Orders received to be ready to vacate camp liefre 10 am. 9/5/19 | |
| | 1 | | a langues weld well was medical to the | |
| | 9/5/17 | 12.150 | The state of the s | |
| | 9/1/2 | | 1) I accept to a accept | |
| | 1797 | 4.000 | a reppers marched to Karthead Vaula & wen Transported to | |
| | | 10. au | Transport loaded + left to join main body of transport as to | |
| | | 10.50 | au Camp cleaned & loacuated. TV. Melenne & 2 NCO's fell to mil | • |
| | | | Transport loaded + left to join main body of transport at Havreuil. aus Camp cleaned + loacuated . IV. M'lemel + 2 NCo's left to quide officers of 14th Yeeld Coy WE around works in progress | |
| | | 1 1 1 | 2449 Wt. W14957/M90 750,000 1/16 J.B.C. & A. Forms/C.2118/12. | |
| | | | | |

or

Instructions regarding War Diaries and Intelligence Summaries are contained in F. S. Regs., Part II. and the Staff Manual respectively. Title Pages will be prepared in manuscript.

INTELLIGENCE SUMMARY

(Erase heading not required.)

ORIGINAL FORM C. 2118.

MAY 1917

| Place | Date | Hour | Summary of Events and Information | Remarks and references to Appendices |
|-----------|----------|--------|---|--|
| aver 100 | inf | 2.21 | Camp occupied. | |
| 7d S.F. | | | | |
| 13.d.2.8. | 10/5/17 | | Japper cleaned camp and rested. | |
| | 11/5/17. | 10 au. | Sapper. cleaned camp and rested. To belove those Section moved out to bentay with transport to Carry on lovoks for 5th army Signalling School Disping range, Vadencount Wood. Balance of sellers de l'en l'en l'en l'en l'en l'en l'en l'e | |
| | /// | | Carry on works for 5th army Genelling Rehad Drift: round 11 | |
| | | | Wood. | |
| | | | Balance of sappers washing & cleaning wagens to agence - of | |
| | 12/5/17 | | Balance of sappers washing & cleaning wagons - cleaning camp bleaming wagons etc - first care of hinter clothing collected + returned to DADOS. | |
| | 12/1 | | returned to DADOS. | |
| | 19/5/1 | 1 | 14 sappers gathering suitable timber and stone for erection of | * |
| | | | n memory of Lud Just. Ois faller | |
| | | | camb | |
| | 14/11 | | and call of winter clothing collected & returned to DADOS Continued work on and Divil monument - I Fridler rejoined wint. | |
| 17 | 17th | 11 au | Company moved via Contatmarion - LaBoisselle - albert - avely to Bougincour | |
| uzincourt | 17 | 2pm | Company camped in camp of 1st Aust Die Training School. | |
| - yerror | 18 | 1 | Training as per attached, syllabus commenced. afternoons devoted to sports | |
| | 23. | 1.30au | Noll 2. 43 sections with bridging equipment moved to Bray-sew somme | |
| | | / 0023 | Capt Webl M.C. reformed unit - draft of 6 reinforcements received | |
| 1 - | 21 | loam. | Balance of Cy moved into lilleto Itally at Wo70. It My Comb reprint from leave Nos Sections with bridging equipment moved to Briang sur- Somme Balance of Cy moved into lilleto Itally at Wo70. It My Comb reprint from leave Nos Sections moved to Bray sur- Somme for portour rendying training Nos Sections (16 J.B.C. & A. Forms/C.2118/12. | ATT A PE |
| 2 intay. | 26. | gaus. | Nas 1 2 43 lestion referred to Billet from Be Tondying having | |
| mezencour | 26 | 5 per | 2449 Wt. W14957/M90 750,000 1/16 J.B.C. & A. Forms/C.2118/12. | - Total all all |

Army Form C. 2118.

| | prepared i | ii manusc | cript. (Erase heading not required.) (Erase heading not required.) | D |
|-----------|--------------------|-----------|--|-------------------------------------|
| Place | Date | Hour | Summary of Events and Information | Remarks an references to Appendices |
| regineous | 1.27 | Jpm. | Party of 4. OR. moved out to bummer Red Camp | |
| | | | " 1. TOR returned from Rest bamp. | |
| | noth | | Parties working on rifle range Bougincourt, constructing ovens for DRS. Becordel. Work at new Rifle range Bougencourt, execting stadelin for 7th Bole eposts | |
| | 28 | | " on Water 9th range pouganours, Irecting staddling for 7" Isde eposts | |
| | 29 | | " on Water 9 Bougincourt. Construction of targets." | |
| | 7 | | Construction of Reserve tank at MILENCOURT - Construction of break at Water Points | |
| | | | L'Fidler, 4. or with tool cart to DEHQ for works at Rubempre & Contany | |
| | | | | |
| | 30. | | Construction relle range Complets to B. | |
| | Part of the second | | at Martino art Evection of sud Dinn? Memorial at Progresse - 200 ples at DRS. | |
| | 31. | 3 km | 164 Section returned to billeto | |
| | | / | Improving water sell at breating | |
| | | | Improving water supply at martinoail - Construction reflerange - Eventure Lud Dwind Memoriae Point | |
| | | | The Beli sports. Infraring water the Mention of stadium and obtacle for | |
| | | | The Bele sports. Improving water supply MisENCOURT. Sapper at Tentin relieved | |
| | 10 500 70 | | | |
| | | Jem. | Rationed. Pofficers Day on 1/16 J.B.C. & A. Forms/C.2118/12. | |
| | | 4 | Nationed. Pofficero 204. OK. | |
| | | | 2449 Wt. W14957/M90 750,000 1/16 J.B.C. & A. Forms/C.2118/12. | |

A+ 14 m 5

DAILY WORK REPORT TOR 24 hours ending 5pm 1st May 1917

ADVANCED LINE.

Operations with mobile charges, Bangalore Torpedoes, were carried out against enemt wire from D.7.d.4.2. to D.7.a.40.35 at 215am of the morning of May 1st.

The parties were divided:-

1. Into one group of 5 from D.7.d.1.6 to D.7.d.6.3.

2. Into one group of 4 do D.7.central. to D.7.a.6.1.
3. " " " " D.7.a.6.1. to D.7.a.4.3.

Of these (1) the party with 5 charges, left our front line and proceeded to a point about 30 yards from enemy wire. Here several shots and flares were fired by enemy and a general stand to arms followed.

Enemy seemed to be occupying position hust in rear of front belt of wire.

No "blows" occurred therefore between D.F.d.l.6 to D..7..d.4.2
Our party approached under guidance of infantry of 6th Bn and
placed 4 torpedoes all of which wereks successfully exploded in
enemy wire.

3. This group was guided by infantry of 6th Bn and placed 3 charges and xpkazza which were exploded successfully in enemy wire..

Of the nights operations, therefore, 7 blows were effective, from D.7.central to D.7.a.4.3..

by

The two latter parties were not hindered/the enemy. No enemy action followed the explosion..

ARRANGEMENTS

Time arranged seemed to be quite adequate for the enterprise.

Owing to short time between setting m oon and sunrise, a second attempt could not be attempted in case of failure of first operations.

Casualties: - NIL .

STATE-OF WIRE: - Wire was sufficient to form an obstacle but not very formidable; the second belt was very much stronger than the first.

Officer in charge of work:-

Lieut F.P.H.FEWTRELL

AUSTRALIAN WAR MEMORIAL

Copy No

7th Field Company Australian Engineers.

156

. . . .

OPERATION ORDER NO 262

Reference Map MCOUST-STMRIN.1/10.000

May 2nd 1917.

- Task Ho 1 reference 7th A.I.Bde Operation order Ho 96 :
 1. The following works will be carried out on Y/Z night.

 To assist the 5th A.I.Bde in protecting their flank during the advance on Z day, the following posts will be dug by the 27th Bn on Y/Z night.
- 2. POST POSITION GARRISON.

 No 1 Approx U.30.0.25.00 1 Lawis gun with 50% eres

 No 2 " U.30.0.35.30 ditto.

 No 3 " U.30.0.4.5. ditto
- Fight flank by a continuous band of double apron fence barbed wire from C.5.d.6.6. to U.30.c.3.5. so sited that the M.Guna of the posts will enfiled the wire. (See Plan)
- 4. TOOLS A MATERIAL. 7th Field Coy A. E. will arrange to have the necessary tools and material in HOREUIL at Spm on Y/Z n ight.
- 5. FORKING PARTIES. Two sections of the 7th Field Coy A.E. for wiring and assistance with posts.

 One company 27th Bn (not less than 150 men) carrying.

 One company 27th Bn wiring.

 Half company 27th Bn (not less than 60 men) digging posts.
- 6. ASSEMBLY PLACE. of parties going forward will be at C.10.0.65. 85 Time of assembly :- 8.30pm.
- 7. QUILDER. 27th Bn will supply guides for carrying parties and sappers going forward.
- 8. Engineers material and will stock as far as possible with salvaged German material.
- 9. MARKING OUT WORK. Lieut CHRISTIAN & MCCCMB, 7th Field Coy A.E. Will assist in marking out the work to a plan to be supplied by 8.0.E. 7th A.I.Bds. Tape can be obtained at dump C.10.c.65.85.
- 27th Bn will either furnish their own covering parties or will arrange with 5th A.I.Bde to do so. O.C. 27th Bn will arrange with G.C.C. 5th A.I.Bde to warn all M.C. coye and troops in the vicinity that the work is being done.
- 11. Report on work done will be forwarded direct to G.Ots C , 5th .6th A 7th A.I.Bdes and C.R.E. 2nd Australian Division.
- Assembly & Communication trench from C.4.c.30.15 to C.4.d.5.6.

 This work will be carried out by the let and 2nd Bms . Major EVANS.

 7th Field Coy A.E. will outline the work with tracing tapes.
- The C.C. working party of representative will report at 7th A.I.Bde Headquarters with guide, at HCREUIL, C.16.c.3.8 at 8 pm to make reconnaisance of ground with Major HVANS.
- 14. Working party will proceed on task at 9.15pm and leave task at 5am or when trench is dug to the following dimensions:Depth 4ft6", width at top 5ft, bottom 2 ft.

. 2.

- 15. Major Herrod will be responsible for getting the working party on job.

 Suggested route: starting from Sunken Road C.10.c.6.9. to C.4.c.5.l. via communication trench running parallel to readway and then turn right along tarrace on to the task.

 Party will not reach road junction ,C.10.c.7.9. till 9 pm owing to assembling of 27th Bn (see para 6)
- 16. Tools in the proportion of 1 pick to 4 shovels.
- 17. No 3 TASK.

 Assembly trenches (2) Two 0.3.4.7.4. to 6.3.4.90.25 and 0.3.4.80.50 to 0.3.4.95.55 will be dug by the 25th Bn
- 18. C.C. working party will report at 7th A.I.Bde headquarters (late 25th Bn) Hd Qre) NOREUIL at 5pm and proceed with Major D.E.EVARS to make a reconnaisance of task. Major EVANS will outline work with tracing tape.
- 19. Working party will move on job at 9pm via MOREUIL-LONGATTE Road and along valley North East of HOREUIL-LONGATTE Road at approximately C.9.b.2.5.
- 20. TOOLS. Will be supplied by 25th Battalion.
- 21. OBJECTIVE. To get good cover before daylight
- 22. Shelters two (2) shelters a sections and transport to dump NOREUIL two (2) shelters a sections and transport to dump NOREUIL C.10.c.7.7. to arrive at 8pm. 7th Field Coy A.E. will supply offloading party.

 26th Battalion will make excavations to sizes a ready carrying party to site at C.4.a.3.0 7th Field Coy A.E. will supply personnel to supervise and assist in the work and supply necessary carpenters tools.
- 23. DUMPS. 7th Field Coy A.E. willtake charge of dumps at Railhead VAULX and at C.26.a.7.2. and-8-28-8-5-7.

 Personnel .L.N.C.O. and 7 Sappers

"Z" DAY

- 1. 7th Field Coy A.E. will make 4 gaps in enemy wire in front of HINDENBURG LINE at approximately U.29.b.5.3. ,U.29.a.50.85 (Roadway) U.29.a.6.2. and U.28.b.5.7.
- 2. The gaps to be made clear to enemy trench and marked by a white triangle size 1 x 1 x 1 at each side of gap
- Party will leave our front line when first phase of jrd objective is reached by our attacking troops. Officer in charge of party: Lieut EMETRELL .7th Field Coy A.E. will decide time and route to move to objective. Officer in charge will use discretion and blow where not already passables to infantry.
- 4. Party on completion of task will return to 7th Field Coy A.E. billets, officer reporting to S.O.B. 7th A.I.Bde C.16.a.5.8.

EASIF S

- ** PRODUNTABLE RESIDENT. Two supports go forward for wells ---- two supports dugouts, mines, traps and hidden wires. Two supports for dumps.

 The personnel detailed will be issued with a map of the village and will make written notes and mark maps.
- 2. On completion of tasks carpers will report to 0. C. 7th Field Coy A. E. at 7th. A.L. Ede he Cro.
- 3. Suppore detailed will go forward at time to be decided by S.O.R. 7th A.I.Bde, and will be assembled at 7th A.I.Bde Hd Qrs at 5 am for orders.

MISCRILLECUE. Four Cappers will be detailed to 5.0.8. 7th Aust Inf Ede Ed Que to act as number and guides.

TRANSPORT. One ponteen sagen and 6 horses and H.C.O. to report at easy at 6 ps. Lead up two small shelters complete and deliver at C.10.0.7.7. In Sunken head near 27th En H.Q. 2 Supports of company to supervise erection. Carpenters tools and neile required.

Load on also 232 2500 yards tracing tops to be delivered at New 7th Ede Nd Qrs at C.16.a.3.8.

One G.S. wagen to load up long pickets and short pickets and deliver at C.10.c.8.8. and to report at Coy Hd Qrs at 6 pm. One pentoen wagen with 6 horses and H.C.O. to report at Coy Ed Qrs at 1 am 3rd impt to cart Bangalors torpedose to C.10.c.7.7.

Daniel Langion A. I. O.C. 7th Flaid Coy Aust Magineers.

Distribution:

- 1. C.R. M. Bad Aust Miv.
- 2. 5th Aust Inf Bde
- 3. 6th Aust Inf Bdo
- 4. 7th Aust Inf Bde
- 5. E.O.M. 7th Aust Inf Bas
- 6. 35th Aust Inf Buttn.
- 7. 27th Aust Int Beltu.
- 8. 1st Aust Inf Bn
- 9. 2nd Aust Inf Bn
- 10 . File.
- 11. War clury.
- 12. Spare
- 13. Spare.
- 14. Spare.

APPENDIX.

7th Australian Field Company Engineers.

AMERIMENT TO OPERATION ORDER SO. 262.

2nd May 1917.

Paya 12. No. 2 Task. read Assembly and communication trench from C.4 c 50.15 to C.5.a.4.5. This work will be carried out by 1st and 2nd Australian Infantry Battalians (1/s Major Herrod) 2nd Aust Inf Bn). 2nd Aust Pioneer Battalian, Tunnelling Coy R.E. (detailed by C.B.E.) on the following allotment: 2nd Aust Pioneer Ba 120 men approx C.4.c.50.15 to C.4.c.75.55 Tunnelling Coy R.E. 75 men do C.4.c.75.55 to C.4.c.95.20 1st & 2nd Aust Inf Bn 500 to 600 men do C.4.c.95.20. to C.5.m.4.5.

Major Svans, 7th Field Coy A.E. will outline the work with tracing tape.

PARA 14 rendi- 2 am in place of 3 am.

7th Field Coy Apat Engineers.

COMMENTS ON 7TH FIELD A.E. OPERATION ORDER 262.

Y#Z NIGHT - 2nd/3rd May 1917

HINDENBURG LINE BULLECOURT-QUEANT SECTOR

TARK No. 1 This work was completed in accordance with order before daylight on May 3rd.

Organisation and control of carrying, wiring and

entrenching parties was most satisfactory.

This work successfully fulfilled the object for which it was designed. The enemy, on discovering the defence works at daylight, havyly shelled the posts and was successful in "blowing them in" and killing seven of the garrison.

Shell holes were manned behind the original posts and later fire trench constructed 650 yards long, C.5.d.7.6. to C.5.b.80.85, with second band of double apron fence (750 yards) EXEXPENSE C.5.d.8.6. to C.5.d.70.95 to Exexpass C.5.b.95 to C.5.b.95.99.

- This work was completed before daylight, May 355 in accordance with orders.

 The work proved most useful for assembling of troops going forward following the attack and parties moving forward during daylight.

 This Communication Trench in conjunction with portion approx. 500 yardscenstructed by 7th Aust Inf Bde Troops gave cover from MOREUIL C.10.a.60.00 to Eailway embankment C.5.a.35.30. total of 2000 yards.

 The trench named was the only C.T. completed to our old front line during the period of Division in the line.
- TASK No.3 This work was completed before daylight, May 3rd, and proved most useful for assembly of troops as tactical reserve and occupied by one Coy, 25th Battalion.
- TANK No. 4 All work detailed to 7th. Field Coy was carried out in accordance with orders. 26th Battalion arrangements failed owing to men not being available for the excavations.

As named in order were taken over by 7th Field Coy and receiving and forwarding arrangements were satisfactory.

Z DAY 3rd MAY

WIRE DEMOLITION was not undertaken owing to the attack not developing past first objective, due to failure of British Division on our right.

All works detailed to the 7th. Field Coy were completed in the required time.

7th. Field Company Australian Engineers. S.O.E. 7th. Australian Infantry Brigade.

Way 10th. 1917

COMMENTS

NOTES ON ENGINEERING AND PIONEER SERVICES.

May 3rd 1917 Operations, BULLECOURT.

ROADS. Main routes easily repairable. Decauville should have been pushed up to at least NOREUIL, there was no reason why this should not have been done - Rails were not made available to Division- Salvage of rails at LE SARS & POZIERES should have been more quickly organised. Recommended that as Corps Light Railways make their road, light rails replaced be automatically taken over by Division

WATER. Supplies were adequate and management reasonably good.

Communications. Communication trenches could have been excavated earlier. Enemy shelling cannot entirely destroy a whole length, and is usually repairable. The misuse of communication trenches was marked - no attempt made to direct traffic, dead bodies left lying in trench, boxes of bombs and ammunition thrown in and left. Parallel C.T's for up and down traffic are desirable. 1.500 yards of good trench can be dug by two full companies of Pioneers in three nights.

Trenches. If possible an assembly trench should be dug before an attack, even the same night of attack, at dawn. It can be done under better conditions than in a barrage area-forms the nucleus of a support and gives ground location.

Shelters. Forward shelters were inadequate, especially Brigade and Battalion headquarters. In future Field company commanders will arrange with Brigades to make provision earlier.

Dressing stations. More could be done to improve these. Field company commanders to pay special attention to this point and consult with brigades.

Strong Points. Too much at one time attempted. Cruciform type to be adhered to where possible, and work based on time available and number of party. Garrison should do more to improve, extend and maintain work laid out and portion properly constructed

Bombing Blocks. These were very effective, but is it is unworkable sending Pioneers over with attacking wave:-

(1) There is no opportunity to work.

(2) The actual position of blocks depends on amount of ground won, therefore cannot be determined until situation clears sufficiently to make a decision definite.

As soon as decision made, a sand bag block should be quickly formed, then pioneers brought up to permanently fill in say 60 yards of trench.

Detached sections. Found of no value and a waste of effort. No definite work could be allotted.

Field Companies. In future Company commander will act as liason officer. On a two-brigade frontage, one field company will take left and one right brigade. The company commander will advise on works required by Brigadiers and use his own company with infantry parties for such work as the brigade requires—reporting each morning to C.R.E. of work proposed and carried out. giving plan and numbers of personnel employed. These companies will remain in the same area throughout. Where work affects the whole division the third company with pioneer battalion will be employed. Recommendations for such work by liason officers to be given to C.R.E. who will detail the parties to carry it out. Company commanders not to employ more than two-thirds of their officers or personnel at one time.

Position for attack. Moving up large parties in readiness for work requires more consideration- there is a liability to crowd infantry - loss through inadequate cover - unnecessary fatigue and consequent less efficiency through parties kept in state of readiness too soon.-

.2.

Position of camps. Although kept well back both Engineers and Pioneers

Were almost perfect in arriving on works at proper time - no
confusion or loss of direction was reported. The extra march
to the work was quietly done involving minimum of fatigue
and parties worked uniformly well. The time possible to work
at nights is so short now that it is evident the full rest
obtained in a camp somewhat to the rear more than compensates
for the shorter march to the front position.

Attached infantry parties. As a whole did excellent work and again proved most successful. Sending large parties of men from other battalions without a single officer and attaching ether officers from other battalions without any men, is not conducive to good work. It is not expected the best fighting men will be detailed but a proportion of very efficient N.C.Os should be supplied. Field company commanders did their best to see to the proper accommedation and comfort of the infantry.

Road Work.

In some instances a noticeable lack of ebservation supervision by officers was apparent- numbers of men observed sitting or even lying down resting during working hours. As the distances from camp were short and hours light, this should not be permitted.

An inspection of the portion of road allotted should be made by the officer taking charge, before the working party proceeds to its work, and places requiring special attention noted.

In general, the work carried out rather exceeded the expectations formed as regards quantities. Company Commanders showed a high order of knowledge in preventing useless work being done-the whole being of a serviceable character.

The Pioneer work was of a high order, the organisation and direction of working parties nearly perfect. In location of positions the Officers in charge showed exceptional ability Throughout the period punctuality was strictly observed.

Sgd E.J.H. NICHOLSON. Lt Colonel. C.R.E. 2nd Australian Division.

DAILY WORK REPORT FOR 24 HOURS ENDING 5 pm. 3rd. May 1917.

ADVANCED LINE. Working Parties:- 27th. Battn. 4 Officers 200 0/R. Sappers 2 Officers 50 0/R.

WORK. Erected double apron wire entanglement from

C.5.a.9.7. to C.5.b.9.0. C.5.b.9.0. to C.6.a.4.9. C.6.a.4.9. to U.30.c.5.5. U.30.c.5.5. to U.30.c.3.6.

also wire around strong posts at C.5.d.9.6., C.5.d.9.4. to C.5.d.5.4.

Strong Posts weredug at C.5.a.00.45., C.6.a.2.9. U.30.c.30.35.

U.30.c.35.45. Strong Posts were dug to a depth of 4' 6" and gave cover of 6'. Width at top 2'6", width at bottom 1'6". Officers in charge of work :- Lieuts. Christian and McComb.

I have to teport that my party left Camp at 11.30 pm. 2nd. inst. and reached rendezvous about C.5.a.33. at 2.30 am., 3rd. inst. and waited until 10.30 am. for signal to go forward. Infantry did not reach. objective named. I became a casualty about 10 am. and reported to S.O.E. 7th. A.I.Brigade who ordered my party to teturn to Camp. 13 Engineers 13 Infantry, 12 Bangalore Torpedoes Party :-

also Transport consisting of 1 G.S. Wagon. Casualties .: - Killed One Sapper N.C.O. Wounded 1 Engineer Officer and one Infantryman.

Signed F.P.H.FEWTRELL Lieut.

DETAILS. One Cpl. and 5 Sappers with 3 Maps left Camp detailed for REINCOURT work at 11.30 pm. Four Sappers as guides to S.O.E. NOREUIL left camp.

One Guide for R.E. Tunnellers Party.

One Runner for C.R.E. One N.C.O. and 7 Sappers on Dumps, VAULX. One Sapper on pump and valve repair at Baths, FAVREUIL. One N.C.O. and 9 Sappers at B.P. and BAILIFF WOOD Dumps.

ATTACHED MINERS. WELL at H. 12.b.3.2. sunk to 30 ft. Preparing timber for well. Cut nitches and put in bearers for Timber. Captain Wagstaff. Officer in charge of work: -

Marian / Marian Marian Commander of the Commander of the

for O.C. Sth. Field Company Australian Engineers.



7th Field Company Australian Engineers

WORKS REPORTS FOR 4th and 5th May 1917. ending 5pm. 5/5/17

WORKING PARTIES.:- 21st Battn 5 officers 120 O.R. (N.B)

Sappers 11 O.R.

TASKS Work proposed was to establish strong posts at about U.22.d.85.45, U.23.c.1.5 and across road at U.23.c.35.40. On arriving on job post at U.22.d.85.45 was found to be impossible owing to enemy having regained ground in the area. Our forward posts at this time were at U.22.d.55.15 and U.23.c.05.35.

WORK DONE. Strong posts were established at U.22.d.55.15, U.22.d.95.20 and U.23.c.05.45.

Communication trench was dug linking up posts.

U.23.c.05.45 to U.23.c.05.35, depth of C.T. averaged 5ft width 2 fto Work on post U.23.c.05.45 was considerably hampered by our "heavies" continually falling short and bursting around post. Direction of fire from heavies about South-West.

REMARKS:- During the work of excavating for the C.T. between posts U.23.c.05.35. to U.23.c.05.45 what appeared to be a buried fasting cable casing size about 12" x 4" was unearthed in centre of sunken roadway, about 3'6" underground--- direction of casing parallel to BULLECOURT- REINCOURT road.

This has not been interferred with pending further investigation by Signal Section.

Officer in charge of work:

N.B. The balance of-abeve-infantry party of 230 as promised for the other parties of front line work were not supplied.

One Engineer Officer, 2 N.C.O's and 20 Sappers stood by until 1.30am at 7th Bde Hd Qrs NOREUIL and then returned to camp.

WORKING PARTIES:- Sappers 42 O.R. 1 officer

258 Tun Coy R.E. 50.O.R. 1 do

Attached 7th Ede Inf 80.O.R. 1 do

Infantry failed to report to me at place decided on in Railway outing C.4.b.5.8.

I marked the trench out with tapes and the working party were being placed on their tasks when they had to withdraw owing to intense shell fire which was kept up.

The sappers continued working whenever at all possible but the Tunnellers were unable to be rallied and had been scattered about.

15 yards of trench was dug to a depth of 2' 6".

Casualties:— Sappers .O.R. 8. wounded.

Tunnellers. O.R. 2 Killed. 4 Wounded.

Officer in charge of work :- Lieut. A. R. McComb.

CAMP DETAILS. 5/5/17
4 Sappers constructing sectional shelters. Total 10.

ATTACHED MINERS.

4.5.17 Well at H.12.b.3.2.- Cut and put in 18 ft of timbering through clay strata.

5/5/17. Well at H.12.b.3.2. Salved, prepared and put in 6 ft of timbering total 24 ft.

Well sunk 5 ft Total 35 ft.

Strata Chalk bottom of well very moist.

Officer in charge of party: Captain Wagstaff.

for O.c. 7th Field Coy Aust Engrs.



7TH FIELD COMPANY AUSTRALIAN ENGINEERS.

Daily works report for 24 hours ending 5pm 6th May 1917

ADVANCED LINE.

WORK:- Work completed last night as follows:750 yards barbed wire double apron fence from Railway cutting
C.5.d.8.6. to C.5.d.70.95 thence to C.5.b.9.5 thence to C.5.b.99.99

Fire trench excavated 600 yards whost of apron fence. C.5.d.7.6. to C.5.b.8085. about 50 yards west of apron fence.

From railway outting 375 yards of trench .4ft6" deep . the remaining 225 yards average depth 3'.6" deep.

Working parties: - 6th Brigade: - Entrenching 200.0.R. 4 officers. 7th Bde 200.0.R. 4 do

Wiring party: Sappers & R.C.C's -2 officers.

Attached inf. 50.0.R. and 1 officer.

Casualties :- 2 infantry wounded.


Officers in charge of works: - Lietts, Cartwright & Christian.

ATTACHED MINERS

Well at H.12.b.3.2. -- sunk 10 feet making total depth of 45 ft Ground. Chalk with modular flint.

Officer in charge of work :- Captain

Captain Wagstaff.



7TH FIELD COMPANY AUSTRALIAN ENGINEERS.

Daily works report for 24 hours ending 5pm 7th May 1917

ADVANCED LINE.

Fire trench excavated 4.6" deep and 3 ft wide at top and 2 ft at bottom, from C.11.d.2.4. to C.11.d.05.60 thence to C.11.d.2.9.

Working party:. Sappers 2 of ficers- 2 Sections.

Infantry 60 O.R.

OFFICER(IN CHARGE OF WORK: -

Lieut McComb. & J. C. Close

Details.

2 Sappers effecting repairs to engine at 2nd Divisional Baths.

8 do Vaulx Dumps. 10 do at B.P. and Bailiff Wood Dumps.

1 do runner for C.R.E.

Attached Miners

WHIL at H.12.b.3.2.. Sunk 10 ft -- Total depth 55 feet.

Struck water at 53 feet which appears good. Sample forwarded to Science Officer No 2 WaterColumn.

Well continue sinking to secure better supply.

Officer in charge of work:-

Captain Wagstaff.

for O.C. 7th Field Coy Aust Engrs.

THE FIELD COY.
ENGINEERS, A.I.F.

No. 1

7th Field Company Australian Engineers

Work repert for 24 hours ending 5pm

8th May 1917.

ADVANCED LINE.

Fire trench dug from C.11.d.2.9 to C.5.d.7.6. "waive" treversed for 1100 yards altogether. From C.11.d.2.9- to C.11.b.25.55 trench 4ft6" deep by 3ft by 2ft with

Parapet formed.

From C.11.b.25.55. to about C.5.d.5.2. trench averages 3Ft 6" deep x 30 x 2' with parapet formed.

From C.5.d.5.2. to C.5.d.55.25 trench averages 2ft6" deep only.

From C.5.d.55.25 to C.5.d.76 trench 4ft 6" x 3' x 2' and parapet formed.

Working parties :- 26th Battalion. 4offs 270 O.R. 27th do 3 do 150 0.R. Attached Infantry 1." 65 C.R.

Sappers & N.C.O's & 2.sapper officers. Casualties :-Killed One Sapper. Wounded 11 infantry wounded One infantry Officer.

Officers an charge of work: - Lieute Cartwright & Christian.

ATTACHED MINERS.

Well at H.12.b.3.2. - Sunk to 58 ft. Depth of water in well 4ft. Frame set put in shaft and opening set for chamber. To secure a better supply it is necessary to cut a chamber off shaft and instal a pump, and sink deeper thus ensuring a supply of about 800 gallons per hour. Attached herewith result of sample of water examined by Science Caffeer 2nd Water Column, Bapaume. Officer in charge of Werk :-Captain Wagstaff.

> Allaulwu51 Lioux. for 0.C. .7th Field Company Engrs.

SECRET.

7TH FIELD COMPANY AUSTRALIAN ENGINEERS.

REPORT ON OPERATIONS.

HINDENBURG LINE.

BULLECOURT - QUEANT SECTOR.

PERIOD #6th April 1917 to 9th May 1917.

OPERATIONS BY 7TH FIELD COMPANY AUSTRALIAN ENGINEERS.

MINDENBURG LINE BULLECOURT

Maps. RCOUST St MRIN 57cM. E. 1/10.000 and 51b S.W. 1/20.000

1917. 16th Apl.

Drainage of Beugnatre-Vaulx Road. Constructing double apron barbed wire Sence from Sunken Boad C.11.d.4.7. to C.11.b.55.45 and single apron fence from C.11.b.55.45 to C.11.b.6.6. Working parties :- 3 Sections 7th Field Coy

300 Infantry

Supervision: - Lieuts. CARTWRIGHT. CHRISTIAN & MCCOMB. Casualties: -1 Sapper Wounded.

17th

Drainage of Beugnatre-Valux Road. Constructing Double apron barbed wire fence from C.LL.b.55.45 to railway embankment C.5.d.8.5.

3 sections 7th Field Coy A.E., 1 Company Working parties: -

Pioneers & Of icers, 150 O.R. 27th Bn and 50 attached infantry.

Lts. CARTWRIGHT, CHRISTIAN & MCCOMB. Supervision: -

18th

Demolition of enemy wire entanglements by mobile charges on HINDEMBURG LINE. 11 charges placed, nine successfully exploded. Officers in Charge. Lts CERISTIAN & McCOMB. Repairs to Beugnatre- Vaulx Road, filling holes with brick carted from Vaulx. Sinking well at H. 6.d. central.

19 th

Repairs to Beugnatre- Vaula Road. Well sinking at H.6.d.central.

20th.

Completed double apron wire entanglement from C.10.c.9.8. to C.10.d.2.4. Posts at C.10.c.75.85 and C.10.c.0.4 excavated and communication trenches to posts completed. Working parties: - Section 7th Field Coy A. E. and 4 of ficers & 100 O.R. 26th Battalion.

Work taped out by Major EVANS - Supervision- Lt CHRISTIAN. Repairs to Beugnatre-Vaulx Road . Well at I.1.d. sunk to 14ft.

21st

Constructed 450 yds double apron fence from C.10.c.8.8. to Strong points at C.10.d.1.4(making 2nd Band complete). C.10.c.75.85 and C.10.d.0.4. improved, Depth -- 5ft X 3" x 2" and provided with accommodation slits and latrines. Working parties: - 1 section 7th Field Coy A.E. and 5 officers and 200 O.R. 7th Australian Infantry Brigade. Supervision : - Lt McComb. Repairs to Beugnatre-Vaulx Road from H.17.a.7.5. to H.12.b.2.2

57 loads of brick and metal placed on road. Foundation for bad portions of road made up with logs.

Working parties: - 1 section 7th Field Coy and 1 company Bast Yorks Pioneers and 1 officer and 100.0.h.

> 7th Inf Bde. Supervision :- Lt CARTWRIGHT.

22nd

Strong point at C.9.b.4.5. excavated to 3ft deep. 3 ft wide at top and 2 ft at bottom. Working party :- 2 sections 7th Field Coy. Worked marked out by Major EVANS . Supervision Lt FEWTRELL. Repairs Beugnatre-Vaulx Road from H.17.a.7.3. to H.12.b.2.2. 70 loads of metal and brick spread. Working parties: - 1 section 7th Field Coy 7th Bde attached infantry. 1 Coy East Yorks Pioneers.

Supervision . Lt CARTWRIGHT .

Well at I.1.d. sunk to 18ft 6", timbered to 11ft6". Supervision. Captain WAGSTAFF.

1917. 23rd April. Demolition of enemy wire HINDENBURG LINE. 8 charges placed between U.29.a.85.40 to U.29.a.0.6 U.28.b.6.7. to U.28.b.05.55. 14 of the above charges were successfully fired. 7th Field Coy A.E. 74 Sappers. Working parties:-7th Inf Bde attached 15. O.R. Infantry 45 O.R. (covering 25th Bn party).

Suparvision . 草金二色食用甲甲基甲母科甲丁

Lt CHRISTIAN. Repairs BEUGNATRE- VAULX Road. H.17.a.7.3. to H.12.b.2.2. 58 loads of brick and metal spread. Working parties :- 1 section 7th Field Coy A.E. 7th Aust Inf Bds attached infantry. 2officers 100.0.R. 23rd Bn.

Supervision . Lt CARTWRIGHT. Well at I.1.d. sunk to 26 feet- struck water. Supervision. Captain WAGSTAFF.

Construction of R.A.P. (splinter proof) at C.5.b.55.75. 24th. Size- 10' x 8' x 5'6" high. Structure made in sections in back area and put together in excavation at site. Working parties :- 8 Sappers 7th Field Coy A.B.

30 Inf 7th Aust Inf Bde Attached. 30 " 7th Aust Inf Bde line

(carrying).

Supervision: - Lt McCOMB. Wire entanglement (Double apron) 360 yards from

C.17.d.10.25 to C.17.d.7.1. erected. Working parties :- 1 section 7th Fld Coy A.E.

1 officer 40 O.R. 28th bn. Supervision . Lt FEWTRELL.

Road Repairs, BEUGNATRE- VAULE Road from H.17.a.7.3. to H.12.b.2.2. 34 loads of metal and brick spread. Working parties :- 1 section 7th Field Coy A.E. 3 officers .100.0.R. 23rd Bn. attached Inf .7th Aust Inf Bde. Supervision. Lt CARTWRIGHT.

Well at I.1.d.55.50 . Outting chamber for installation of pump preparatory to sinking deeper. Watertest GOOD. Supervision. Captain WAGSTARD.

Strong points excavated at C.17.9.15.60 -3ft 6" deep, 3 ft wide at top and 2ft at bottom completed with communication trench to road at C.17.c.1.5. Working parties :- 6 Sappers . 7th Field Coy A.E. 1 officer 57 O.R. 7th Aust Inf Bds.

Work marked out by MAJOR EVANS . Supervision. Lt CLOSE. Wirs entanglement (double apron) 250 yards from C.16.b.15.70 to C.16.b.5.5.

Working parties :- 12 Sappers 7th Field Coy A.E. 1 officer 36 O.R. 7th Aust Inf Bde. A.E. Supervision. Lt CLOSE

Road repairs. BEUGNATRE - VAULE Road. H.17.a.7.3. to I.1.c.8.8. 36 loads of metal and brick spread. Drains and embankments repaired along section. Working parties: - 1 section 7th Field Coy A.E. 4 officers 200 C.R. 19th.25th.26th. 27th.28th Bns.

Supervision. Lt FEWTRELL. Well at I.1.d.55.50. Chamber 5' x 5' x 6' complete. Pump installed in chamber. Supervision. Captain WAGSTAFF.

25th.

**** 3 ******

1917 26th April. Demolition of

26th April. Demolition of enemy wire HINDENBURG LINE by mobile charges between U.30.a.45.20 and U.29.b.85.50.

6 blows were effected. Party came under heavy rifle and machine gun fire and considerably more than the normal amount of flares before reaching the enemy wire. When charges exploded enemy sent up S.O.S. which brought down barrage. Party were kept in "No man"s land" until barrage slackened and returned well organised.

Working parties: 34 Sappers 7th Field Coy 15.O.R. 27th Bn

Covering party. 27th Bn.

Officer in charge. Lt CARTWRIGHT. A.E

Road repairs BEUGNATRE-VAULX Road H.12.b.0.0 to I.1.c.3.3.

39 loads of metal and brick spread. Sides and drains repaired.

Working parties: - 1 section 7th Field Coy A.E.

1 of icer 70 O.R. 7th Aust Inf Bde

2 " 100 O.R. 20th Bn

Supervision. Lt CLOSE.

27th. Road repairs BEUGNATRE-VAULX Road. H.12.b.0.0 to I.i.c.3.3.
31 loads of metal and brick spread. Trimmed parapets, repairs and improvements to drains. Sumps excavated.

Working parties:- 1 section 7th Field Coy A.E.
60 attached 7th Aust Inf Bde.
2 officers 100.0.R. 23rd Bn.

Well at I.1.d.55.50 . Construction of ladder to chamber and puddle wall around collar of well to prevent pollution of well by surface drainage.

Supervision. Captain. WAGSTAFF.

28th. Wire entanglement (Double apron) from approx. C.11.d.3.3. to C.11.b.8.6.

Working parties:- 2 sections 7th Field Coy A.E.

1 of icer 50 O.R. 28th Bn

Supervision. Lt CHRISTIAN.

Construction of 4 troughs at I.1.d.55.45 and barrier.

Erection of dressing room at Baths FAVREUIL.

Making and signwriting notice boards.

Construction of dugouts in sections.

Construction of water troughs at SAPIGNIES.

Repairs to Pumps at Baths FAVREUIL.

Rehearsal for attack on HINDENBURG LINE.

Road repairs BEUGNATRE-VAULX Road H.12.c.25.50 to I.1.c.8.8.

50 loads of metal spread. Placing road fenders. Terracing side of road. Repairs to drains.

Working parties:- 1 section 7th Field Coy A.E.

lofficer. 80 O.R. attached 7th Bde party 2 officers 100.0.R. 17th Bn. Supervision. Lt CLOSE.

Well at I.l.d.55.45. Levelling ground for horse standing Cover and trap door to well completed. Construction of Strong post dugouts in sections. Repairs to pump at Div Baths FAVREUIL. Building incinerators.

Well at H.12.b.3.2. sunk to 12 feet.
Supervision Capt. WAGSTAFF.

Demolition of enemy wire entanglements HINDENBURG LINE.

7 blows successful-D.7.Central to D.7.a.6.1., 4 blows-D.7.a.6.1

to D.7.a.6.1. to D.7.a.4.3. 3 blows.

Party:
34 Sappers 7th Field Coy A.E.

Supervision. Lt FEWTREIL.

Road work Beugnatre-Vaulx Rd. Placing fender posts in positn
Working parties: - 6 sappers 7th Fld Coy A.E. and 50
7th Bde attached infantry.
Supervision. Lt CLOSE

1917. 1st MAY. Ex

(cont'd).

222

Extensions to Div Baths FAVREUIL.

Extension to 7th A.I.Bde H.Qrs NOREUIL.

Constructing sectional shelters.

Well at H.12.b.3.2. sunk 10 feet Total 22 feet.

Supervision. Captain WAGSTAFF.

2nd/3rd.

Wire entanglements (double apron) erected from:
C.5.a.9.7. to C.5.b.9.0

C.5.b.9.0. to C.6.a.4.9.

C.6.a.4.9. to U.30.c.5.5.

Working parties: - 2 officers 50 Sappers 7th Field Coy A.E. 4 officers 200. O.R. 27th Bn.

Supervision. Lts CHRISTIAN & McCOMB.

One section in charge, of Lt FHWTRELL, 7th Field Coy A.E.
detailed to clear tracks through enemy wire following
attacking troops were unable to complete task allotted
to them owing to attacking party not reaching objective
due to failure of left division. Lt FHWTRELL reported to
O.C. 7th Field Coy A.E. at 7th A.I.Bde Hd Qrs after becoming
a casualty and was ordered to return to camp. Sappers
detailed for reconnaisance of REINCOURT when captured were
returned to camp owing to failure of troops reaching final
objective.
Well at H.12.b.3.2 sunk to 30 feet. Captain WAGSTATT in charge.

4th/5th.

Work proposed was to establish strong points at about U.22.d.85.45, U.23.c.1.5. and across road at U.23.c.35.40., Arriving at captured trenches work at U.22.d.85.45 was found to be occupied by the enemy. Strong points were established at U.22.d.55.15, U.22.d.95.20 and U.23.c.05.45.

Communication trenches dug linking up posts.

Work on posts U.23.c.05.45 was considerably hampered by our heavies falling short and bursting around post.

Working parties:- 1 section 7th Field Cey A.E.

5 officers .120 O.R. 21st Bn.

Supervision. Lt CHRISTIAN.

Lt McComb detailed to lay out and supervise excavation of trench from U.28.e.5.4. to U.28.a.90.05. Work laid out.

7th Field Coy A.E. sappers and 258th Tunnelling Coy R.E. were being extended on job when heavy enemy barrage was placed on the area bringing from our lines the "S.O.S" signal.

Parties were withdrawn until fire slackened. It was then found the Tunnelling Coy party had been withdrawn. Sappers continued the work but only 15 yards of trench was completed. Sufficiently good for occupation.

Lt Mc Comb, when he saw that work could not be completed before daylight, went out under heavy shell fire and took up tracing tape.

Well at H.12.b.3.2. - 24ft timbered through clay strata. Supervision Captain WAGSTAFF.

5th/6th

750 Yards wire entanglement completed from railway cutting C.5.d.8.6. to C.5.d.70.95 to C.5.b.95 to C.5.b.95.99.

Fire trench excavated 600 yards from C.5.d.7.6 to C.5.b.80.85.

Working parties:- Tiring:- 7th Field Coy A.E.-2 sections.

7th A.I.Bde attached.10ff 50 O.R.

Entrenching. 4 of ficers 200.0.R. 6th A.I.Bde

4 Officers 200 O.R. 7th A.I Bde.

Supervision. Lts CARTWRIGHT & CHRISTIAN.

Well at H.12.b.3.2 sunk to total depth of 45 ft.

Supervision. Captain WAGSTAFF.

THE REAL PROPERTY. のな物性性性は

1917.

6th/7thmay. Fire trench excavated -4ft6" deep. 3 ft wide at top and 2 ft at bottom from C.11.d.2.4 to C.11.d.05.60 to C.11.d.2.9. Working parties:-2 Sections 7th Field Coy A.E.

60 O.R. 7th A.I.Bde attached. Supervision. Lts CLOSE & McCOMB.

Well at H.12.b.3.2. sunk to tatal depth of 55 ft. Struck water at 53 ft. Supervision. Captain WACSTAFF.

7th/8th.

Fire trench dug from C.11.d.2.9. to C.5.a.7.6 - 1150 yards. Working party :- Ones section 7th Field Coy A.E.

4 offs. 270 O.R. 26th Bn.

150 C.R. 27th Bn. 65 C.R. 7th A.I.Bde Attached. Supervision. Lt CARTWRIGHT & CHRISTIAN.

Norm: - 26th Battalion made relief of front line before Soing on the work.

Well at H.12.b.3.2 sunk to total depth 58 ft. Captain WAGSTAFF in charge.

9th.

7th Field Company A.E. relieved by the 14th Field Coy A.E. and proceeded to camp at MAMETZ WOOD. Lieut McComb remained With relieving company until 10th May to give information and show company over front line.

TRANCPORT.

Mounted section in charge of Sergeant Rogers during period of company in the line, did excellent work in transport of material to forward dumps.

DISPOSITION.

see appendix

Shout to vant sojor. A. B. Commanding 7th Field Company Australian Engrs.

APP ENDIX

MONINAL BOLL AND DISPOSITION OF COMPANY DURING OPERATIONS HINDENBURG LINE . loth April 1917 to 9th May

中华 (1) 中华 (1) 中华 (1) 日本 (1) 日本 (1) 日本 (1)

OFFICER COMMANDING

MAJOR D.R. HVANG. D.S.C. 8.0. M. 7th Aust Inf Bde.

2nd in COMMAND

Liout. J. H. CARTYRIGHT.

attached -

Captain .P.W. WADSTAFF Tunnelling Officer 2nd Aust Diwn'l Engineers.

HEADOUAPTERS: -

| 2818 2811 2624 7363 6679 | W.O. Sergt. L/C-1 Sepper | WEBSTER CHATTO SPREAT HENRY PARKER | G. R.H.S. C.H.A. G.I. J.W. | Coy H | d Qre.H.l | 2.a. Central | |
|---|--|--|--|-------------------|-----------|---------------------------|------|
| | | 7 272 300 300 300 | | (tran | afarrad t | 0 A.F. C. 30/4 | 1/27 |
| 2778 | do | HORTH | J.O.H. | 0 0 | | rejoined from ave 27/4/17 | 010 |
| 2703 | do | MOONRY | W. | 0 0 | | min of lult | |
| 2820 2854 2706 2691 525 1886 2695 | C.Q.M.S F/Sgt S/Smith L.Cpl Sap. do | HAMILTON | H.O. M.O. L.Y. D. E. | Hores | Lines. F | AVREUIL | |
| GROOMS | & BATHE | N . | | | | | |
| 5741 2764 2700 | Sapper do | BAINES DRUCE ALEXANDES | F. H.H. | With 8. Coy Hd | QIS. | MCREUIL. | |
| 7113 | do | MANEIEG | N.C. | D 10 | " from | 24/4/17 | |
| 6753 | do | KIRKMAH | B. A. | 8 8 | * 1000 | | |
| 3808 | do | ISON | T.P. | 9 6 | * | | |

A.A.M.C.

1000 Private. TAMBLYB L.L. Coy Hd Qrs. 317 Private HAZELDENE C.G.F. Horse Lines FAVERUIL.

表表表表表表表表表表表表表表表表表表表表表表表表表表表

APPENDIX "A"

NIMBER ONE SECTION .

| OFFICER IN CHAP | RGIB :- | Lieut.F.P.H.FEWTRELL. Rejoined from leave 21/4/17. Wounded & Evacuated. 3/5/17. |
|---|---|---|
| 2776 Sergt 2432 T/Cpl 2763 A/Cpl 3752 T/2/Cpl 2847 Sapper | THOMPSON R. TUCKER J.R. HANDO B.E. | Killed in action 3/5/17 Wounded at Duty 15.4.17 |
| 2850 Sapper 4075 L.Cpl 440 Sapper | BARRY J. R. CHENEY C. BOX C.W. | Wounded 5/5/17 Wounded 19/4/17 |
| 9616 6222 | TUDOR J. East O.L. SHADBOLT L.G. | Weunded 5/5/18 |
| 6565 2788 1019 2673 | ROWE S. MONKHOUSE. F.M.J. MOINTYRE E.D. | Wounded 5/5/17 |
| 2208 8253 1516 6665 | WARDROP A.T. W.C. BULL G. at | tached H. ors as Coy Runner. Evacuated Sick 5/5/17 |
| 14573 595 7112 | FITZPATRICK.N.T. MERRETT R. BOND T. KING T.O. | Dept'd on leave 29/4/17 |
| 7027 10940 14511 14510 | PRENTICE W.L. LINDQUIST B.F. JOHANSSON B. | Evacuated sick. 28/4/17 |
| 2696 2786 7254 | GLASSON A.G. HOWARD B. WILLIAMSON J.B. | Wounded 5/5/17 Awarded M.M. To Fld Amb Slok. 17/4/17 |
| 2780 2733 14948 15248 | HILL E.A.D. CANTLE H.E. HENDERSON J.W. TOWERS A.P. | Wounded 5/5/17 |
| 15154 14874 4115 | CONFOY R.W. | |

NUMBER TWO SECTION.

```
OFFICER
          I CHARGE
                                        Lieut.F.F. CHRISTIAN.
2708
         Sergeant
                      RABBIDE
                                 J.B.
2675
         Corporal .
                      CALVER
                                 P.B.
2803
         T.Cpl
                                 R.C. (M.M.) awarded Bar to M.M.
                      BURGESS
         L.Cpl
2744
                      COOPER
                                 A.
2651
         T/2/6pl
                      BRADCHAW
                                 P.
6678
                      MURRAY
         Sapper
6683
                      SEITE
                                 H.
2638
                      DUNN
                                       Dept'd on leave 8/5/17
                                H.B.
432
                                J.T.
J.J.
                      COOTEST
2746
                                       WOUNDED 27/4/17
                      APPLEBY
1942
                                       Dept'd on leave 7/5/17
                      GREEN
                                F.L.
14496
                                Ja
                      BURNETT
14990
                                 E.
                      TARMAI
15484
                      SURBERY
                                M.
15051
                                 A. ( ..
2853
                      MACKIBNON
3754
                                       Detached for duty at Ponteon Park
                                0 . A.
                                       BAPAUME.
518
                      BACKS
                                A.A.C.
6676
         L.Cpl
                      MALIN
                                A. B.
2761
         Sapper
                     HADPOVER
                                                    3/4/17
                                D.O.
                                       Evac Sick
2773
                      WILIMAN
                                J.M.
14540
                      COLLIS
                                G.
2760
                      JOHN SON
                                A.R.
2648
                                L.G. Detached with 148 A.T. Coy R.B.
                      TURNER
7366
                     ILOU
                                荒。节。
6747
                     BINK
                                CS.
                                      Transfd to A.F. C. 30/4/17
6681
                     RAVEN
                                Jan
2704
                     OLIFF
                                C.McL.
14574
                     LEMMANE
                                H.
14515
                     PENGELIX
6420
                                F.S.
                     PETERSEN
8597
                     CWIM
                                W.F.L.
2654
                     TUCKWELL.
                                C.F.
15423
                     DONALD
                                     Killed in action
                                D.
                                                         28.4.17
14540
                     COLLIS
                                                          7.5.17
15755
                     SHARROCK
                     WILLIAMSON H.P. Joined as Ricts
                                                          4/5/17
16199
                                                          4/5/17
                                 R.H.M.
                     MITIS
```

OFFICER IN CHARGE :- Lieut .A.R.McCOMB.

| | | | | . TROSSI . | Title |
|----|--------------------------------|------------|--------------------|--|--|
| | 2607 C | pl (T/S | gt) MCPMER | SON J. | Rejoinedm from A.G.B.D. 19/4/17 Wounded 5/5/17. Awarded. M.M. |
| | 2824 T/0 | m1 | WORLEY | R. S. | |
| | | /Cpl | | 3. | |
| | | /Cpl | | J.W. | Awarded M.M. |
| | | | | E. | |
| | 14026 0 | Cpl | BENFIELD. | | |
| 15 | 14936 Sa | pper | | | |
| | 2759 | do | | R.F. | Rejoined from leave 30/4/17 |
| | 3746 | do | BROWN | R.J. | Evac sick 3/4/17 |
| | 7000 | | AADESTAAT ' | 73 60 | Dept's on leave 5/5/17 |
| | 3270 | do | SORENSON | | Debe. # An Tease 1/1/21 |
| | 2620 | do | MONTGOMER | The state of the s | |
| | 6689 | do | WHITEHAIR | | |
| | 3755 | do | MYER | D.W. | |
| | 14554 | do | CONNELY | W. | m |
| | 6646 | do | ADLER | J. | Evac sick 29/4/17 |
| | 15233 | do | BENNETT | M. | THE RESERVE TO A STATE OF THE PARTY OF |
| 3 | 2724 | do | HAWKIS | E.O. | With S.O.E.Brigade as Runner at NOREUIL. |
| | 6657 | do | AMBROSE | W.J. | Evac Sick. 8/5/17 |
| | 7367 | do | KEMPTHOFN | E C.J. | |
| | 15403 | do | COOPS | S. | Evac Sick 7/5/17 |
| | 6312 | do | BEDFORD | A. | |
| | 14082 | do | DAWSON | G | |
| | 2719 | do | HUNTER | F. | |
| | 3753 | do | HOLMES | W.J. | Detached for duty with 149 A.T. COY R.E. |
| | 6673 | do | HUNTER | J. | Awarded M.M. |
| | 6670 | do | GORDON | T. | |
| | 6680 | do | PHELPS | C.A. | The state of the s |
| | 3757 | do | ROBERTSON | T.B. | Rejoined from leavel9/5/17 |
| | 3757 14481 | do | HERBERT | A. | |
| | 7343 | do | BATE | R.V. | |
| | 15480 | do | Mesorley | I.D. | |
| 4 | 15244 | do | BAILEY | J.A. | |
| B | 23232X | No. | XEEZBERESS | XZXZE. | |
| | 15247 14985 9028 2650 | do do | PHILLIPS | A.G. | |
| | 14985 | do | BELKIND | J. | |
| | 9028 | do | HARRISON | J. | Detached for duty with 6th F.C.A.E. |
| | 2650 | do | BELL | E.A. | F.A. 21/4/17 |
| | 16226 | do | POTTER | G.L. | Joined from rfots 27/4/17 Wounded 5/5/17 |
| | 16176 | do | BULLEN | G.L. | 20 20 20 20 20 20 20 20 20 20 20 20 20 2 |
| | | E P IN THE | THE REAL PROPERTY. | | |

NUMBER FOUR SECTION.

OFFICER IN CHARGE: LIEUT CLOSE. J.C. WHOLE SECTION AT B.P. AND BAILIFF WOOD DUMPS UNTIL 23rd inst. Balance of section as shewn thereafter.

| 2669 | Sergeant | HOLT F.H. transferred to Aust Flying Corps 30/4/17 HARRISON C.O. | |
|----------------------|-------------------------|--|------|
| 2816 2732 6660 | L.Cpl Sapper | GRICE O.N. Femained at dumps during whole period BARNWELL D.H. " " " " " " " " " " | |
| 7388 7953 | | SCARR J.H.A. CHANDLER J.T.) KEAUGHRAN A.V. | |
| 8985 7383 | 8273 | PEACOCK J.E WEIDNER L.R | |
| 6658 | 7372 L.Cpl | MORGAN H. ANDERSON F. dept'd on leave 26/4/17 | |
| 2796 | Sapper | FIRTH P.E.) | |
| 1.5527 | Sapper | COOPER F.H. with Coy at Forward area from 23/4/17 | - 11 |
| 651 | H | Longson E. wounded 5/5/17 | |
| 2795 | | THORPE R.I. Dept'd on leave 6/5/17 | |
| 2679 | | BAKER F.S. | - |
| 7341 | | BAIKIE J. | |
| 3750 | The same of the same of | FULTON H.B. at R.E. dump Vaulx. | |
| 2632 | | BURNS J.F. " " " " " " " " " " " " " " " " " " | |
| 2717 | | LAWSON ASP detached as runner for C.R.E. | |
| 3593 | | O'DONOVAN S. Rejd from hospital 27/4/17 dept'd on leave 2/5/17 | |
| 0/20 | | T . 2 A | |
| 2637 | | a land a design and a market to the court to the | |
| 2626 | | WILKES F. detached for duty 149.A.T. UUI R.D. WARREN J.J. | |
| 14499 | | NICHOLLS W.C. | |
| 15248 | | OWEN H.J. R.E. dump NOREUIL. | |
| 15460 | | OWIEN F.R. " " | |
| 15245 | | KIRCHNER A.E. | |
| 15469 | | WIGG E.S. | |
| 15310 | | FAIRWRATHER H. | |
| 15705 | | GIBSON J. | |
| | | ANABLE. R.W. Joined from reinfets 27/4/17 | |
| 15303 | | UALWAL 220 40 | |
| 16647 | | WALLIS L. 1 | |

MOUNTED SECTION.

| W.c.o. 1/c . | SEFOT | POGERS. |
|---|--|---|
| 2667 Corporal 2769 2/Cp 1 2745 L.Cpl 2676 L.Cpl 2731 Driver 2738 2655 2846 3759 | SORRELL C F. DWYER A.E. BOOTS E.J. HOLLDY W.D. ELLIS W. H. TOMPKIES C.J. ROSEMOND. J.J. WINTON A.D.B. VIOGERS W.A. | Billeted at HORSE LINES near FAVREUIL With Ho 4 Sectio portion of period. On leave 19/4/17 to 29/4/17 Granted leave 9/5/17 |
| 2762 8904 6652 2000 2771 L.Cpl 2801 Driver 2682 | COYER W.G. KRMP F.H. FITCH H.T. GIBSON G. DWYER A.C. HACKMAN H.A. HARDY L.E. | |
| 2610 587 2688 2693 5410 8659 8657 | JARVIS O.R. STRETTLES B.J. WALSH. J.J. HARRIOTT R.S. KIRKPATRICK F. CHERRY J. | |
| 193 5105 2734 6418 2666 6541 6542 | ACTON W.J. GIBSON A. WALTERS I.D. MACKENZIE D. ROSS L.E. WALDER F.J. WINZAR W.N. LANGEON H.G. | WITH He 4 Section portion of period |
| 5551 8178 2779 3760 14027 3742 14684 14577 | DONNELL J. JAFVIS F.S. WILLIAMS E.G. CATT C. BAKER W.G. MUNRO D. FLDRIDGE B. | |
| 2680 2627 7576 10284 8660 2787 2701 | FOGERSON S.D. GRAY W.D. PHILLIPS L.W. KNIGHT F.G. FERNES L.D. MERR DOYER B.P. HOALPIN S.H. | Rejoined from hospital 19/4/17 |
| | | |

?"H. FIELD COMPANY AUSTRALIAN ENGINEERS.

SYLLABUS OF TRAINING.

May 18th. to June 4th. 1917.

| Pate. | Time. | NATURE OF TRAINING. | REMARKS. |
|------------------|--|--|------------------|
| | 6.30am to 7.30am. | : Physical Training : Squad Drill, Rifle Exercises. | Physical Train- |
| 19th. : | 6.30am to 7.30 am | .: Physical Training. | -ing to be a |
| | 9 am to 12.30pm | : Exercises. | Averied as trai |
| 20th. : | 6.30 am to 7.30 am | .: Physical Training | : -ing for Sport |
| | 9am. to 12.50 pm | .: Musketry Instruction. | : Rifle Drill |
| | 6.30am to 7.30am 9am to 12.30pm. | :Physical Training :Musketry Instruction. | Smartening up |
| 22nd. | 6.30am to 7.30am 9am to 12.30 pm | .: Physical Training .: Strong Points. Rapid Wiring. | Squad Drill. |
| 23rd. | 6.30am. to 7.30am 9am to 12.30 pm | Physical Training Strong Points. | |
| 23rd } 24th.) | | :Night Scheme. | |
| | 6.30am to 7.30am 9am to 12.30 pm. | The second secon | i ne |
| 23rd : | Whole Day. | :Pontoon Bridging. | |
| 27th. | Whole Day. | :Pontoon Bridging. | |
| 28th- | Whole Day. | :Trestle Bridging. | |
| | 6.30am to 7.30am 9am to 12.30pm | . : Physical Training. : Compass Reading. Reconnaissance F | eports. |
| 30th. | 6.30am to 7.30am 9am to 12.30 pm. | . : Physical Training. : Strong Points. Wiring. | |
| 31st. | 6.30am to 7.30am 9am to 12.30 pm. | . : Physical Training. : Compass Instruction & Reconnaisss | nce. |
| 1 June) | 9 pm to 3 am | · : Night Scheme · | : |
| 2nd * | : 6.30am to 7.30am | . : Physical Training : Tactical packing of Tool Carts. : Organization of Working Parties. | |
| SRD." | :6.30am to 7.30am :9am to 12.30 pm. | . :Physical Training. :Laying out work. | |
| 4th. " | :6.30 am to 7.30 am | :Physical Training . : Company in open warfare . Skeletor | : Scheme . |

In addition to above programme, Lectures to be arranged for 1 hour duration each 2nd. day on :- R.E. Preparation for Offensive, R.E. in Offensive, Camouflage, R.E. Preparation for Tanks, Gas, Organization of R.E. Company. Co-operation of R.E. and Infantry and other Arms. Sanitation, Bridge construction and Demolition etc.

O.C. 7th. Field Company Australian Engineers,