5/6/2/4

JANUARY TO
MARCH 1944

ORIGINAL

AUSTRALIAN WAR MEMORIAL
ACCESS STATUS
OPEN

2 COMMANDER ENGINEER
WORKS

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

SHEET No. 1.

Army Form C. 2118
(adapted.)

WAR DIARY ~~or INTELLIGENCE SUMMARY.~~

(Erase heading not required).

Unit 2 AUST. C.E. (WORKS). *Date and Time.—From* 0600 Hrs, 1.1.44 *To* 2359 hours, 31.1.44.

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Sydney (Paddington)	1 Jan.44	1420	C.E. inspected Mechanical Equipment Pool, Leichhardt.	
-do-	3 Jan.44	0900	C.E. attended Heads of Branches Conference.	
-do-	3 Jan.44	1250	C.E. proceeded to 2 Aust. Army H.Q. on duty.	
-do-	4 Jan.44	0845	Conference of Staff Officers, 2 Aust. C.E. (Works).	
-do-	4 Jan.44	1000	C.E. attended march of 16th Bde. A.I.F. through Sydney.	
-do-	4 Jan.44	1700	C.E. proceeded to 2 Aust. Army H.Q. on duty.	
-do-	5 Jan.44	1405	C.E. proceeded to 2 Aust. Army H.Q. on duty.	
-do-	6 Jan.44	1300	NX12187, Capt. M.R. Moore M/O. to GDD, Sydney, for onward movement (transfer) to 14 Aust. C.R.E. Recce. Unit, NG. Force.	
-do-	7 Jan.44	0800	C.E. proceeded to 2 Aust. Army H.Q. on duty.	
-do-	7 Jan.44	1710	C.E. returned to Barracks from 2 Aust. Army H.Q.	
-do-	8 Jan.44	0800	C.E. proceeded to 2 Aust. Army H.Q. on duty.	
-do-	10 Jan.44	0900	C.E. attended Heads of Branches Conference.	
-do-	10 Jan.44	1615	NX148220, Major J.H. McGowan, 48 Aust. D.C.R.E. (Works) marched in on Sick Leave from New Guinea.	
-do-	10 Jan.44	1730	N213766, Capt. J.M. Royle marched out on leave.	

OVER/ 2.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

Army Form C. 2118
(adapted.)

WAR DIARY ~~or INTELLIGENCE SUMMARY.~~

(Erase heading not required).

Unit 2 AUST. C.E. (WORKS). *Date and Time.—From* 0600 Hrs, 1.1.44 *To* 2359 Hrs, 31.1.44.

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Sydney (Paddington).	11 Jan.44	1230	Army Trg. Film on Pontoon Equip. shown to unit personnel.	
-do-	11 Jan.44	1615	C.E., with Lt. Mahalm & Sjt. Minter, inspected proposed HQ of 2 Aust. C.E. (Works) at Engineers Depot, Moore Park.	
-do-	12 Jan.44	0800	C.E. relinquished duty as Actg. C.E. 2 Aust. Army and handed over to Lt-Col. McDonald.	
-do-	13 Jan.44	1230	Army Trg. Film on River Crossings shown to unit personnel.	
-do-	13 Jan.44	1500	VX90966, Lt. L.B. PETTIGROVE marched out to 113 Aust. Gen. Hosp. and transferred to 'X' List.	
-do-	14 Jan.44	1100	Q.13343, Lt. A.T. LONGLAND, transferred and posted O.C., 3 Aust. Maint. Pl, Q'land L. of C. Area.	
-do-	17 Jan.44	0900	T.491, Lt. N.P. HARRINGTON, marched in from leave.	
-do-	14 Jan.44	1100	T.491, Lt. N.P. HARRINGTON, M/O. to 20 Aust. Camouflage Unit.	
-do-	18 Jan.44	1230	Army Trg. Film on Pontoon Equip, Mk.V., Rafts, shown to unit personnel.	
-do-	18 Jan.44	1615	C.E. inspected work being carried out at Engineers Depot, MOORE PARK, for 2 AUST. C.E. (WORKS).	
-do-	19 Jan.44	0900	Conference C.E., Maj. BUTLER, Maj. FINCH, Maj. ROBB, Capt. WILKS, Lt. MAHALM & Sjt. MINTER discussing movement of 2 Aust. C.E. (Works) to Engineers Depot, MOORE PARK.	
-do-	19 Jan.44	1000	NX132652, Lt. G.N. THISTLETHWAITE marched in and posted O.C., 7 Aust. Maint. Pl.	
-do-	19 Jan.44	1415	VX114165, Lt. G.R. MORTON marched in and posted Lt. Surveyor, 4 AUST. C.R.E. (WORKS).	and 3

OVER/ 3.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

Army Form C. 2118
(adapted.)

WAR DIARY ~~or INTELLIGENCE SUMMARY.~~

(Erase heading not required).

Unit 2 AUST. C.E. (WORKS). Date and Time.—From 0600 Hours, 1 Jan. '44. To 2359 Hours, 31 Jan. '44.

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Sydney (Paddington).	20 Jan.44	1230	Army Trg. Film on Assault Bridges shown to unit personnel.	
-do-	24 Jan.44	0830	N 213766, Capt. J.M. ROYLE, marched in from leave.	
-do-	24 Jan.44	0900	C.E. attended Heads of Branches Conference.	
-do-	25 Jan.44	1230	Army Training Film on Cookers in the Field shown to unit personnel.	
-do-	25 Jan.44	1600	VX90966, Lt. L.B. PETTIGROVE, M/I from GDD ex 113 A.G.H.	
-do-	25 Jan.44	1630	C.E. attended conference with Major HEREFORD dealing with proposals for transport arrangement for 26.1.44 in connection with Tramway Strike, Sydney, 26.1.44.	
-do-	26 Jan.44	1700	C.E. and Sjt. MINTER proceeded to R.A.E. Trg. Centre, WAGGA.	
-do-	27 Jan.44	1230	Army Trg. Film on Booby Traps shown to unit personnel.	
-do-	27 Jan.44	1130	C.E. discussed various works matters with Brig. Veale at R.A.E. Trg. Centre, WAGGA. Met Major MOFFATT, O.C. Bomb Disposal School and discussed proposed transfer of personnel to 2 Aust. C.E. (Works). Remained WAGGA Camp overnight.	
-do-	28 Jan.44	0830	C.E. visited Major PROBERT, 2 Trg. Bn, WAGGA and discussed proposed transfer of personnel.	
-do-	28 Jan.44	1300	Left WAGGA for return to SYDNEY. C.E. Visited 50 Aust. DCRE (Works) BATHURST en route to SYDNEY. Arrived SYDNEY 0030 Hrs, 29 Jan. '44.	

OVER/ 4.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

SHEET No. 4.

WAR DIARY ~~or INTELLIGENCE SUMMARY.~~

(Erase heading not required)

Army Form C. 2118
(adapted)

Unit 2 AUST. C.E. (WORKS). Date and Time.—From 0600 Hours, 1 Jan. '44 To 2359 Hours, 31 Jan. '44.

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Sydney (Paddington)	29 Jan.44	0900	Conference of C.E., C.R.E., D.Cs.R.E., Staff Officers and Finance Liaison regarding works matters, etc.	
-do-	31 Jan.'44	0900	C.E. attended Heads of Branches Conference.	
				APPENDICES:-
				'A' Monthly Constn Progress Report "Under £5,000".
				'B' Monthly Constn Progress Report "Over £5,000".
				"C' Field Return of Officers & O/R's.
				'D' Schedule of Army Training Films.
				218.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "A"

SECRET 11 February, 1944

~~L.H.Q.~~

2025

MONTHLY REPORT OF WORKS IN PROGRESS
(UNDER £5,000)

... Attached hereto are four copies of report showing position of works and engineer services (Under £5,000) in progress in this L of C Area as at 31st January, 1944.

f. [signature] major
Major-General,
G.O.C. N.S.W. L. OF C.AREA
A.OR

Encl
~~Copy:~~
~~E in C,~~
War Diary
~~4 Aust.CRE(Wks)~~
~~SOMAE(Works)~~
~~Allied Works Council~~

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by 2 Aust.C.E.(Works) Period ended 31 January, 1944 Constructed for Dept. of Army

A.P. 3526 72/42

Priority Serial No.	Location	Project	Estimated Cost	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
			& F/A										
			(a) WORKS CARRIED OUT FOR L/H OR L OF C AREAS										
	Bathurst	2 Adv.Ord.Depot Compounds for attrac- tive stores	£720 2/1681	x	x	x	x	x	31.3.43			60%	Unit labour
	Bathurst	(Showground)Improve- ments & addtn to cookhouse	£100 2/1014	x	x	x	x	x	19.5.43	5.1.44	100%	100%	Complete
	Bathurst Main Camp	Road repairs, reconstruction "J" Block	£2,349 2/210	x	x	x	x	x	24.11.43			90%	Work in progress
	Bathurst	104 AGH 50 Air circulators	£1,000 2/1194	x	x	x	x	x			100%	100%	Complete
	Paulkham Hills	103 AGH,Erection of 4 wards,consist- ing of 2 huts	£4,416 2/1377										Work just commenced
	Boronia Park	Sigs Depot,Ablut- ions	£415 2/210	x	x	x	x	x	5.9.43	18.2.44		70%	
	Clifton Gardens	Camp Hygiene,Altns and additions	£695, 2/1452 £94 2/76	x	x	x	x	x	7.4.43 15.9.43		100% 100%	100% 100%	Complete Complete
	Clifton Gnds.	1 A.A.T.D. Prov. "Q" Store,etc.	£3,000 2/2194	x	x	x	x	x	24.7.43		100%	97%	No further progress.Awaiting advice re possible removal of store to another location

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust.C.W.(Works) Period ended (Under £5,000) 31 January, 1944 Constructed for Dept.of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Concord 113 AGH	Church hut for all denominations	£2,600	x	x	x	x	x	3.11.43		40%	85%	Work proceeding
	Cowra	Extn. of water mains for fire protection	£300 2/2250	x	x	x	x	x	8.10.43			50%	Work in hand
	Cowra	Instal 12 Flood-lights	£100 2/2168	x	x	x	x	x	7.10.43			10%	Work proceeding. Job retarded owing to shortage of electricians
	Dubbo Hosp. Annexe	Blinds and fittings	£162 2/472	x	x	x	x	x	15.12.43			55%	Unit labour. Waiting cords for holland blinds
	Dubbo	Line 5 Admin.huts	£350 2/1794	x	x	x	x	x	19.7.43	15.1.44	100%	100%	Complete
	Dubbo	Ablutions, showers, latrines, etc. AWAS	£240 2/472	x	x	x	x	x	26.10.43	20.1.44	100%	100%	Complete
	Glen Innes	Fly wire for kitchen	£380 2/1269	x	x	x	x	x			100%		All materials on job. In abeyance pending decision as to work being carried out prior to occupation of camp.
	Glen Innes	Water supply to Sanitary Depot	£567 2/1269	x	x	x	x	x				(a)	Work commenced. Difficulty experienced in obtaining materials
	Glenfield	Erectn of shed for mechanical plant	£700 2/954	x	x	x	x	x			100%	100%	Complete
	Goulburn Kenmore	Supply of electricity	£1,400 2/2509	x	x	x	x	x				80%	Work proceeding. Copper wire unavailable and delaying progress.
	Inglebura	Erection Forage Store	£175 2/472	x	x	x	x	x	8.11.43			98%	Proceeding

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by 2 Aust.C.E.(Works) Period ended 31 January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Ingleburn	Oil and paint huts	£615 2/210	x	x	x	x	x				80%	Work in hand
	Ingleburn	Erect 1 CA Type Recreation hut	£500 Pt of 2/363	x	x	x	x	x			100%	100%	Complete
	Ingleburn	Altns. to "L" and "O" Blocks for AWAS	£210 2/472	x	x	x	x	x	3.11.43			98%	
	Kenmore	Supp.& deliver transformer & Sub-station equipment	£700 2/2509	x	x	x	x	x	30.8.43			10%	
	Kensington	Accom.115 Aust. Gen. Tpt.Coy.	£475 2/811	x	x	x	x	(a)	1.9.43		100%	95%	(a) Unit labour.Completion date unavailable.
	Liverpool & Marellan Camps	Supply of Services (Sullage)	£1455 2/1046	x	x	x	x	x	15.3.43			75%	Previous report incorrect.Should now read 75%
	Lilyfield	Lining of shipping office & erection of Rec. Hut	£930 2/2056	x	x	x	x	x					Tenders called, closing 29.1.44
	Leichhardt	5 Base Ord. Depot Small strong room	£230 2/92	x	x	x	x	x					Still awaiting details of site and location
	Leichhardt Ord.Stores	Repairs to roof	£1600 2/1281										Reqn. issued on A.W.C.
	Leichhardt	AEME Workshops Installation air filtered ventilation	£420 2/701	x	x	x	x	x	1.12.43		100%	90%	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by 2 Aust.C.E.(Works) Period ended 31 January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Leichhardt	Repairs to loading platforms & floor of main store	£2068 2/1302	x	x	x	x	x					Req. issued on A.W.C.
	Liverpool	Addtl accom. RAAF No. 13 Barracks	£675 2/2062	x	x	x	x	x	15.8.43			98%	
	Leichhardt Ord. Stores	Renewing elect. installation	£1,500 2/169	x	x	x	x	x	25.10.43	17.1.45	100%	100%	Complete
	Muswellbrook	Removal of Arty Shelters (20)	£715 2/452	x	x	x		x					Previously suspended. Suspension now raised by D.O.S. LHQ
	do	Extn of water to storehouses	£200 2/1543	x	x	x	x	x					Material on site. Work to be commenced early.
	Nyanbat	Water supply, Engine & Pump	£2,900 2/210	x	x	x	x	x	2.6.43		75%	85%	Contract for Ext. of mains to pump let, and work now in progress
	NSW L of C Area Leichhardt	Store accom. Eng. Stores, Batls 10 prefabricated huts	£2,000 2/2153	x	x	x	x	x			100%	100%	Complete
	4th Hyde	3 AcVP Elec. installation	£180 pt of 2/414	x	x	x	x	x				75%	Work in hand to suit construction of huts
	4th Sydney	Drill Hall, Level up floors	£261.15.0 (Minor works)	x	x	x	x	x	23.11.43		100%	100%	Complete
	RAS Show ground	Constn. Proscenium for stage at Rec. Hall Aust. Army Amenities	£200 (CSC Entertainment Fund)						17.1.44	11.2.44	60%	65%	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by 2 Aust.C.E.(Works) Period ended 31 January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & P/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Richmond	D.I.D. grading and drainage	£280 2/1232	x	x	x	x	x					Estimates now being finalised
	Randwick Sch of Arty	Constn. of new lecture room	£1757 2/220						13.12.43	23.3.44	70%	50%	Shortage of timber has delayed construction.
	Randwick Sch of Arty	Erection of Demon AA Teacher	£2,300 2/335						13.12.43	1.3.44	10%	6%	Timber ribs being shop fabricated
	Rutherford	Sewering of Camp	£2,500 2/31	x	x	x	x	x					Work suspended on AHQ Instn.
	Shoal Bay	Augmentation water supply, sullage	£800 2/490	x	x	x	x	x	19.7.43		100%	100%	Complete
	Sth.Head AHQ Schl. Radiophysics	Provision of washing & latrine accom.	£175	x	x	x	x	x	22.11.43	15.1.44	100%	100%	Complete
	Spring Hill	E.S.D. Fire protection	£3,100 2/2512	x	x	x	x	x				40%	Bore completed. Tanks not started. Work by A.W.C.
	Stockton	Magazine	£1,250 2/2170	x	x	x	x	x	9.11.43			100%	
	Stockton	Stores & Roads	£600 2/416 addtl.funds	x	x	x	x	x				60%	Work in hand by A.W.C.
	Stockton	20 M.M. Accuracy Range	£1,300 2/417	x	x	x	x	x	1.12.43	25.2.44	100%	80%	Work in hand
	Sydney Mint Bldg	R4 VDC addtl accom	£250 2/1861	x	x	x	x	(a)	12.8.43		100%	100%	Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by 2 Aust.C.E.(Wks) Period ended 31 January. 1944 Constructed for Dept.of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Sydney Mary St.	Base Post Office Addtl.storage space	£350 2/1086	x	x	x	x	x	3.1.44	16.2.44	50%	10%	Work delayed owing to difficulty in obtaining materials
	Sydney (Chowder Bay)	Accom.for water transport school	£4,200 2/1123	x	x	x	x	x	22.12.43		100%	95%	
	Various Prov.	standard wardrobes AAMS & AAMWS	£1,634 2/2089	x	x	x	x	x					Type 108-326 (complete order) delivered. Type 109.50 to be supplied ~~[illegible]~~ by 12.2.44.Held up for supply of plywood.
	Various	Prov. Educ.Huts in Hosp.& com depots Tamworth,Inglebura Bathurst & Baulkham Hills	£1,800 2/363	x	x	x	x	x					Baulkham Hills deferred.Bathurst cancelled.One at Com Depot, Tamworth suspended.One at 102 AGH Tamworthnow to proceed. Inglebura completed.
	do	Drainage of Detention Barracks Area	£590 2/421	x	x	x	x	x	30.10.43	21.1.44	100%	100%	Complete
	Wagga	Provision of cold storage accom.	£3,100 2/1788 (42-43(2/283	x	x	x	x	x		10.2.44		75%	Work in hand by A.E.C.
	Werrington	17 Aust.Sup.Depot AASC.Extn Admin. Bldg & Sgts.Mess	£139 2/634	x	x	x	x	x	31.10.43		100%	100%	Complete

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust.C.E.(Works) Period ended (Under £5,000) 31 January, 1944 Constructed for Dept.of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of Site	Status of Plans	Status of Plant	Status of Materials	Status of Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress As Scheduled	Percentage of Progress Actually attained	REMARKS
			(b) WORK CARRIED OUT FOR FORMATIONS IN THE AREA										
	SYDNEY - AREA FIXED DEFENCES												
	Nth Head	AWAS Accom.	£523 2,705	x	x	x	x	x				75%	Progressing
	Nth Head	Elect.reticulation and supply	£2,000 2/2204	x	x	x	x	x				90%	Work progressing
	Various	Constn. G.L.Mats	£1,500 2/1051						8.5.43			100%	Iron Cove complete.Others suspended pending instructions from AAGp HQ.
	SYDNEY AREA - AASL ACCOMMODATION												
	Castlecraig 62 AASL	Accom for AWAS	£1,232 Pt.£131,010 2/1079	x	x	x	x	x	22.9.43	7.12.43	100%	100%	Complete
	Chatswood 62 AASL Coy HQ	" "	£2070 Pt.£131,010 2/1079	x	x	x	x	x	30.9.43			95%	Work in hand
	Eastwood 62 AASL Sec.HQ	" "	£480 Pt.£131,010 2/1079	x	x	x	x	x					Revised scheme being submitted by 2 Aust.Army
	Homebush Drill Hall 52 AASL	" "	£370 Pt.£131,010 2/1079	x	x	x	x	x					Revised plan submitted by 2 Aust.Army. Estimates being compiled.
	Maroubra 52 & 61 AASL	" "	£1270 Pt.£131,010 2/1079	x	x	x	x	x	6.10.43	8.2.44	100%	90%	Completion date extended

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by: Aust.C.E.(Works) Period ended: 31 January, 1944 Constructed for: Dept. of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & P/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Agerman Drill Hall	Accom.Wkshop personnel	£1,580 Pt.£131,010 2/1079	x	x	x	x	x	16.7.43		100%	100%	Complete
	Ath.Head 63 AASL Coy	Accom. for AWAS	£1,310 Pt.£131,010 2/1079	x	x	x	x	x				80%	Work progressing
	Strathfield 52 & 61 AASL Coy	Accom.for AWAS	£1285 Pt.£131,010 2/1079	x	x	x	x	x	8.9.43	12.1.44	100%	100%	Complete except for minor items
	T'murra 52 AASL Coy	Accom. for AWAS	£1223 Pt.£131,010 2/1079	x	x	x	x	x				60%	Work in hand
	KEMBLA AREA - FIXED DEFENCES												
	Berkley	AWAS accom. Alts & addns to bldgs.	£500 2/2310	x	x	x	x	x	11.10.43	4.2.44	90%	95%	Work progressing
	Mt.Kembla	RDF W/shop bldg.AWAS	£1,800 2/2460	x	x	x	x	x					W/shops project being revised for whole of AIF and new proposals have been forwarded to HQ
	KEMBLA AREA - AA & AASL ACCOMMODATION												
	Depte	AASL Accommodation	£7,000 Pt.£131,010	x	x	x	x	x	30.7.43	8.3.44	100%	70%	Location 13, 10%.Location 16,75%, Location 9 & 12 100%.Completion date extended
	NEWCASTLE - FIXED DEFENCE												
	Ft.Wallace	Accom.for AWAS	£3,500 2/2173	x	x	x	x	x	19.7.43		100%	100%	Complete except for septic tank installation.Alternative sewerage scheme for whole of Fortress Area under consideration.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by 2 Aust.C.E.(works) Period ended 31 January, 1944 Constructed for Dept.of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	NEWCASTLE AREA - AA & AASL ACCOMMODATION												
	Dudley	AASL Location	£900 Pt. £131,010 2/1079										Project revised by 2 Aust.Army. Awaiting LHQ instruction
	Lambton	Accom. for AHAS	£5812 2/1781										Tenders closed 17.1.44.Should commence 10.2.44
	Link Bty.	Accom. for AHAS	£755 2/2025	x	x	x	x	x				5%	Contract let 13.1.44
	do	Variations & additional works	£260 2/499 2/2025										
	Mayfield	AASL Location	£900 Pt. £131,010 2/1079	x	x	x	x	x	21.12.43	12.1.44	100%	100%	Complete
	Stockton	AASL Location	£900 Pt.£131,010 2/1079	x	x	x	x	x					Awaiting LHQ Infantry instruction. Project revised by 2 Aust. Army
	Tighes Hill	AA Bty Accom	£3,3600 Pt.£131,010 2/1079	x	x	x	x	x					Awaiting information from 2 Aust. Army

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by S Aust. C.E. (Works) Period ended 31st January, 1944 Constructed for Dept. of the Army

Priority Serial No.	Location	Project	Estimated Cost A F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	COMMUNICATIONS												
	Bathurst	Approach road to Camp (Panorama)	£1050 2/515	x	x	x	x	x				30%	AWC Contract. Bathurst Council labour
	do	Reshape road approach to S AAOD	£100 2/371 2/584	x	x	x	x	x	14.9.43	30.1.44	100%	100%	Complete
	Bathurst Racecourse Kelso	Repairs & sealing of roads	£2,300 2/3385 Add £1640 2/1251	x	x	x	x	x					Allied Works Council asked to put work in hand
	Dubbo	Road approach Obley Road	£169 2/379 509	x	x	x	x	x	13.9.43			75%	
	Glen Innes	Reconditioning road to Golf Links Camp	£300 2/2491	x	x	x	x	x				80%	Work in hand. Council states labour shortage holding up job.
	Hay	Approach road to Camp	£350 2/2432 £750 Addtl 2/775	x	x	x	x	x	17.11.43	14.1.44		98%	
	Homebush (BIPOD)	Fencing and road	£700 2/436	x	x	x	x	x			100%	100%	Complete
	Liverpool	Widening tarred pavement entrance Amm Depot	£884 2/210	x	x	x	x	x	14.1.44		100%	100%	Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust.C.E.(Works) (Under £5,000) Period ended 31st January,1944 Constructed for Dept. of the Army

Priority Serial No.	Location	Project	Estimated Cost & P/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Liverpool	Top dressing road	£150 2/2085	x	x	x	x	x		14.1.44	22.2.44	35%	No further progress. Anticipate completion 22.2.44
	Narellan Camp	Reconditioning road Hume Highway	£1,950 2/817	x	x	x	x	x	24.11.43			98%	No further work carried out
	Narellan	Repairs to roads in Wepsan Shire	£750 2/210	x	x	x	x	x	8.3.43			80%	
	Narellan Camp	Reconditioning road from Camden	£1,200 2/1528	x	x	x	x	x				50%	Awaiting final seal
	Nth Ryde	Repairs to internal roads	£4000 2/648						23.11.43			60%	
	Nth Ryde	Improvements to Blamheim Road	£480 2/434	x	x	x	x	x	8.10.43		100%	100%	Complete
	St.Stephens	Maint.of road from Nelsons Bay to Tomaree	£500 2/531	x	x	x	x	x					Order placed on D.M.R. Work to be carried out as necessary
	Patrick Plains Shire Council	Road repairs	£1500 2/1243	x	x	x	x	x				70%	Work carried out by Shire Council
	Rookwood Cemetery	Concst.kerbing, guttering, roadways, etc.	£1950 2/445	x	x	x	x	x	18.10.43	22.2.44	100%	90%	Completion date extended
	Singleton	Improvements to main road from 181	£4,000 2/651	x	x	x	x	x	30.10.43	26.2.44		20%	Work proceeding
	Ryde 2 AOD	Provision of internal road	£4,000 2/648	x	x	x	x	x	26.11.43			50%	Progressing

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Under £5,000)

Submitted by D.Aust.C.E.(Works) Period ended 31 January, 1944 Constructed for Dept. of the Army

Priority Serial No.	Location	Project	Estimated Cost A F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Wagga	Rd.to Engr.Trg. Depot.Repairs to road approach to Camp	£300 2/2053	x	x	x	x	x				70%	Further work will be carried out as required

APPENDIX "B"

TELEPHONE FO 455

Australian Military Forces

H.Q., N.S.W. L. of C. Area

SECRET.

Address your reply to
H.Q., N.S.W. L. of C. Area, Paddington,
and quote number hereunder

H.Q., N.S.W. L. OF C. Area Registry Number

V

2201

Chief Engineer's Branch,
Victoria Barracks
Paddington, N.S.W.

LHQ.

FEB 15 1944

15th Feb., '44.

CONSTRUCTION PROGRESS REPORT - PRIORITIES.

Attached hereto are four copies of construction progress report (Over £5,000) for works in this L of C Area as at 31st January, 1944.

(Sgd) R.N. HERFORD
MAJOR
Major-General.
G.O.C., N.S.W. L. of C. Area.

Copy to:-
~~E. in C.~~
~~S.O., R.A.E. (Works).~~
~~War Diary.~~
~~Allied Works Council.~~

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust.C.E.(Works) Period ended 31 January,1944 Constructed for Dept. of Army

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
		(a) WORKS CARRIED OUT FOR LIB OR L OF C AREAS											
904 E	All States	P.A.D. at Army establishments	£260,000 2/1463	x	x	x	x	x				45%	£20,000 available this State. Increased by £3,803 additional on account FA 2/850 (In abeyance) £90 spent during Nov.43
906 E	ditto	Tent floors generally	£80,000 2/1233	x	x	x	x	x				95%	£18, 750 available this State
2841 A2	Caulkham Hills	108 AGH Prov.increased accom.Sewage & drainage gen. reticulation to new buildings	£87,690 2/1465 2/1711 2/2229	x	x	x	x	x	25.3.43	23.12.43	100%	98%	Minor works to be carried out. LHQ approval received for hutted wards.Work about to commence.
3082 A2	Began Gate	Concrete floor to stores building	£12,595 2/883										AWC finalising arrangements with contractors
2964 A2	Concord 5 Aust. Women Hospital	Addtns & improvements	£13,750 2/807	x	x	x	x	x					Tender accepted 26.1.44.Work not yet commenced.
3419 B	Concord 115 AGH	Hutted accom.occup-therapy,etc.	£5,970 2/121	x	x	x	x	x	30.9.43	28.2.44	100%	80%	Work progressing.Completion date extended.
821 A2	Cowra	Completion of POW camp	£33,000 2/317	x	x	x	x	x	14.10.42		100%	100%	Complete except for minor works
1344 B	Cowra,Hay Kaneo	Prov.emergency lighting POW Camps Hay	£5,900 2/570								100%	100%	Complete

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust C.E. (Works) Period ended 31st January, 1944 Constructed for Dept. of Army

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
1844 B	Contd.	COWRA		x	x	x	x	x				90%	Still held up due to shortage of skilled labour.
		YANCO		x	x	x	x	x					Set delivered. Installation deferred pending decision by POW to extend camp.
~~2791 A2~~	~~Goulburn Kensore 114 AGH~~	~~Erect canteen & AWAS sleeping hut-external renovations and additional accom.~~	~~£12,980 2/197~~	x	x	x	x	x				~~10%~~	
UA370	Herne Bay	Tar sealing of all paved surfaces 22,500 sq. yds (USASOS)	£4,300	x	x	x	x	x	29.11.43	31.1.44		55%	
2791 A2	Kensore 114 AGH	External renovations & addtl.accom.	£12,980 2/197	x	x	x	x	x				10%	Work in hand as required.
2816 A2	Leichhardt	5 BOD overseas transit depot.	£23,750 2/178	x	(a)	x	x	x	8.12.43	24.3.44		15%	Mess & latrine accom. 70%. Constn store has held up awaiting funds for Engrg Services.
2956 A2	ditto	Mech. equip. park accommodation	£22,000 2/476	x	x	x	x	x				49%	Work in hand.
2628 B	Marrangaroo	6 Aust. Adv. Amn Addtl. accom.	£6,084 2/291	x	x	x	x	x	23.11.43	2.2.44		45%	Work in progress. Completion date extended.
2052 A2	Moorebank	Ord. Depot-supply & consignment to depot 76 S.W. huts	£15,000 2/1548	x	x	x	x	x			100%	100% ✓	All huts now delivered. Project complete.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by S Aust C.E. (Works) Period ended (Over £5,000) 31st January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Petersham Goods Yd	Accom & services etc.	£8,070 S/1867	x	(a)	x	x	x					(a) Plans and specifications complete. Tender being called 5.2.44
9510 A1	Port Moresby	208 prefabricated S.W.huts for ration stores.	£40,800 S/1858	x	x	x	x	x					This project has been cancelled and substituted by serial 9983 (A1) below.
9983 A1	ditto	Prefabricated steel frame huts for hosp. accom., specialist units (100 huts	£25,300 S/1185	x	x	x	x	x					Requisition issued on AWC. Work in hand.
		88 S.W. huts for hosp. accom. and constn. of pilot model.	£14,739 S/1188	x	x	x	x	x			100%	100%	Complete.
9768 A2	Penrith	Addtl.accom. rail siding, rail fencing at Engr.Stores Dump	£12,611 S/825	x	x	x	x	x	19.10.43	15.1.44		45%	Rail siding & platform completed Other work proceeding as depot working will permit.
9032 A2	ditto	Supply & deliver 87 S.W.huts to 10 Aust W/shop & Park Coy RAE	£5,400 S/945	x	x	x	x	x					Huts have been ordered but no deliveries have been made to date.
9238	Rutherford	No.1AOD accom.tanks & tank spares(ord) various wks and modification AEME	£33,850 S/1521	x	x	x	x	x					Work discontinued as from 27.9.43. Will be deleted from future progress reports.
	Rutherford Tank W/shop		£41,800 S/1449	x	x	x	x	x	10.8.43	31.12.43	100%	70%	Complete except for structural work. Slow progress due to delay in delivery of fabricated steel.
2905 A2	Rozelle	Erec. supply stores in railway goods yd	£13,000 S/867	x	x	x	x	x			10%	10%	Work in hand.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust C.E. (Works) Period ended 31st January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
2902 B	Ryde 2 AOD(now 3 AOVP)	Accom. for AWAS	£9,500 2/414	x	x	x	x	x	19.9.43			80%	Work proceeding.
2108 AE	Sydney	2,000,000 sq. ft. portable huts type 1, Series "C" (2,000 units) USASOS	£295,000	x	x	x	x	x				1%	Work commenced on 28/1/44.
2554 B	Tamworth 102 AGH	Addtl. works & services	£8,554 2/814	x	x	x	x	x				80%	Bulk of work already carried out by army personnel. Adjustments to balance now being made.
2260 A1	Various	Constn. 4 portable steel & canvas hangers (USASOS)	£6,000 £14,000	x	x	x	x	x	17.8.43				Alteration to 1st hanger carried out. No progress with balance.
2956 A1	ditto	Conversion 80 portable infirmaries to surgeries (USASOS	£8,750	x	x	x	x	x	17.10.43		100%	100% ✓	Complete.
2661 B	ditto	300 portable prefabricated 16 x 12	£17,000 2/99	x	x	x	x	x					Drawings & specifications complete tenders called. Additional funds requested. No action pending further advice.
2965 A1	ditto	Supply & deliver to SOBAE Stores NSW of 45 steel "Armco" Box type huts 100' x 60	£50,000	x	x	x	x	x	15.11.43	21.2.44		64%	Project in hand. Anticipate completion 21.2.44
2566 AE	ditto	Supply 500 prefabricated portable steel huts for	£100,000 L.S.Q.									(a)	74 huts have been despatched. 426 huts remain in pool.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust C.E. (Works) Period ended 31st January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of Site	Status of Plans	Status of Plant	Status of Materials	Status of Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress As Scheduled	Percentage of Progress Actually attained	REMARKS
2566 A2	Various Contd.	operational purposes											
2490 A2	ditto	3,000,000 ft of portable warehouses type 4 &2,000 pre-fabricated huts type 1, USASOS	£815,000						27.8.43			88%	Warehouses 85%. Huts 95% complete.
~~2283 A1~~	~~Various~~	~~83 prefabricated steel frame huts (prev. 203) for hosp.accommodation~~	~~£60,000 now £17,870~~	~~x~~	~~x~~	~~x~~	~~x~~	~~x~~		~~15.1.44~~	~~100%~~	~~100%~~	~~Complete.~~
2536 A2	ditto	Prefabricated Hos. 3,500 bed capacity USASOS	£441,000						27.7.43	30.4.44		55%	
2772 A1	ditto	Prefabricated Hos. (22,000 bed capacity materials & fabrication USASOS	£1,792,000										
3049 A2	Werrington	Buildings for expense stores	£9,420 2/56	x	x	x	x	x	22.12.43	12.4.44			Work on excavation commenced 26.1.44. Filling & levelling 30% complete.
3019 A1	Various	Manufacture steel frame prefabricated huts (tropical) for hospital wards forward operational areas.	£42,000	x	x	x	x	x					Order has been placed with Sydney Williams for supply of steel framed huts.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust C.E. (Works) Period ended (Over £5,000) 31st January, 1944 Constructed for Dept. of Army

A.F. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
		(b) Works carried out for formations in area											
3007 A2	Lambton	Accom. for personnel inc. AWAS	£5,610	x	x	x	x	x					Tender accepted 28.1.44. Contract being prepared.
3726 A2	Meadowbank	Construction hutted camp & W/shops for HQ 1 Aust. Port Maintenance Coy	£9,000 Tele. 42229									85%	Work in hand by unit labour.
2032 A1	Nobby's Head	Construction of reinforced concrete twin 6-pdr emplacement and D.S.	£5,100 2 A/1	x	x	x	x	x	15.11.43	31.3.44	100%	80%	Work progressing. Completion date extended.
2018 B	N.S.W. Various	A.A. Gun stations	£48,885 2/1018										
		Accom. for personnel Merewether	£8,110										Rec. issued. AWC preparing plans and specifications.
		Wangi	£8,050										Cancelled. Will be deleted from next report.
		Tomago	£8,8[illegible]6										Approval received 26.1.44.
		Freemans Reach	£7,980										P 76 raised. Awaiting advice from 2 Aust.Army
2418 A1	Pt.Kembla Dunster Nebo	Constn. 2 shore direction huts. assoc. engine rooms as adjunct to 9.2 bty.	£8,400	x	x	x	(a)	x	18.[illegible].43		100%	98%	Nebo: Minor works to complete. Dunster: Copper cable not yet received for electricity mains.
3072 A2	Stockton	17 Pdr. AFC Proof Range.	£17,750 2/1791	x	x	x	x	x					Project passed to AWC for construction. Plans being prepared

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by D Asst C.E. (Works) Period ended (Over £5,000) 31st January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
815 B	Various	Camps for AA and AASL Units	£131,010 2/1079	x	x	x	x	x				55%	The separate projects contained in this F.A. are reported upon fully under their respective locations.
2984 B	ditto	Res. water storage at Forts & Defended ports.	£5,350 2/1459 42/45	x	x	x	x	(a)	14.4.43	15.1.44	100%	95%	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by S Asst C.E. (Works) Period ended 31st January, 194[illegible] Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
		(c) COMMUNICATIONS											
819 A1	Hawkesbury Rv.	Rail bridge	£1,349,000							Dec 44			Tunnels. Concreting work proceeding on Nos. 1 & 2 South & excavation in hand on No.2 North Caissons. Nos. 3, 4 & 6 complete to base of hoisting towers. Concreting of Nos. 5, 7 & 8 in hand. Form work in hand on No.2 Abutments. All work completed on South Abutment. Steel Work. Commencement has been made with the assembly of first 347 ft 6 in truss span.
1812 A2	ditto	Hawkesbury River Rd. Bridge, Peats Ferry	£425,000						(Piers No.1,2,3,4,5,6,7,8, 9, 10 and 11 completed)				Main Rds. Dept reports girder spans Nos. 1, 5, 6,7,8 & 9 complete Pier No.2 100% Pier No. 3 100%. Steel truss 85% North approach 85%. Southern approach not yet started.
2808 A1	ditto	Repair of two bents protecting Hawkesbury River Bridge	£15,000 2 A/1						5.7.43	30.6.44		42%	Position is improving slightly. Work on North net is practically complete and work is being resumed on the Southern net.
820 B	Junee C'mundra	Duplication of Railway Line	£1,069,000										Duplication from Coota. to Tanyanna and from Illabo to Junee complete and in use. Track re-arrangements at Coota. & Junee & construction of new locomotive depot at Junee well advanced. Excavation proceeding for deviation up line between Tanyanna

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust C.E. (Works) Period ended 31st January, 1944 Constructed for Dept. of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
820 B	Junee Coolamundra - contd.												and Bethungra.
	Narrangaroo & AAAD	Extn. Roads drainage Pipe Culverts	£5,632 2/1040									60%	
	Narrabri	Repairing various roads.	£8,010 2/3024	x	x	x	x	(a)	5.2.43		100%	93%	(a) Work by DMR progressing satisfactorily.

FIELD RETURN OF OFFICERS

Army Form W.3008 (Adapted) (Page 1) (Revised Jan., 1943)

1 44 (Serial No.)

At 0600 Hrs. Saturday 1 / 1 / 194 4 2 Aust Engr Stores Sect. (Base) (Unit)

W.E. 1V / 14a / 1 . OFFRS. 3 O.R's. 11 + OFFRS. - O.R's. - ATT. BY W.E. 1VOP-NIL

PART A.—POSTED STRENGTH, SURPLUS OR REINFORCEMENTS REQUIRED.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
Rein'fts Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Rein'fts Required.
WE				*					
				*					
				Lieut.-Colonels					
1			1	Majors					
1			1	Captains					
1			1	Lieutenants					
				Quarter-masters					
				A.A.N.S. and A.A.M.W.S. Offrs.					
				Civilians Counting as Offrs.					
3			3						

DETAIL.		A.I.F.		C.M.F.		A.W.A.S.	A.A.N.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
	A.	A	B	A	B								
Analysis of Part A to be shown here by ALL units. Only units notified in para. 10 of instructions for compilation of form will complete Part E (1) & E (2).		1	-	-	2								3
	E.(1)												
	E.(2)												

* Insert detail of higher ranks as necessary.
* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces; 16 N.Z. Forces.

PART B.—PARTICULARS OF OFFICERS JOINED OR QUITTED DURING WEEK.

OFFICERS JOINED DURING WEEK

Army No.	Rank.	Name and Initials.	Unit From.	Date.	CAUSE.

OFFICERS QUITTED DURING WEEK.

Army No.	Rank.	Name and Initials.	Unit To.	Date.	CAUSE.

PART C.—DESCRIPTION OF OFFICERS WHOSE RETURN TO ..... (Unit) IS PARTICULARLY REQUESTED. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust Engr Stores Sect (Base) Unit

Army Form W.3008 (Adapted) (Page 2) (Revised Jan., 1943)

1 44 (Serial No.)

PART D.—NOMINAL ROLL OF OFFICERS ON POSTED STRENGTH

At 0600 Hrs. Saturday 1 1 / 194 4 (Total to agree with Columns 4 and 7 of Part A.)

1	2	3	4	5	6	7	8
Substantive Rank and Higher Temporary Rank if Held.	Army Number.	Surname.	Initials.	Posting.	Whether present with Unit (Insert Yes or No)	If not present with Unit, state how employed.	Date of Detachment.
Major	N 109993	ROBB	R.I.		Yes		
Capt	NX 149793	DAVIS	A.M.		Yes		
Lieut	N 61204	TANNER	E.R.		Yes		

PART E.—NOMINAL ROLL OF OFFICERS ATTACHED FROM OTHER UNITS.

Substantive Rank and Higher Temporary Rank, if Held.	Army Number.	Name and Initials.	Unit.	Date of Attachment.	Nature of Attachment.

1 Jan 44
Date of Despatch

Signature of Commander
Lieut Colonel
2 AUST. C.E. WORKS

2,000 Pads 7/43 B.P.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

Army Form W.3009
(Adapted) (Page 1)
(Revised Jan., 1943)

FIELD RETURN OF OTHER RANKS 1

2 Aust Engr Stores Sect (Base) ...../...../1 1 4 .....(Serial No.)

At 0600 Hrs. Saturday ...../...../194 . .....(Unit)

W.E. ...../...../..... OFFRS. ..... O.R's. ..... + OFFRS. ..... O.R's. ..... ATT. BY W.E. NIL

Part A. Posted Strength, Surplus or Reinforcements Required.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
Reinfts. Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Reinfts. Required.
			1	W.Os. Class I.					
				W.Os. Class II.					
				Squadron or Company Quartermaster Sgts.					
			4	Staff Sergeants					
	1		3	Sergeants					
			2	Corporals					
				Troopers, Privates, etc.					
				Civilians counting as O.R.					
11	1		10	Totals of cols. marked * should agree with details shown in Part E on Page 2.					

Analysis of Part A to be shown here by ALL units. Only units notified in para. 7 of instructions for compilation of this return will complete analysis of Part B(1) and B(2).

* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces, 10 N.Z. Forces.

Details	A	B	A.I.F.	C.M.F. Under 19 Years.	C.M.F. 19 Years and over.	A.W.A.S.	A.A.M.W.S.	CIVIL	R.A.N.	R.A.A.F.	* *	TOTAL
A	-	1	2		7							10
B(1)					1							1
B(2)												

Part B. Other Ranks Attached from Other Units.

Number of O.Rs.	Unit to which they belong.	Number of O.Rs.	Unit to which they belong.
1	S/Sgt 4 Aust CRE (W&B)		

Part C. Other Ranks Included in Part A Detached to Other Units.

Number of O.Rs.	Unit to which detached.	Number of O.Rs.	Unit to which detached.

Part D. Description of Other Ranks Whose Return to .....(Unit) is Particularly Requested. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust Engr Stores Sect (Base) Unit

Army Form W.3009
(Adapted) (Page 2)
(Revised Jan., 1943)

1 2 4 .....(Serial No.)

PART E. Detail of Present Strength and Reinforcements required as shown in Part A of Army Form W.3009 at 0600 Hours Saturday 1 /1 /194 .

Details of Tradesmen. GROUP I.	W.E.	Posted Strength.	Reints. Required.	Details of Tradesmen. GROUP I. (cont.)	W.E.	Posted Strength.	Reints. Required.	Details of Tradesmen. GROUP II. (cont.)	W.E.	Posted Strength.	Reints. Required.	Details of Tradesmen. GROUP III. (cont.)	W.E.	Posted Strength.	Reints. Required.
Ammunition Examiners				Surveyors, Engineering				Operating Room Assts.				G.P.O. Assistants			
Armament Artificer Fitter				Surveyors, R.A.A.				Operator, Keyboard				Hammermen			
Armament Artificer Fitter (Electrical)				Surveyors, Topographical				Operator, Line				Leather Stitchers			
Armament Artificer Fitter (M.V.)				Surveyors, Trigonometrical				Operator, Signal				Orderlies, Nursing			
Armament Artificer Fitter (A.F.V.)				Toolmakers				Operator, Switchboard				Orderlies, Nursing Mental			
Armament Artificer Instrument				Turners				Operator, Wireless				Plate Layers			
Armament Artificer Radio				Watchmakers				Opticians				Rangetakers			
Armament Artificer Signals				Welders				Painters				Rivetters			
Armament Artificer Wireless								Panel Beaters				Roughriders			
Artificer, Artillery								Photographer, Dry Plate				Saddlers			
Artificer, Engine								Predictor Numbers				Saddletreemakers			
Blacksmiths								Printers				Shoemaker and Boot Repairer			
Bricklayers								Radiographers				Stevedores			
Computors								Riggers				Stokers, Staty. Engine			
Cooks, Hospital				**GROUP II.**				Sawyers				Storemen, Technical			
Coppersmiths				Armourers				Signallers				Tailors			
Dispensers				Axemen				Signwriters				Textile Refitters			
Draughtsmen				Bakers				Telescope Identfn. Numbers				Tinsmiths			
Draughtsmen (Architectural)				Bty. Comd's. Asst.				Well Borers				Vulcanisers			
Draughtsmen (Engineering)				Boilermakers				Wheelers				Wagon Erectors			
Draughtsmen (Mechanical)				Carpenters				Winchman				Whitesmiths			
Draughtsmen (Topographical)				Carpenters and Joiners				Wireman							
Electricians				Cooks				Woodturners							
Electricians (M.V.)				Dental Mechanics											
Electricians (Signals)				Driver-Mech. (Eng. and Med.)											
Fitters				Driver-Operator											
Fitters (Cycle)				Drainers											
Fitters (Electrical)				Electricians											
Fitters (Gun)				Electricians (Engineers)											
Fitters (Instrument)				Fire Control Operators				**GROUP III.**				**DETAILS OF NON-TRADESMEN.**			
Fitters (M.V.)				Gun Operator				Battery Surveyors				Clerks	11	9	
Fitters, Railway Signal				Hatchman				Butchers							
Fitters, Signals				Height Taker				Clerks -	1						
Grinder, Precision				Helio Operator				Clerks, Supply							
Mechanics, Instrument				Instrument Operator				Clerks, Technical							
Mechanics, Instrument (Signals)				Intelligence Duties				Coach Trimmers							
Mechanics, Instrument (Surgical)				Joiners				Concretors							
Mechanics, Radio				Lineman				Cooks							
Mechanics, Typewriter				Lineman, Signals				Dental Clerk Orderlies							
Mechanics, Wireless				Lithographers				Despatch Riders				**ATTACHED BY W.E.**			
Millwrights				Machinists, Metal				Draughtsmen, Signals							
Operators, Excavator				Machinists, Wood				Drivers, H.T.							
Pattern Maker				Masons				Driver Mechanics							
Pharmacist				Masseurs				Driver Tptn. Plant							
Photographer, Wet Plate				Mechanics, M.T.				Engine Hands, I.C.							
Photowriter				Miners				Equipment Repairers							
Plumber				Moulders				Farriers							
Saw Doctors				Nurses, Trained				Fitters' Mates							
Surveyors				Observation Post Assts.				Gun Layers							
CARRIED FORWARD				CARRIED FORWARD				CARRIED FORWARD	1			Totals of columns Marked * to agree with columns 4 and 7 and 1 and 10 of Part A. respectively.	11	10	

NOTES.—(a) If rank other than private is involved give details on back.
(b) Authorised trades or specialists not included in list will be added as required in spaces provided.
(c) Where A.W.A.S. and/or A.A.M.W.S. personnel are desired show details on back.
(d) Where replacement not desired note accordingly on return by insertion of N.R. in col. "Reints. Required."
(e) Where any request or notation is made on back of form, the words "See Back" should be written in one of the blank spaces on this page.

1 Jan 44
Date of Despatch

2,000 Pads 7/43 B.P.

Signature of Commander Lieut-Colonel
2 AUST. C.E. WORKS

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

Army Form W.3009
(Adapted) (Page 1)
(Revised Jan., 1943)

1 / 44 (Serial No.)

FIELD RETURN OF OTHER RANKS

At 0600 Hrs. Saturday 1 / 1 /194 4 . 2 Aust CE(Wks) (Unit)

W.E. IV / IIa / 1 . OFFRS. 11 O.R's. 38 + OFFRS. - O.R's. - ATT. BY W.E. IWOP - NIL

Part A. Posted Strength, Surplus or Reinforcements Required.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.					ATTACHED ALLOWED BY W.E.				
WE Reinfts. Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.	DETAIL.	Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Reinfts. Required.
1	1	-	-	W.Os. Class I.					
1	-	-	1	W.Os. Class II.					
				Squadron or Company Quartermaster Sgts.					
2	1	-	1	Staff Sergeants					
5	-	-	5	Sergeants					
7	-	1	8	Corporals					
22	5	-	16	Troopers, Privates, etc.					
				Civilians counting as O.R.					
38 *	7	1	31 *	Totals of cols. marked * should agree with details shown in Part E on Page 2.		*			*

Analysis of Part A to be shown here by ALL units. Only units notified in para. 7 of instructions for compilation of this return will complete analysis of Part B(1) and B(2).

* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces, 10 N.Z. Forces.

Detail	A	A.L.F. B	C.M.F. Under 19 Years.	C.M.F. 19 Years and over.	A.W.A.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
A	13	2	A 3	B 4	4			[redacted]	[redacted]		31
B(1)	3	1	2	5	1						12
B(2)							[redacted]				

Part B. Other Ranks Attached from Other Units.

Number of O.Rs.	Unit to which they belong.
1 Spr	2/1 Aust Rlwy Const. Coy
1 Cpl	8 Aust Main. Platoon
1 Spr	4 Aust CRE(Wks)
3 W.Os	GDD(NSW)
2 ~~S/Sgts~~	GDD(NSW)
2 Sgts	GDD(NSW)
1 Cpl	GDD(NSW)
1 Spr	10 Aust Workshop & Park Coy RAE

Part C. Other Ranks Included in Part A Detached to Other Units.

Number of O.Rs.	Unit to which detached.

Part D. Description of Other Ranks Whose Return to.....(Unit) is Particularly Requested. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust CE(Wks) Unit

Army Form W.3009
(Adapted) (Page 2)
(Revised Jan., 1943)

1 / 44 (Serial No.)

PART E. Detail of Present Strength and Reinforcements required as shown in Part A of Army Form W.3009 at 0600 Hours Saturday 1 / 1 /194 4 .

Details of Tradesmen. GROUP I.	W.E.	Posted Strength.	Reints. Required.
Ammunition Examiners			
Armament Artificer Fitter			
Armament Artificer Fitter (Electrical)			
Armament Artificer Fitter (M.V.)			
Armament Artificer Fitter (A.F.V.)			
Armament Artificer Instrument			
Armament Artificer Radio			
Armament Artificer Signals			
Armament Artificer Wireless			
Artificer, Artillery			
Artificer, Engine			
Blacksmiths			
Bricklayers			
Computors			
Cooks, Hospital			
Coppersmiths			
Dispensers			
Draughtsmen			
Draughtsmen (Architectural)	-	1	
Draughtsmen (Engineering)	6	3	
Draughtsmen (Mechanical)			
Draughtsmen (Topographical)			
Electricians	-	1	
Electricians (M.V.)			
Electricians (Signals)			
Fitters			
Fitters (Cycle)			
Fitters (Electrical)	-	1	
Fitters (Gun)			
Fitters (Instrument)			
Fitters (M.V.)			
Fitters, Railway Signal			
Fitters, Signals			
Grinder, Precision			
Mechanics, Instrument			
Mechanics, Instrument (Signals)			
Mechanics, Instrument (Surgical)			
Mechanics, Radio			
Mechanics, Typewriter			
Mechanics, Wireless			
Millwrights			
Operators, Excavator			
Pattern Maker			
Pharmacist			
Photographer, Wet Plate			
Photowriter			
Plumber			
Saw Doctors			
Surveyors			
CARRIED FORWARD	6	6	

Details of Tradesmen. GROUP I. (cont.)	W.E.	Posted Strength.	Reints. Required.
Surveyors, Engineering	4	1	
Surveyors, R.A.A.			
Surveyors, Topographical			
Surveyors, Trigonometrical			
Toolmakers			
Turners			
Watchmakers			
Welders			
GROUP II.			
Armourers			
Axemen			
Bakers			
Bty. Comd's. Asst.			
Boilermakers			
Carpenters			
Carpenters and Joiners			
Cooks	2	-	
Dental Mechanics			
Driver-Mech. (Eng. and Med.)	1	1	
Driver-Operator			
Drainers	-	1	
Electricians			
Electricians (Engineers)			
Fire Control Operators			
Gun Operator			
Hatchman			
Height Taker			
Helio Operator			
Instrument Operator			
Intelligence Duties			
Joiners			
Lineman			
Lineman, Signals			
Lithographers			
Machinists, Metal			
Machinists, Wood			
Masons			
Masseurs			
Mechanics, M.T.			
Miners			
Moulders			
Nurses, Trained			
Observation Post Assts.			
CARRIED FORWARD	7	3	

Details of Tradesmen. GROUP II. (cont.)	W.E.	Posted Strength.	Reints. Required.
Operating Room Assts.			
Operator, Keyboard			
Operator, Line			
Operator, Signal			
Operator, Switchboard			
Operator, Wireless			
Opticians			
Rangetakers			
Riveters			
Roughriders			
Saddlers			
Saddletreemakers			
Predictor Numbers			
Printers			
Radiographers			
Riggers			
Sawyers			
Signallers			
Signwriters			
Telescope Identfn. Numbers			
Well Borers			
Wheelers			
Winchman			
Wireman			
Woodturners			
Stenographers AWAS	-	2	
Clerks AWAS	-	2	
GROUP III.			
Battery Surveyors			
Butchers			
Clerks			
Clerks, Supply			
Clerks, Technical	11	9	
Coach Trimmers			
Concretors			
Cooks			
Dental Clerk Orderlies			
Despatch Riders			
Draughtsmen, Signals			
Drivers, H.T.			
Driver Mechanics			
Driver Tptn. Plant			
Engine Hands, I.C.			
Equipment Repairers			
Farriers			
Fitters' Mates			
Gun Layers			
CARRIED FORWARD	11	15	

Details of Tradesmen. GROUP III. (cont.)	W.E.	Posted Strength.	Reints. Required.
G.P.O. Assistants			
Hammermen			
Leather Stitchers			
Orderlies, Nursing			
Orderlies, Nursing Mental			
Plate Layers			
Rangetakers			
Riveters			
Roughriders			
Saddlers			
Saddletreemakers			
Shoemaker and Boot Repairer			
Stevedores			
Stokers, Staty. Engine	-	1	
Storemen, Technical			
Tailors			
Textile Refitters			
Tinsmiths			
Vulcanizers			
Wagon Erectors			
Whitesmiths			
DETAILS OF NON-TRADESMEN.			
M/C Orderly	1	-	
MT Drivers	5	5	
Sappers	3	2	
Batmen	5	-	
Hygiene Sgt	-	1	
ATTACHED BY W.E.			
Totals of columns Marked * to agree with columns 4 and 7, and 1 and 10 of Part A. respectively.	38	31	*

NOTES.—(a) If rank other than private is involved give details on back.
(b) Authorised trades or specialists not included in list will be added as required in spaces provided.
(c) Where A.W.A.S. and/or A.A.M.W.S. personnel are desired show details on back.
(d) Where replacement not desired note accordingly on return by insertion of N.R. in col. "Reints. Required."
(e) Where any request or notation is made on back of form, the words "See Back" should be written in one of the blank spaces on this page.

1 Jan 44
Date of Despatch

2,000 Pads 7/43 B.P.

Signature of Commander
Colonel
2 AUST. CE. WORKS

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

FIELD RETURN OF OFFICERS

Army Form W.3008 (Adapted) (Page 1) (Revised Jan., 1943)

1/42 (Serial No.)

At 0600 Hrs. Saturday 1/1/194 4. 2 Aust CE(Works) (Unit)

W.E. 1V 11a 1 / / . OFFRS. 11 O.R's. 38 + OFFRS. - O.R's. - ATT. BY W.E. IN OF - NIL

PART A.—POSTED STRENGTH, SURPLUS OR REINFORCEMENTS REQUIRED.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
Rein'fts Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Rein'fts Required.
1			1	Colonel *					
3	2		1	Lieut.-Colonels Majors					
5	2		3	Captains					
2		5	7	Lieutenants					
				Quarter-masters					
				A.A.N.S. and A.A.M.W.S. Offrs.					
				Civilians Counting as Offrs.					
11	4	5	12						

DETAIL.	A.	A.T.S.	A.C.M.S.	A.W.A.S.	A.A.N.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
A.	9	-	2 1								12
E.(1)	4		3								7
E.(2)											

Analysis of Part A to be shown here by ALL units. Only units notified in para. 10 of instructions for compilation of form will complete Part E (1) & E (2).

* Insert detail of higher ranks as necessary.
* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces; 10 N.Z. Forces.

PART B.—PARTICULARS OF OFFICERS JOINED OR QUITTED DURING WEEK.

OFFICERS JOINED DURING WEEK

Army No.	Rank.	Name and Initials.	Unit From.	Date.	CAUSE.

OFFICERS QUITTED DURING WEEK.

Army No.	Rank.	Name and Initials.	Unit To.	Date.	CAUSE.

PART C.—DESCRIPTION OF OFFICERS WHOSE RETURN TO (Unit) IS PARTICULARLY REQUESTED. /194.

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust CE(Works) *Unit*

Army Form W.3008 (Adapted) (Page 2) (Revised Jan., 1943)

1/44 (Serial No.)

PART D.—NOMINAL ROLL OF OFFICERS ON POSTED STRENGTH

At 0600 Hrs. Saturday 1/1/194 4 (Total to agree with Columns 4 and 7 of Part A.)

1 Substantive Rank and Higher Temporary Rank if Held.	2 Army Number.	3 Surname.	4 Initials.	5 Posting.	6 Whether present with Unit (insert Yes or No)	7 If not present with Unit, state how employed.	8 Date of Detachment.
Colonel	NX 118226	GARNSEY	A.H.	CE	Yes		
Major	NX 109263	BUTLER	R.J.	SORAE	Yes		
Capt	N 238344	WILKS	H.W.	SORAE	NO	Attending Course 113(SME.Fd)	
Capt	NX 109262	GLANVILLE	C.R.	Sveyor	Yes		
Capt	NX 121909	SEALE	H.V.	Chemist	Yes		
Lieut	QX 50125	MERRILL	L.J.	SORAE	Yes		
Lieut	N 451140	RANGER	C.E.	SORAE	Yes		
Lieut	NX 170414	LEARMONTH	F.M.	SORAE	Yes		
Lieut	NX 115430	MAHALM	H.G.	Adj.	Yes		
Lieut	VX 114160	MITCHELL	G.F.	Camflg.	Yes		
Lieut	N 393285	PORTER	F.K.	SORAE	Yes		
Lieut	SX 2700	WILSON	H.S.	4	No	Detached to 1 Aust CE(Wks)	

PART E.—NOMINAL ROLL OF OFFICERS ATTACHED FROM OTHER UNITS.

Substantive Rank and Higher Temporary Rank, if Held.	Army Number.	Name and Initials.	Unit.	Date of Attachment.	Nature of Attachment.
Capt	NX 12187	MOORE, M.R.	14 Aust CRE(Recce)	25/7/43	For Duty
Capt	N 213766	ROYLE, J.M.	4 Aust CRE(Wks)	16/8/43	" "
Major	NX 109252	FINCH, C.H.	51 Aust DCRE(Wks)	25/10/43	" "
Lieut	VX 109264	PETTIGROVE, L.B.	ETC WAGGA	28/5/43	" "
Major	N 39304	VIDAL, E.S.	GDD (NSW)	23/11/43	" "
Major	N 393305	KRINKS, F.L.	GDD(NSW)	23/11/43	" "
Major	NX 104559	SULLIVAN, D.R.	GDD (NSW)	23/11/43	" "

1 Jan 44
Date of Despatch

2,000 Pads 7/43 B.P.

for J.J. Mahalm Lieut Adj.
Signature of Commander Colonel
2 AUST. C.E. WORKS

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

War Diary
January
1944.

APPENDIX "C"

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

WAR DIARY or INTELLIGENCE SUMMARY.

(Erase heading not required).

Army Form C. 2118
(adapted.)

Unit 2 Aust CE (Works) *Date and Time.—From* 0600 hrs 1 Feb 44 *To* 2359 hrs 29 Feb 44

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Paddington, Sydney	2 Feb 44	1230	Army Training Film. "Pontoon Equipment Landing Bays" shown to unit personnel.	
		1330	CE Proceeded to Mascot and met E in C. Discussed various matters during afternoon.	
	4 Feb 44	0900	V151779 Lt D.A. Gillespie posted supernumerary to 4 Aust CRE (Wks) and attached to 52 Aust DCRE (Wks) for duty.	
	8 Feb 44	1230	Army Training Film on "March Discipline" shown to unit personnel.	
	10 Feb 44	1230	Army Training Film "Bren Guns" shown to unit personnel.	
	14 Feb 44	1100	NX166406 Capt C.P.T. Throsby marched in to GDD for retirement.	
	15 Feb 44	1230	Army Training Film "Bren Guns" shown to unit personnel.	
		1300	NX26907 Lieut W.D. Chadwick marched in from LHQ for duty with 2 Aust Engr Stores Section Base.	
		1400	V12685 Lieut A.R. Taylor, 6 Aust Maint Pl, marched out to Ballina Hospital and transferred to "X" list.	
	16 Feb 44	1300	CE and Capt Royale proceeded to SME Liverpool on tour of inspection of school with members of the Institution of Engineers".	
	17 Feb 44	1230	Army Training Film on "Bridge Demolitions" to unit personnel.	
		1430	CE attended conference Sydney Town Hall in connection with Post War Reconstruction problems.	
	18 Feb 44	1400	CE with Col Kearnan, Major Woods (LHQ) and Major Finch made recce of Studley Park area in connection with proposal for establishing Second Aust Army HQ	

8 APR 1944

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

WAR DIARY or INTELLIGENCE SUMMARY.

(Erase heading not required).

Army Form C. 2118
(adapted.)

Unit 2 Aust CE (Works) *Date and Time.—From* 0600 hrs 1 Feb 44 *To* 2359 hrs 29 Feb 44.

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Paddington, Sydney	22 Feb 44	1230	Army Training Film "Anti Vehicle Obstacles" shown to unit personnel	
	23 Feb 44	0715	Chief Engineer with Lt Col McDonald and Maj Finch again inspected Studley Park area and discussed details of the scheme for transfer of Second Aust Army to Studley Park.	
	24 Feb 44	1100	Chief Engineer at conference with GOC, QMG, Maj Gen Lloyd, and Maj Finch regarding dehiring of hired premises and accommodating Second Aust Army at Gowan Brae and Studley Park.	
		1230	Army Training Film on "Anti Vehicle Obstacles" shown to unit personnel.	
	25 Feb 44	0945	Capt N.H. Jones reported for duty after loan to AWC. No posting available for this officer. Referred to DAAG (PS)	
		1000	TX6486 Capt Read, M.R. posted Field Engr 4 Aust CRE (Wks)	
		1000	NX21035 Lt E.E. Trichon posted Stores Officer (E & M) 4 CRE (Wks)	
		1035	Discussion with Major Yates regarding various matters in connection with Penrith Stores Dump.	
		1415	Chief Engineer proceeded to AWC discussion with Mr Bradshaw re new Ordnance Stores at Moorebank.	
		1530	Discussion with Lt Col Stewart regarding dehiring of premises held by 49 Aust DCRE (Works) and relocation of that unit at Randwick.	
	28 Feb 44	1200	Major Butler and Adjt inspected accommodation at Moore Park for 2 Aust CE (Works)	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

WAR DIARY or INTELLIGENCE SUMMARY.

(Erase heading not required).

Army Form C. 2118
(adapted.)

Unit 2 Aust CE (Works) *Date and Time.—From* 0600 hrs 1 Feb 44 *To* 2359 hrs 29 Feb 44

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Paddington Sydney	29 Feb 44	1230	Army Training Film on Aircraft Recognition shown to unit personnel.	
				Appendix A: Duplicate copy of War Diary for Jan
				Appendix B: Field returns officers and OR's.
				Appendix C: Monthly construction progress report under £5000
				~~Appendix D: Monthly construction progress report over £5000~~

APPENDIX "C"

TELEPHONE FO 455

Australian Military Forces

H.Q., N.S.W. L. of C. Area

Address your reply to
H.Q., N.S.W. L. of C. Area, Paddington,
and quote number hereunder

73046

V

H.Q., N.S.W. L. OF C. Area Registry Number

555	1	2442

Victoria Barracks,
Paddington, N.S.W.
13 Mar, 44

SECRET

L.H.Q.

MONTHLY REPORT OF WORKS IN PROGRESS (UNDER £5,000)

Attached hereto are three copies of report showing position of works and engineer services (under £5,000) in progress in this L of C Area as at 29 February, 1944.

Major-General
G. O.C., NSW L of C Area.

Copy:
E in C
War Diary ✓
4 Aust CRE (Wks)
SORAE (W ôrks)
Allied Works Council.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

PAGE 1

SECRET

Submitted by 2 Aust C.E.(Works)

(Under £5,000)

Period ended 29 February, 1944

Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F.S.	Status of Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress As Scheduled	Percentage of Progress Actually attained	REMARKS
			(a)	WORKS CARRIED OUT FOR LHQ OR L OF C AREA									
	Bathurst	2 Adv. Ord Depot Compounds for attractive stores	£720 2/1661	x	x	x	x	x	31.3.43			60%	Unit labour
	Bathurst Main Camp	Road repairs, reconstruction "J" Block	£2,349 2/210	x	x	x	x	x	24.11.43			90%	Awaiting D.M.P. to complete
	Baulkham Hills	103 AGH. Erectn 4 wards, consisting of 8 huts	£4,416 2/1377										Suspended by LHQ instruction.
	Boronia Park	AWAS accom. 45 portable huts	£2,624 2/1500	x	x	x	x	x				5%	Work in hand.
✓	do	Sigs Depot.Ablutions	£415 2/210	x	x	x	x	x	5.6.43	20.2.44		100%	Complete
	Burnside	Treatment effluent from septic tank	£250 2/76	x	x	x	x	x	1.11.43			75%	Work in progress. Unit labour.
✓	Clifton Gdns	1 A.W.T.D. Erectn "Q" Store, etc.	£3,000 2/2194	x	x	x	x	x	24.7.43		100%	100%	Complete
	Coffs Harbour	Alterations & addtns for A.I.B.	£4635 2/1635	x	x	x	x	x		15.5.44			Contract let 29/2/44
	Concord 113 AGH	Erectn 60'x16' Educ Hut	£584 2/1326	x	x	x	x	x	22.2.44	23.3.44		2%	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust CE (Wks) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & FA	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Concord 113 AGH	Church hut for all denominations	£2,600	x	x	x	x	x	3.11.43		90%	99%	Complete except for minor items.
✓	Cowra	Extn water mains for fire protection	£300 2/2250	x	x	x	x	x	8.10.43			100%	Complete
✓	Cowra	Instal 12 Floodlights	£100 2/2168	x	x	x	x	x	7.10.43			100%	Complete
	Dubbo	Blinds & fittings	£162 2/472	x	x	x	x	x	15.12.43			90%	Work proceeding.
	Glen Innes	Fly wire for kitchen	£380 2/1269	x	x	x	x	x					All materials on job. In abeyance pending decision as to work being carried out prior to occupation of camp.
	ditto	Water supply to Sanitary Depot	£567 2/1269	x	x	x	x	x					In abeyance. Negotiations with Council re possible return to old site.
	Goulburn Kenmore	Supply of electricity	£1,400 2/2509	x	x	x	x	x				80%	Work proceeding. Delays due to non release of copper wire now overcome.
✓	Ingleburn	Erectn Forage store	£175 2/472	x	x	x	x	x	8.11.43			100%	Complete
	Ingleburn	Oil & paint huts	£615 2/210	x	x	x	x	x				85%	Work in hand
✓	Ingleburn	Altns "L" & "O" Blocks for AWAS.	£210 2/472	x	x	x	x	x	3.11.43			100%	Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust CE (Wks) Period ended 29 Feb, 44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Ingleburn	Elec.installation AEME Radiophysics	£3,479 2/1656	x	x	x	x	x				5%	Work in hand
	Kensington	Accom. 115 Aust Gen. Tpt Coy	£475 2/811	x	x	x	x	(a)	1.9.43		100%	96%	(a) Unit labour. Completion held up owing to change over of Units.
	Kenmore	Supply 12 Refrigerators	£840 2/1752	x	x	x	x	x	16.12.43			58%	7 refrigerators supplied to date.
	Liverpool Narellan Camps	Supply of services (sullage)	£1455 2/1046	x	x	x	x	x	15.3.43			85%	Work proceeding.
	Lilyfield	Lining shipping office & erectn of Rec. Hut	£930 2/2056	x	x	x	x	x	6.2.44	4.4.44	7%	7%	Work in hand
	Leichhardt	5 B.O.D. Small strong room	£230 2/92	x	x	x	x	x					In abeyance pending possible location at new Ord. Stores, Moorebank.
	[redacted]												
	Leichhardt	AEME Workshops. Installation air filtered ventilation	£420 2/701	x	x	x	x	x	1.12.43	10.3.44	100%	98%	
	ditto	Repairs to loading platform & floor of main store	£2062 2/1392	x	x	x	x	x					Contract let.
	Liverpool	Addtl accom. AWAS No.13 Barracks	£675 2/2062	x	x	x	x	x	15.543			99%	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

PAGE 4

Submitted by 8 Aust CE (Works) Period ended 28 Feb, 44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost £ F/A	Status of Site	Status of Plans	Status of Plant	Status of Materials	Status of Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress As Scheduled	Percentage of Progress Actually attained	REMARKS
	Moorebank	Prectn 2 tank shelters A.F.V.T.T.C	£1700 2/1942	x	x	x	x	x	23.11.43			97%	
	Mt. Drummond	Supply of electricity	£700 2/466	x	x	x	x	x	6.9.43	15.3.44	98%	98%	Work in hand.
	Muswellbrook	Removal of Arty Shelters (20)	£715 2/452	x	x	x	x	x	14.2.44	2.3.44	75%	75%	Work in hand
	ditto	Extn of water to storehouses	£200 2/1545	x	x	x	x	x	8.2.44	10.2.44	100%	50%	Work in hand.
	Myambat	Water supply. Engine and pump	£2,900 2/210	x	x	x	x	x	2.6.43		90%	90%	Work in hand.
✓	N.Byde	3 A.O.V.P. Elec. installation	£180 Pt of 2/414	x	x	x	x	x				100%	Complete
✓	RAS Swground	Constn proscenium for stage at Rec. Hall Aust Army Amenities	£200 (GOC Entertainment Fund)						17.1.44		100%	100%	Complete
	Richmond	D.I.D. grading and drainage	£260 2/1232	x	x	x	x	x	22.2.44				Work just commenced.
	Bendwick Schl Arty	Constn of new lecture room	£1757 2/220	x	x	x	x	x	18.12.43	23.3.44	100%	85%	Timber now available. Work proceeding.
	ditto	Prectn of Dom6 AA Teacher	£2,500 2/325 + £740 addtl + £254 "	x	x	x	x	x	13.12.43		80%	10%	Work proceeding.
	Rutherford	Fencing of camp	£2,500 2/91	x	x	x	x	x					Work suspended on LHQ instruction

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust CE (Works) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Spring Hill	F.S.D. fire protctn	£3,100 2/2512	x	x	x	x	x				50%	Work proceeding.
	Stockton	Magazine	£1,250 2/2170	x	x	x	x	x	8.11.43				
		Stores & Roads	£600 2/416 addtl									90%	Work in hand.
	Stockton	20 M.M. Accuracy Range	£1,300 2/417	x	x	x	x	x	1.12.43	14.3.44	100%	90%	Shooting & observation huts compl: Awaiting materials for targets.
	Sydney Mary St.	Base Post Office. Addtl storage space	£3500 2/1086	x	x	x	x	x	3.1.44	21.3.44	50%	40%	Work previously delayed owing to difficulty in obtaining materials. Now proceeding satisfactorily.
✓	Sydney (Chowder Bay)	Accom. for water transport school	£4,200 2/1123	x	x	x	x	x	22.12.43		100%	100%	Complete
	Various	Prov.standard wardrobes AANS & AANWS	£1,634 2/2089 Addtl £74	x	x	x	x	x					Type 106: Complete order (328) delivered. Type 108: 60 delivered. Balance of 213 delayed due to shortage of plywood.
	Various	Prov.Educ. Huts in Hosp & Con Depots Tamworth, Ingleburn, Bathurst & Baulkham Hills	£1,600 2/383	x	x	x	x	x					Baulkham Hills deferred. Bathurst cancelled. One at Con.Depot Tamworth suspended. One at 102 AGH Tamworth now being proceeded with by contract. Ingleburn completed.
	Wagga	Provision of cold storage accom.	£3,100 2/1788(42-43) 2/293	x	x	x	x	x		4.3.44		90%	All buildings completed. Waiting on supply of circulating fans to complete refrigeration plant.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT 6

(Under £5,000)

Submitted by 2 Aust CE (Wks) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/a	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
			(b) WORK CARRIED OUT FOR FORMATIONS IN THE AREA.										
	SYDNEY AREA - FIXED DEFENCE.												
✓	Nth Head	A.W.A.S. accommodation	£523 2/705	x	x	x	x	x				100%	Complete
	ditto	Elect. reticulation and supply	£2,000 2/2204	x	x	x	x	x				95%	Work progressing.
	Various	Constn G.L. Mats	£1,600 2/1051	x	x	x	x	x	8.5.43			100%	Iron Cove complete. Others suspended pending instctns from AA Gp H.Q.
	SYDNEY AREA - AASL ACCOMMODATION												
✓	Chatswood 62 AASL Coy HQ	Accom. for A.W.A.S	£2070 Pt £131,010 2/1079	x	x	x	x	x	30.9.43			100%	Complete
	Eastwood 62 AASL Sec. HQ	" " "	£480 Pt £131,010 2/1079	x	x	x	x	x					Waiting estimates from Allied Works Council of revised scheme.
	Hamebush Drill Hall 52 AASL	" " "	£370 Pt £131,010 2/1079	x	x	x	x	x					ditto
	Maroubra 52 & 61 AASL	" " "	£1270 Pt £131,010 2/1079	x	x	x	x	x	6.10.43		100%	100%	Minor items to complete.
	Nth Head 62 AASL	" " "	£1,310 Pt £131,010 2/1079	x	x	x	x	x	11.10.43			95%	Work progressing.
✓	Strathfield 52 & 61 AASL Coy	" " "	£1265 Pt £131,010 2/1079	x	x	x	x	x	8.9.43	12.1.44	100%	100%	Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust CE (Wks) Period ended 29 Feb, 44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & P/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	T'murra 62 AASL Coy	Accom. for AWAS	£1223 Pt £131,010 2/1079	x	x	x	x	x	7.1.43			95%	Work in hand.
	KEMBLA AREA - FIXED DEFENCES												
✓	Berkley AWAS	Accom. Alterations & addtns to Bldgs	£500 2/2310	x	x	x	x	x	11.10.43			100%	Complete
	Pt Kembla	RDF W/shop bldg A.E.M.E.	£1,600 2/2460	x	x	x	x	x					W/shops project being revised for whole of NSW & new proposals have been forwarded to LHQ.
	KEMBLA AREA - AA & AASL ACCOMMODATION												
	Dapto	A.A.S.L. accommodation	£7,000 Pt £131,010 2/1079	x	x	x	x	x	20.7.43	6.3.44	100%	77%	Location 15, 10%, now suspended. " 16, 100% " 9 & 12, 100%
	NEWCASTLE - FIXED DEFENCE.												
	Ft Wallace	Accom. for AWAS	£3,300 2/2173	x	x	x	x	x	19.7.43		100%	100%	Complete except for septic tank installation. Alternative sewerage scheme for whole of Fortress Area under consideration by 2 Aust Army
	NEWCASTLE AREA - AA & AASL ACCOMMODATION												
	Dudley	A.A.S.L. Location	£900 Pt £131,010 2/1079										Project cancelled by LHQ 17269 of 5 Feb,44.
	Lambton	Accom. for AWAS	£5612 2/1761										Suspended by LHQ 17269 of 5 Feb,44
	Link Bty	Accom. for AWAS	£755 2/2025										Suspended by LHQ 17269 of 5 Feb,44
	do	variations & addtns	£850 (addtl) 2/499										

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust CE (Wks) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Stockton	A.A.S.L. Location	£900 Pt £131,010 2/1079	x	x	x	x	x					Suspended by LHQ 17269 of 5 Feb-44
	Tighes Hill	AA Bty Accom.	£3,360 Pt £131,010 2/1079	x	x	x	x	x					Awaiting information from 2 Aust Army
			(c)	COMMUNICATIONS									
	Bathurst	Approach road to CAMP (Panorama)	£1050 2/515	x	x	x	x	x				20%	Work placed with Bathurst Council Shown incorrectly as 30% in previous report. No work carried out for last six weeks.
	Bathurst (Panorama)	Repair Section road from Panorama Camp Rd to Rifle Range	£800 2/1540	x	x	x	x	x				10%	Work in hand by Bathurst Council.
	Bathurst Racecourse Kelso	Repairs & sealing of roads	£2,200 2/2385 Addtl £1640 2/1231	x	x	x	x	x					Order placed with Council. Work not yet commenced.
	Dubbo	Road approach Obley Road	£169 2/378	x	x	x	x	x	13.9.43			75%	Priming coat to start early in March.
	Glen Innes	Recondition road to Golf Links Camp	£300 2/2491	x	x	x	x	x		3.3.44		90%	Work in hand.
✓	Hay	Approach road to Camp	£350 2/2432 Addtl £750	x	x	x	x	x	17.11.43	14.1.44		100%	Complete
		Amn Depot	2/775										
	Marrangaroo	Extend railway platform	£600 2/648	x	x	x	(a)	x					(a) Materials on site. Labour by Army personnel. Under review

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust CE (Works) Period ended 29 Feb, 44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Liverpool	Top dressing road	£150 2/2085		x	x	x	x	x				95% Complete except for minor works.
	Narellan Camp	Recondition road Hume Highway	£1,950 2/817	x	x	x	x	x	24.11.42				98% No further work carried out since last report. Funds exhausted.
	Narellan	Repairs to roads in Nepean Shire	£750 2/210	x	x	x	x	x	6.3.43				80% Awaiting final seal coat.
	Narellan Camp	Recondition road from Camden	£1,200 2/1526	x	x	x	x	x					60% Work proceeding.
	Newcastle Wobbys	Gravel & seal roads	£380 2/1348	x	x	x	x	x	20.11.43				15% Work proceeding. Unit labour.
	Nth Ryde	Repairs to internal roads	£4,000 2/648	x	x	x	x	x	23.11.43				75% Work proceeding.
	Pt Stephens	Maint. road from Nelsons Bay-Tomaree	£500 2/231	x	x	x	x	x					Order placed on D.M.R. Work to be carried out as necessary.
✓	Patrick Plains Shire	Road repairs	£1500 2/1243	x	x	x	x	x					100% Complete
✓	Rookwood Cemetery	Constn kerbing, guttering, roadways, etc	£1850 2/445	x	x	x	x	x	12.10.43		100%	100%	Complete
	Singleton	Improvements to substitute/rd No.181 main	£4,000 2/851	x	x	x	x	x	30.10.43				30% Work proceeding.
✓	Wagga	Road Engineer Trg Depot. Repairs to road of approach to Camp	£300 2/2083	x	x	x	x	x					100% Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

WAR DIARY

FIELD RETURN OF OTHER RANKS

Army Form W.3009 (Adapted) (Page 1) (Revised Jan., 1943)

6 /44 (Serial No.)

At 0600 Hrs. Saturday 5 / 2 /1944 2 Aust C.E. (Works) (Unit)

W.E. IV 11a 1 / / OFFRS. 12 O.R's. 39 + OFFRS. O.R's. ATT. BY W.E. LWOP NIL.

Part A. Posted Strength, Surplus or Reinforcements Required.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
W.E. Reinfts. Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Reinfts. Required.
1	1			W.Os. Class I.					
1			1	W.Os. Class II.					
				Squadron or Company Quartermaster Sgts.					
2	2		-	Staff Sergeants					
6	3		3	Sergeants					
7	-		7	Corporals					
22	6		16	Troopers, Privates, etc.					
				Civilians counting as O.R.					
39 *	12		27 *	Totals of cols. marked * should agree with details shown in Part E on Page 2.		*			*

Analysis of Part A to be shown here by ALL units. Only units notified in para. 7 of instructions for compilation of this return will complete analysis of Part B(1) and B(2).

Detail	A.I.F. A	A.I.F. B	C.M.F. Under 45 Years A	C.M.F. Under 45 Years B	C.M.F. 45 Years and over A	C.M.F. 45 Years and over B	A.W.A.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
A	13	-	8	2			4						27
B(1)	5	2	4	4									17
B(2)													

* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces, 10 N.Z. Forces.

Part B. Other Ranks Attached from Other Units.

Number of O.Rs.	Unit to which they belong.	Number of O.Rs.	Unit to which they belong.
1 Spr.	2/1 Aust. Rly. Const. Coy. (ME)		
1 Cpl.	8 Aust. Maint. Pl.		
3 W/D.1	GDD (NSW)		
2 S/Sgts	" "		
1 Cpl.	" "		
1 S/Sgt.	4 Aust. CRE (Wks).		
1 Sgt.	10 Aust. W/Shop & Park Coy.		
1 Sgt.	49 Aust. DCRE (Wks)		
1 Cpl.	47 Aust. DCRE (Wks)		
1 Cpl.	51 Aust. DCRE (Wks).		
2 Sprs.	10 Aust. W/Shop & Park Coy.		

Part C. Other Ranks Included in Part A Detached to Other Units.

Number of O.Rs.	Unit to which detached.	Number of O.Rs.	Unit to which detached.
3 Sprs.	10 Aust. W/Shop & Park Coy.		
1 Cpl.	10 Aust. W/Shop & Park Coy.		

Part D. Description of Other Ranks Whose Return to .....(Unit) is Particularly Requested. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust. C.E. (Works). *Unit*

Army Form W.3009 (Adapted) (Page 2) (Revised Jan., 1943)

6 /44 (Serial No.)

PART E. Detail of Present Strength and Reinforcements required as shown in Part A of Army Form W.3009 at 0600 Hours Saturday 5 / 2 /1944 .

Details of Tradesmen. GROUP I.	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP I. (cont.)	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP II. (cont.)	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP III. (cont.)	W.E.	Posted Strength.	Reinfts. Required.
Ammunition Examiners				Surveyors, Engineering	4	1		Operating Room Asste.				G.P.O. Assistants			
Armament Artificer Fitter				Surveyors, R.A.A.				Operator, Keyboard				Hammermen			
Armament Artificer Fitter (Electrical)				Surveyors, Topographical				Operator, Line				Leather Stitchers			
Armament Artificer Fitter (M.V.)				Surveyors, Trigonometrical				Operator, Signal				Orderlies, Nursing			
Armament Artificer Fitter (A.F.V.)				Toolmakers				Operator, Switchboard				Orderlies, Nursing Mental			
Armament Artificer Instrument				Turners				Operator, Wireless				Plate Layers			
Armament Artificer Radio				Watchmakers				Opticians				Rangetakers			
Armament Artificer Signals				Welders				Painters				Rivetters			
Armament Artificer Wireless								Panel Beaters				Roughriders			
Artificer, Artillery								Photographer, Dry Plate				Saddlers			
Artificer, Engine								Predictor Numbers				Saddletreemakers			
Blacksmiths								Printers				Shoemaker and Boot Repairer			
Bricklayers								Radiographers				Stevedores			
Computors								Riggers				Stokers, Staty. Engine			
Cooks, Hospital				GROUP II.				Sawyers				Storemen, Technical	-	1	
Coppersmiths				Armourers				Signallers				Tailors			
Dispensers				Axemen				Signwriters				Textile Refitters			
Draughtsmen				Bakers				Telescope Identfn. Numbers				Tinsmiths			
Draughtsmen (Architectural)	-	1		Bty. Comd's. Asst.				Well Borers				Vulcanizers			
Draughtsmen (Engineering)	6	2		Boilermakers				Wheelers				Wagon Erectors			
Draughtsmen (Mechanical)				Carpenters				Winchman				Whitesmiths			
Draughtsmen (Topographical)				Carpenters and Joiners				Wireman							
Electricians				Cooks	2	1		Woodturners							
Electricians (M.V.)				Dental Mechanics				Stenographers							
Electricians (Signals)				Driver-Mech. (Eng. and Med.)	1	1		AWAS	-	2					
Fitters				Driver-Operator				Clerks							
Fitters (Cycle)				Drainers				AWAS	-	2					
Fitters (Electrical)				Electricians											
Fitters (Gun)				Electricians (Engineers)											
Fitters (Instrument)				Fire Control Operators				GROUP III.				DETAILS OF NON-TRADESMEN.			
Fitters (M.V.)				Gun Operator				Battery Surveyors				M/C Orderly	1	-	
Fitters, Railway Signal				Hatchman				Butchers				MT Drivers	5	5	
Fitters, Signals				Height Taker				Clerks				Batmen	5	-	
Grinder, Precision				Helio Operator				Clerks, Supply				Sappers	3	4	
Mechanics, Instrument				Instrument Operator				Clerks, Technical	12	8					
Mechanics, Instrument (Signals)				Intelligence Duties				Coach Trimmers							
Mechanics, Instrument (Surgical)				Joiners				Concretors							
Mechanics, Radio				Lineman				Cooks							
Mechanics, Typewriter				Lineman, Signals				Dental Clerk Orderlies							
Mechanics, Wireless				Lithographers				Despatch Riders				ATTACHED BY W.E.			
Millwrights				Machinists, Metal				Draughtsmen, Signals							
Operators, Excavator				Machinists, Wood				Drivers, H.T.							
Pattern Maker				Masons				Driver Mechanics	-	1					
Pharmacist				Masseurs				Driver Tptn. Plant							
Photographer, Wet Plate				Mechanics, M.T.				Engine Hands, I.C.							
Photowriter				Miners				Equipment Repairers							
Plumber				Moulders				Farriers							
Saw Doctors				Nurses, Trained				Fitters' Mates							
Surveyors				Observation Post Assts.				Gun Layers							
CARRIED FORWARD	6	3		CARRIED FORWARD	7	3		CARRIED FORWARD	12	12		Totals of columns Marked * to agree with columns 4 and 7, and 1 and 10 of Part A. respectively.	39 *	27 *	*

NOTES.—(a) If rank other than private is involved give details on back.
(b) Authorised trades or specialists not included in list will be added as required in spaces provided.
(c) Where A.W.A.S. and/or A.A.M.W.S. personnel are desired show details on back.
(d) Where replacement not desired note accordingly on return by insertion of N.R. in col. "Reints. Required."
(e) Where any request or notation is made on back of form, the words "See Back" should be written in red in the blank spaces on this page.

5 Feb 44
Date of Despatch

2,000 Pads 7/43 B.P.

Signature of Commander
for. 2 AUST. C.E. WORKS

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

FIELD RETURN OF OFFICERS

Army Form W.3008 (Adapted) (Page 1) (Revised Jan., 1943)

6/44 (Serial No.)

At 0600 Hrs. Saturday 5/2/1944 2 Aust CE (Works). (Unit)

W.E. IV/11a/1. OFFRS. 12 O.R's. 39 + OFFRS. O.R's. ATT. BY W.E. LWOP NIL.

PART A.—POSTED STRENGTH, SURPLUS OR REINFORCEMENTS REQUIRED.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
Rein'fts Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Rein'fts Required.
WE				*					
1			1	Colonel					
				Lieut.-Colonels					
3	2		1	Majors					
6	3		3	Captains					
2		5	7	Lieutenants					
				Quarter-masters					
				A.A.N.S. and A.A.M.W.S. Offrs.					
				Civilians Counting as Offrs.					
12	5	5	12						

	DETAIL.	AIF	A.I.F.	C.M.F.	A.W.A.S.	A.A.N.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	**	TOTAL.
Analysis of Part A to be shown here by ALL units. Only units notified in para. 10 of instructions for compilation of form will complete Part E (1) & E (2).	A.	A 9	B -	A 2	B 1							12
	E.(1)	5		3								8
	E.(2)											

* Insert detail of higher ranks as necessary.
** Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces; 10 N.Z. Forces.

PART B.—PARTICULARS OF OFFICERS JOINED OR QUITTED DURING WEEK.

OFFICERS JOINED DURING WEEK

Army No.	Rank.	Name and Initials.	Unit From.	Date.	CAUSE.
NX109260	Major	THOMAS, D.S.	GDD (NSW)	2.2.44	Attached for 5 days pending return to unit - 3 Aust. Army Tps. Coy.
QX50125	Lieut.	MERRILL, L.J.	GDD (NSW)	30.1.44	Rejoined from "X" List.

OFFICERS QUITTED DURING WEEK.

Army No.	Rank.	Name and Initials.	Unit To.	Date.	CAUSE.

PART C.—DESCRIPTION OF OFFICERS WHOSE RETURN TO (Unit) IS PARTICULARLY REQUESTED. /194.

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust. CE (Works) *Unit*

Army Form W.3008 (Adapted) (Page 2) (Revised Jan., 1945)

6/44 (Serial No.)

PART D.—NOMINAL ROLL OF OFFICERS ON POSTED STRENGTH

At 0600 Hrs. Saturday 5/2/1944 (Total to agree with Columns 4 and 7 of Part A.)

1 Substantive Rank and Higher Temporary Rank if Held.	2 Army Number.	3 Surname.	4 Initials.	5 Posting.	6 Whether present with Unit (insert Yes or No)	7 If not present with Unit, state how employed.	8 Date of Detachment.
Colonel	NX118226	Garnsey	A H	CE	Yes		
Major	NX109263	Butler	R J	SORAE	"		
Capt.	N239344	Wilks	H W	"	"		
Capt.	NX121909	Seale	H V	Chemist	"		
Capt.	NX109262	Glanville	C R S	'veyor	"		
Lieut.	N451140	Ranger	C E	SORAE	"		
Lieut.	NX170414	Learmonth	F M	"	"		
Lieut.	NX115430	Mahalm	H G	Adjt	"		
Lieut.	VX114160	Mitchell	G F	Cam.	"		
Lieut.	N393285	Porter	F K	SORAE	"		
Lieut.	SX2700	Wilson	H S	"	No	Detached to 1 Aust Engr Stores Sect.(Base).	
Lieut.	QX.50125	Merrill	L J	"	Yes		

PART E.—NOMINAL ROLL OF OFFICERS ATTACHED FROM OTHER UNITS.

Substantive Rank and Higher Temporary Rank, if Held.	Army Number.	Name and Initials.	Unit.	Date of Attachment.	Nature of Attachment.
Capt.	NX13766	Royle J.M.	4 Aust. CRE Wks	16.8.43	For duty.
Major	NX109252	Finch C H	51 Aust. DCRE Wks	25.10.43	do.
Major	N.39304	Vidal E S	GDD(NSW)	23.11.43	do.
Major	N.393305	Krinks F L	"	23.11.43	do
Major	NX104559	Sullivan D R	"	23/11.43	do.
Lieut.	VX90966	Pettigrove L	RAETC	25.1.44	do.
Major	NX109260	Thomas D.S.	3 A.Tps Coy.	2.2.44	do.

5 Feb 44.
Date of Despatch

Lieut-Colonel
for. 2 AUST. *Signature of Commander*

2,000 Pads 7/43 B.P.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

Army Form W.3009
(Adapted) (Page 1)
(Revised Jan., 1943)

FIELD RETURN OF OTHER RANKS

6 [illegible]/.....(Serial No.)

At 0600 Hrs. Saturday 5 / 2 /194 44 2 Aust Engr Stores Sec (Base) (Unit)

LWOP NIL.

W.E. IV 14a / 1 / . OFFRS. 3 O.R's. 11 + OFFRS. ..... O.R's. ..... ATT. BY W.E.

Part A. Posted Strength, Surplus or Reinforcements Required.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.					ATTACHED ALLOWED BY W.E.				
Reinfts. Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.	DETAIL.	Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Reinfts. Required.
WE									
			1	W.Os. Class I.					
1				W.Os. Class II.					
				Squadron or Company Quartermaster Sgts.					
				Staff Sergeants					
4			4	Sergeants					
4			4	Corporals					
2			2	Troopers, Privates, etc.					
				Civilians counting as O.R.					
11			11 *	Totals of cols. marked * should agree with details shown in Part E on Page 2.		*			*

Analysis of Part A to be shown here by ALL units. Only units notified in para. 7 of instructions for compilation of this return will complete analysis of Part B(1) and B(2).

* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces, 10 N.Z. Forces.

Detail	A.I.F.	C.M.F. Under 19	C.M.F. 19 Years	A.W.A.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
A	2	A 2	B 8							11
B(1)	1									
B(2)										

Part B. Other Ranks Attached from Other Units.

Number of O.Rs.	Unit to which they belong.
1	Spr 10 Aust W/Shop & Park Coy
1	S/Sgt 4 Aust CRE (Wks).

Part C. Other Ranks Included in Part A Detached to Other Units.

Number of O.Rs.	Unit to which detached.

Part D. Description of Other Ranks Whose Return to .....(Unit) is Particularly Requested. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust Engr Store Sect (Base) *Unit*

Army Form W.3009
(Adapted) (Page 2)
(Revised Jan., 1943)

6 [illegible]/.....(Serial No.)

PART E. Detail of Present Strength and Reinforcements required as shown in Part A of Army Form W.3009 at 0600 Hours Saturday 5 / 2 /194 4 .

Details of Tradesmen. GROUP I.	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP I. (cont.)	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP II. (cont.)	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP II. (cont.)	W.E.	Posted Strength.	Reinfts. Required.
Ammunition Examiners				Surveyors, Engineering				Operating Room Assts.				G.P.O. Assistants			
Armament Artificer Fitter				Surveyors, R.A.A.				Operator, Keyboard				Hammermen			
Armament Artificer Fitter (Electrical)				Surveyors, Topographical				Operator, Line				Leather Stitchers			
Armament Artificer Fitter (M.V.)				Surveyors, Trigonometrical				Operator, Signal				Orderlies, Nursing			
Armament Artificer Fitter (A.F.V.)				Toolmakers				Operator, Switchboard				Orderlies, Nursing Mental			
Armament Artificer Instrument				Turners				Operator, Wireless				Plate Layers			
Armament Artificer Radio				Watchmakers				Opticians				Rangetakers			
Armament Artificer Signals				Welders				Painters				Rivetters			
Armament Artificer Wireless								Panel Beaters				Roughriders			
Artificer, Artillery								Photographer, Dry Plate				Saddlers			
Artificer, Engine								Predicter Numbers				Saddletreemakers			
Blacksmiths								Printers				Shoemaker and Boot Repairer			
Bricklayers								Radiographers				Stevedores			
Computors								Riggers				Stokers, Staty. Engine			
Cooks, Hospital				**GROUP II.**				Sawyers				Storemen, Technical			
Coppersmiths				Armourers				Signallers				Tailors			
Dispensers				Axemen				Signwriters				Textile Refitters			
Draughtsmen				Bakers				Telescope Identfn. Numbers				Tinsmiths			
Draughtsmen (Architectural)				Bty. Comd's. Asst.				Well Borers				Vulcanizers			
Draughtsmen (Engineering)				Boilermakers				Wheelers				Wagon Erectors			
Draughtsmen (Mechanical)				Carpenters				Winchman				Whitesmiths			
Draughtsmen (Topographical)				Carpenters and Joiners				Wireman							
Electricians				Cooks				Woodturners							
Electricians (M.V.)				Dental Mechanics											
Electricians (Signals)				Driver-Mech. (Eng. and Med.)											
Fitters				Driver-Operator											
Fitters (Cycle)				Draftsmen											
Fitters (Electrical)				Electricians											
Fitters (Gun)				Electricians (Engineers)											
Fitters (Instrument)				Fire Control Operators				**GROUP III.**				**DETAILS OF NON-TRADESMEN.**			
Fitters (M.V.)				Gun Operator				Battery Surveyors				CLERKS	8	12	10
Fitters, Railway Signal				Hatchman				Butchers				MT Drivers	2	-	
Fitters, Signals				Height Taker				Clerks	-	1					
Grinder, Precision				Helio Operator				Clerks, Supply							
Mechanics, Instrument				Instrument Operator				Clerks, Technical							
Mechanics, Instrument (Signals)				Intelligence Duties				Coach Trimmers							
Mechanics, Instrument (Surgical)				Joiners				Concretors							
Mechanics, Radio				Lineman				Cooks							
Mechanics, Typewriter				Lineman, Signals				Dental Clerk Orderlies							
Mechanics, Wireless				Lithographers				Despatch Riders				**ATTACHED BY W.E.**			
Millwrights				Machinists, Metal				Draughtsmen, Signals							
Operators, Excavator				Machinists, Wood				Drivers, H.T.							
Pattern Maker				Masons				Driver Mechanics							
Pharmacist				Masseurs				Driver Tptn. Plant							
Photographer, Wet Plate				Mechanics, M.T.				Engine Hands, I.C.							
Photowriter				Miners				Equipment Repairers							
Plumber				Moulders				Farriers							
Saw Doctors				Nurses, Trained				Fitters' Mates							
Surveyors				Observation Post Assts.				Gun Layers							
CARRIED FORWARD				CARRIED FORWARD				CARRIED FORWARD	2	1		Totals of columns Marked * to agree with columns 4 and 7, and 1 and 10 of Part A, respectively.	11	11	
													*	*	

NOTES.—(a) If rank other than private is involved give details on back.
(b) Authorised trades or specialists not included in list will be added as required in spaces provided.
(c) Where A.W.A.S. and/or A.A.M.W.S. personnel are desired show details on back.
(d) Where replacement not desired note accordingly on return by insertion of N.R. in col. "Reints. Required."
(e) Where any request or notation is made on back of form, the words "See Back" should be written in one of the blank spaces on this page.

5 Feb 44.
Date of Despatch

2,000 Pads 7/43 B.P.

Major
Signature of Commander
2 Aust Eng Stores Section (Base)

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

FIELD RETURN OF OFFICERS

Army Form W.3008 (Adapted) (Page 1) (Revised Jan., 1943)

At 0600 Hrs. Saturday 5 / 2 / 194 4. 2 Aust Engr Stores Sec (Base) (Unit) 6 44 (Serial No.)

W.E. IV 14a 1. OFFRS. 3 O.R's. 11 + OFFRS. ..... O.R's. ..... ATT. BY W.E. LWOP NIL.

PART A.—POSTED STRENGTH, SURPLUS OR REINFORCEMENTS REQUIRED.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
Rein'fts Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Rein'fts Required.
WE				* Colonel					
				Lieut.-Colonels					
1			1	Majors					
1			1	Captains					
1			1	Lieutenants					
				Quarter-masters					
				A.A.N.S. and A.A.M.W.S. Offrs.					
				Civilians Counting as Offrs.					
3			3						

Analysis of Part A to be shown here by ALL units. Only units notified in para. 10 of Instructions for compilation of form will complete Part E (1) & E (2).

DETAIL.	AIF A	A.I.F. B	C.M.F. A	C.M.F. B	A.W.A.S.	A.A.N.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
A.	1	-	-	2								3
E.(1)												
E.(2)												

* Insert detail of higher ranks as necessary.
* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces; 10 N.Z. Forces.

PART B.—PARTICULARS OF OFFICERS JOINED OR QUITTED DURING WEEK.

OFFICERS JOINED DURING WEEK

Army No.	Rank.	Name and Initials.	Unit From.	Date.	CAUSE.

OFFICERS QUITTED DURING WEEK.

Army No.	Rank.	Name and Initials.	Unit To.	Date.	CAUSE.

PART C.—DESCRIPTION OF OFFICERS WHOSE RETURN TO ..... (Unit) IS PARTICULARLY REQUESTED. ... / ... / 194 ...

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust Engr Stores Sec. (Base) *Unit*

Army Form W.3008 (Adapted) (Page 2) (Revised Jan., 1943)

6 44 (Serial No.)

PART D.—NOMINAL ROLL OF OFFICERS ON POSTED STRENGTH

At 0600 Hrs. Saturday 5 / 2 / 194 4 (Total to agree with Columns 4 and 7 of Part A.)

1	2	3	4	5	6	7	8
Substantive Rank and Higher Temporary Rank if Held.	Army Number.	Surname.	Initials.	Posting.	Whether present with Unit (insert Yes or No)	If not present with Unit, state how employed.	Date of Detachment.
Major	N.109993	ROBB	R.I.	OC	Yes		
Capt	NX149793	DAVIS	A.M.		"		
Lieut.	N.61204	TANNER	E.R.		"		

PART E.—NOMINAL ROLL OF OFFICERS ATTACHED FROM OTHER UNITS.

Substantive Rank and Higher Temporary Rank, if Held.	Army Number.	Name and Initials.	Unit.	Date of Attachment.	Nature of Attachment.

5 Feb 44
Date of Despatch

Major
Signature & Rank of Commander
2 Aust Eng Stores Section (Base)

2,000 Pads 7/43 B.P.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "B"

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

file 2 and C E Works Feb 44

TELEPHONE FO 455

Australian Military Forces

H.Q., N.S.W. L. of C. Area

Address your reply to
H.Q., N.S.W. L. of C. Area, Paddington,
and quote number hereunder

H.Q., N.S.W. L. OF C. Area Registry Number

555	1	2446

Victoria Barracks,
Paddington, N.S.W.

80519 SECRET

22 MAR 1944

Mar. 44

L.H.Q.

CONSTRUCTION PROGRESS REPORT - PRIORITIES

Attached hereto are four copies of Construction Progress Report (Over £5,000) for Works and Services in this L of C Area as at 29 February, 1944.

Major-General
G.O.C., N.S.W. L of C Area.

Copy:
E. in C.
SORAE (Wks)
War Diary
Allied Works Council.

5/6/2

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

SECRET

PAGE 1

(OVER £5,000)

Submitted by 2 Aust C.E.(Wks) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/.	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
		(a) WORKS CARRIED OUT FOR LHQ OR L OF C AREAS.											
904 E	All States	P.A.D. at Army Establishments	£260,000 2/1463	x	x	x	x	x	Uncommitted balance has been cancelled by LHQ. This will not show on future reports.			45%	£[illegible],000 available this State. Increased by £3,203 additional on account FA 2/850 (In abeyance) £20 Xpank during Nov, 43.
905 E	ditto	Tent floors generally	£50,000 2/1233	x	x	x	x	x				95%	£18,750 available this State.
2241 A2	Baulkham Hills	103 AGH. Prov. increased accom. Sewerage & drainage gen. reticulation to new buildings	£87,690 2/1465 2/1711 2/2229	x	x	x	x	x	25.3.43	15.3.44	100%	98%	Minor works only to complete. Erectn of 4 wards (£4,416) shown on under £5,000 report.
3022 A2	Bogan Gate	Concrete floor to stores building	£12,595 2/883	x	x	x	x	x	26.1.44	14.6.44	22%	5%	Contract let. Work started.
3240 A2	Bunnerong Park	Prov. of camp for enlisted men on furlough (USA)	£85,800	x	(a)	x	x	x					A.W.C. advise (a) Waiting on complete set of working drawings not yet to hand from U.S.A. Army.
2964 A2	Concord 3 Aust Womens Hosp	Additions & improvements	£13,750 2/607	x	x	x	x	x	21.2.44	29.6.44	5%	2%	Contract let 8/2/44. Delay cause by slow delivery of materials.
2419 B	Concord 113 AGH	Hutted accom. Occupational Therapy, etc	£5,970 2/121	x	x	x	x	x	13.10.43	10.3.44	100%	95%	Has been held up for timber.
821 A2	Cowra	Completion of POW Camp	£33,000 2/317	x	x	x	x	x	14.10.43		100%	100%	Complete
1844 B	Cowra, Hay Yanco	Prov. emergency lighting POW Camps	£5,500 2/570										
		HAY	.....	.....		.....			.....		.....	.....	Complete
		COWRA	.....	.....		.....			.....	.....		...90%	Still held up due to shortage of skilled labour.
		YANCO	.....	.....		.....			.....		.....		Set delivered. Installation deferred pending decision by POW to extend camp.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)
29 Feb,44

Submitted by 2 Aust CE (Works)

Period ended

Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial & Priority No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
Loc.Ser. UA370	Ser. Herne Bay	Tar sealing of all paved surfaces 33,500 s.yds(USASOS)	£4,300	x	x	x	x	x	29.11.43	15.4.44	100%	80%	
2791 A2	Kermore 114 AGH	External renovations and addtl accom.	£18,920 2/197	x	x	x	x x	x	30.8.43			35%	Work in hand as required.
2816 A2	Leichhardt	5 BOD overseas Transit Depot	£23,750 2/178 Addtl £7370,2/1520	x	x	x	x	x	6.12.43	24.3.44	65%	45%	Mess accom. complete except for E.L. Main Transit store proceeding rapidly.
2856 A2	ditto	Mech. equip. park accomodation	£22,000 2/476	x	x	x	x	x			80%	66%	2 shelters complete; 2 shelters 5%; roads & grading 70%.
2628 B	Narrangaroo	6 Aust Adv. Aen Addtl accom.	£6,024 2/291	x	x	x	x	x	23.11.43	31.3.44	100%	85%	Sleeping huts Nos 5,6 & 7 now omitted. Remaining work in progress.
	Moorebank 5 Aust Base Ord.Depot	Constn 4 storehouses & engineer serv.	£120,000 2/1617										Tenders being called.
	Petersham Gds Yard	Accom. & services etc.	£6,070 2/1287	x	x	x	x	x	21.2.44	23.5.44	10%	2%	Contract let. Work in hand.
2510 A1	Pt Moresby	203 prefabricated SW huts for rations	£500,00 2/1352	x	x	x	x	x					This project has been cancelled and substituted by Ser.2263 belo
2263 A1	ditto (	Prefabricated steel frame huts for hosp accom, specialist units (100 huts)	£25,300 2/1185	x	x	x x		x					None delivered to date. Expect delivery in two weeks
	(	23 SW huts for hosp accom & constn pilot model	£14,739 2/1185									100%	Complete.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust CE (Works)

Period ended 29 Feb.44

Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Pt Moresby	Sup. & deliver to SOSAE(Stores) NSW L of C 203 SW standard size huts	£40,600	x	x	x	x	x					100 delivered
2788 A2	Penrith	Addtl accom.,rail siding, rail fencing at Eng.Stores Dump	£12,611 2/925	x	x	x	x	x	19.10.43			5%	Rail siding & platform completed. Other work proceeding as depot working will permit.
3033 A2	ditto	Sup. & deliver 27 SW huts to 10 Aust Wkshop & Pk Coy,RAE	£5,400 2/945	x	x	x	x	x					Huts have been ordered but no deliveries have been made to date
	Rutherford Tank Workshop	A.E.W.E.(Various works and modifications)	£41,800 2/1449	x	x	x	x	x	10.5.43	31.4.44	100%	85%	Structural steelwork now supplied and work proceeding.
2905 A2	Erect. supply stores in railway goods yard Rozelle		£133,000 2/887	x	x	x	x	x	4.12.43	20.6.44		22%	Work being expedited and proceeding satisfactorily
2902 B 3	Ryde 2 AOD(now AOVP)	Accom. for AWAS	£9,500 2/414	x	x	x	x	x	18.9.43	24.3.44		90%	Work proceeding.
3114 B	Strathfield 7 Beresford Rd.	AWAS Barracks Accommodation	£9,810 2/1443	x	x	x	x	x		23.5.44			Tender accepted 28/2/44
3103 A2	Sydney	2,000,000 s.ft portable huts type 1, Series "C"(2,000 units) USASOS	£295,000	x	x	x	x	x	26.1.44	31.3.44	33%	12%	
3072 A2	Stockton	17 Pdr APC Proof Range	£17,750 2/1391	x	(a)	x	x	x					(a) Plans being prepared by A.E.C. for calling tenders. Size of armour plate beyond capacity NSW manufacturers. Sugested alteration forwarded to LHQ for direction.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 AustCE (Wks) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
2534 B	Tamworth 102 ACH	Additional works & services	£9,584 2/1292	x	x	x	x	x				20%	Part of work already carried out by Army personnel. Contract let by AWC for mechanical equipment.
2260 A1	Various	Constn 4 portable steel & canvas hangers (USASOS)	£6,000 £14,000	x	x	x	x	x	17.3.43				1st hanger complete. Balance of 3 hangers no further information
2681 B	Various	500 portable prefabricated huts 16x12	£27,000 2/20	x	x	x	x	x					Design for revised type of hut received from LHQ. Quotations obtained and referred LHQ for direction.
2965 A1	Various	Supp.& deliver to SOPAC Stores NSW 48 steel "Armco" Box type huts 100'x80'	£50,000	x	x	x	x	x	15.11.43			84%	84% of materials delivered representing 15 complete huts, 12 complete except for glass, 11 complete except for glass & roof iron. Whole of materials will be delivered by approx. 15/3/44.
2568 A2	Various	Supply 500 prefabricated portable steel huts for operational purposes.	£100,000 LHQ									(a)	(a) 74 huts have been despatched. 426 still to be delivered.
2490 A2	Various	2,000,000 ft portable whses type 4 & 2,000 prefabricated huts type 1, USASOS	£813,000	x	x	x	x	x	17.6.43			98%	Warehouses 100%. Huts 96%. Work held up for timber supplies.
2538A A2	Various	Prefabricated Hosp, 3,500 bed capacity USASOS	£441,000										
2772 A1	ditto	Prefabricated Hosp. 32,000 bed capacity matls & fabretn USASOS	£1,792,000						17.7.43	31.5.44	80%	70%	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust CE (Wks) Period ended 29 Feb,44 (Over $5,000) Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
3040 A2	Herrington	Buildings for expense stores	£8,420 2/56	x	x	x	x	x	22.12.43	12.4.44	60%	10%	Delay caused by slow delivery of timber & other materials. Also discrepancies in levels necessitated considerable addtl filling & constr of necessary retaining walls. Work now proceeding.
3019 A1	Various	Manufacture steel frame prefabricated huts (tropical) for Hosp. Wards forward Operational areas	£42,000 LHQ Reqt 102	x	x	x	x	x					First deliveries anticipated 10 Mar, 44.
			(b) WORKS CARRIED OUT FOR FORMATIONS IN AREAS.										
3007 A2	Lambton	Accom. for personnel incl. AWAS	£5,812										Suspended as per LHQ 17269 of 5 Feb.,44
2728 A2	Meadow-bank	Constn hutted camp & wkshops for HQ 1 Aust Tele. Pt Maint. Coy	£2,000 42329									50%	Work in hand by Unit labour.
3032 A1	Nobby's Head	Constn reinforced concrete twin 6 pdr emplacement & D.S.	£5,100 2 A/1	x	x	x	x	x	15.11.43	8.4.44	100%	40%	Work progressing.
2018 D	NSW Various	AA Gun stns. Accom for personnel	£48,865 2/1012										
		MERSENTHER	£8,110	...		.....			....		.....		Accom. suspended by LHQ 17269 of 5 Feb. Water supply by Unit Lab. is proceeding.
		TOMAGO	£8,825	....		.....			....		.....		Suspended by LHQ 17269 of 5 Feb,44
		FREEMANS REACH	£7,280	...		.....			....		...		Awaiting advice from 2 Aust Army as to whether this accommocation is required.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust CE (Wks) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & P/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
2418 A1	Pt Kembla Dunster & Nebo	Constn 2 shore dir- ectn huts. assoc. engine rooms as ad- junct to 9.2 Bty	£8,400	x	x	x	x	x	18.3.43		100%	(a)	(a) Buildings both locations 10 Elec.Light: Nebo:95% Dunster: Council ha up for cable to complete.
615 B	Various	Camps for AA and AA&L Units	£131,010 2/1070										The separate projects contained in this P.A. are reported upon fully under their respective locations.
2264 B	ditto	Reserve Water storage at Forts & Defended ports	£5,250 2/1459 42/43	x	x	x	x	x	14.4.43	22.2.44	100%	100%	Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(Over £5,000)

Submitted by 2 Aust CE (Wks) Period ended 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
			(c)	COMMUNICATIONS									
810 A1	Hawkes-bury Rvr	Rail bridge	£1,349,000							Dec,44			Tunnels: Concreting work proceeding on Nos 1 & 2 South & excavation in hand on No.2 North. Caissons: Nos 3,4, & 6 complete to base of hoisting towers. Concreting of Nos 5,7 & 8 in hand. Form work in hand on No.2. Abutments: All work completed on South Abutment. Steel Work: Commencement has been made with the assembly of first 347 ft 6 in. truss span.
1612 A2	ditto	Hawkesbury River Rd Bridge, Peats Ferry	£425,000						(Piers No. 1,2,3,4,5,6,7,8, 9,10 and 11 completed)				Main Rds Dept's reports girder spans Nos 1,5,6,7,8, & 9 complete. Pier No.2 100% Pier No. 3 100%. Steel truss 85% North approach 85%. Southern approach not yet started. One steel span now in position on piers.
2806 A1	ditto	Repair of two booms protecting Hawkes-bury River Bridge	£15,000 2/A/1	x	x	x	x	x	5.7.43	30.6.44		50%	Lifting & salvaging of southern net & dolphins proceeding. Work on north net 100% complete. Difficulty in getting floating plant contributing factor to slow progress.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust CE (Wks) Period ended (Over £5,000) 29 Feb,44 Constructed for Dept of Army

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & P/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
820 B	Junee-Cootamundra	Duplication of railway line	£1,060,000										Duplication from Cootamundra to Tanyanna and from Illabo to Junee complete and in use. Track rearrangements at Coota. & Junee and construction of new locomotive depot at Junee well advanced. Excavation proceeding for deviation up line between Tanyanna and Bethungra.
3086 A2	Harrangaree & AASD	Extn Roads, drainage, pipe culverts	£5,632 2/104o	x	x	x	x	x	1.1.44	31.5.44		75%	Drainage & culverts complete. Roadworks started.
	Narrabri	Repairing various roads	£8,010 2/2024	x	x	x	x	x	3.2.43	15.3.44	100%	95%	Work nearing completion.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

3 MAY 1944

WAR DIARY ~~or INTELLIGENCE SUMMARY~~

(Erase heading not required).

Army Form C. 2118
(adapted.)

Unit 2 Aust CE (Works) *Date and Time.—From* 0600 hrs 1 Mar 44 *To* 0600 hrs 31 Mar 44

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Paddington, Sydney	4.3.44	1030	Majs HARPER & FINCH & Lt DAVEY reported and details of GOWAN BRAE as HQ for Second Aust Army were worked out.	
	8.3.44	1245	QX42593, Capt ECKERSLEY reported for duty to take over from 47 Aust DCRE (Works)	
		1430	CE with Cols KEARNAN & BICE proceeded to Bathurst Camp. Met Cols NEWMARCH & BUTTROSE.	
	9.3.44	0900	CE met Col NEWMARCH, Col KEARNAN, Col BICE and Ordnance Offrs and with them inspected Panorama and Kelso Camp. Discussed details of the proposed concentration of Ordnance personnel at Kelso.	
		1500	CE proceeded to Marrangaroo and inspected Ammunition Depot.	
		1930	CE left for Sydney.	
	10.3.44	0830	Adv Party (12 OR's) marched in to 2 Aust CE (Works) Camp, Moore Park.	one.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

WAR DIARY or ~~INTELLIGENCE SUMMARY~~

(Erase heading not required).

Army Form C. 2118
(adapted.)

Unit 2 Aust CE (Works) *Date and Time.—From* 0600 hours 1 Mar 44 *To* 0600 hours 31 Mar 44

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Paddington Sydney	12.3.44	0830	Main Body (11 Officers, 20 ORs) marched in to 2 Aust CE (Works) Camp, Moore Park.	
	13.3.44	1430	CE with Maj Butler proceeded to Moorebank to inspect the site of the proposed Ord Depot.	
			NX170158 Lt HARBOUR, W.J., Stores Officer, 51 Aust DCRE (Wks) marched out to GDD, NSW L of C Area, for finalisation of discharge.	
	14.3.44	1000	CE discussed proposals for Ord Camp at Kelso with Maj PATTERSON, Capt WILKS and Lt PORTER and AWAS Officers, Maj SWINNEY and Lt WHITTALL.	
	16.3.44	1800	CE met Gen STEELE at Rose Bay returning from Queensland. Left Gen STEELE at 2100 hours.	
	18.3.44	0900	NX108837, Maj BOYDLE, 47 Aust DCRE (Works), marched out to GDD, NSW L of C Area, for finalisation of discharge.	

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

WAR DIARY or INTELLIGENCE SUMMARY.

(Erase heading not required).

Army Form C. 2118
(adapted.)

Unit 2 Aust CE (Works) *Date and Time.—From* 0600 hrs 1 Mar 44 *To* 0600 hrs 31 Mar 44

St 7455

Place.	Date.	Hour.	Summary of Events and Information.	Remarks and references to Appendices, Diaries, &c.
Paddington Sydney	24.3.44	0900	CE with Lt Col SEDGLEY and Maj BUTLER proceeded to Moorebank to inspect site for proposed Ordnance Depot.	
	283.44.	1230	T253545, Maj LIPSCOMBE reported and was attached for duty to 2 Aust CE (Works) from 3 Bn, RAETC.	
				Appendix"A": Monthly construction Progress Report (under £5000)
				Appendix "B": Monthly Construction Progress Report (over £5000)
				Appendix "C": Duplicate copy of War Diary, Feb 44
				Appendix "D": Camp Standing Orders dated 10 Mar 44
				Appendix "E": Routine Orders Part I for Mar 44
			Appendix "F": Schedule of Army Trg Films shown to unit personnel	Appendix "G": Fd Return (AFW 3008 and 3009) Officers and Other Ranks Mar 44.

one.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "A"

TELEPHONE FO.455

Australian Military Forces

HQ NSW L OF C AREA

Please quote this Number when Replying

Chief Engineer's Branch

Address Victoria Barracks.
PADDINGTON

17 Apr 44

SECRET

L.H.Q.

5115

MONTHLY REPORT OF WORKS IN PROGRESS (UNDER £5,000)

... Attached hereto are three copies of report showing position of works and engineer services (under £5,000) in progress in this L of C Area as at 31st March, 1944.

Major-General
G.O.C. NSW L OF C AREA

Copy:
E. in C.
War Diary
4 Aust CRE (Wks)
SORAE (Works)
Allied Works Council

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

Submitted by 2 Aust C.E. (WORKS) Period ended (UNDER £5,000) 21st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
			(A) WORKS CARRIED OUT FOR LHQ OR L OF C AREA										
	BATHURST	2 Adv.Ord. Depot Compounds for attractive stores	£720 2/1681	x	x	x	x	x	31.3.43			60%	Unit labour. No further work carried out since last report.
	BATHURST Main Camp	Road repairs, re-construction "J" Block	£2,349 2/210	x	x	x	x	x	24.11.43			90%	Awaiting D.M.R. to complete maintenance work.
	BAULKHAM HILLS	108 AGH. Erectn 4 wards, consisting of 8 huts	£4,416 2/1377										Suspended by LHQ instruction.
	BORONIA PARK	AWAS accom. 45 portable huts	£2,824 2/1500	x	x	x	x	x				5%	No further progress. Prefabricated hut not yet available.
	BURNSIDE	Treatment effluent from septic tank.	£250 2/76	x	x	x	x	x	1.11.43	28.3.44	100%	100%	Complete.
	COFFS HARBOUR	Alterations & addtns for A.I.B.	£4,825 2/1635	x	x	x	x	x		15.5.44			Contract let. Work started.
	CONCORD 113 AGH	Erectn 60'x18' Educ. hut	£584 2/1326	x	x	x	x	x	22.2.44	10.4.44		50%	Completion date extended.
	CONCORD 113 AGH	Church hut for all denominations	£2,600	x	x	x	x	x	3.11.43		100%	100%	Complete except for supply of furniture. Work in hand.
	DUBBO	Blinds & fittings	£162 2/472	x	x	x	x	x	15.12.43		100%	100%	Complete
	GLEN INNES	Fly wire for kitchen.	£380 2/1269	x	x	x	x	x					Work postponed until occupation of camp.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted by 2 Aust. C.E. (WORKS). Period ended 31st MARCH, '44. Constructed for DEPT. OF ARMY.

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A.	Status of					Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress		REMARKS
				Site	Plans	Plant	Materials	Labor			As Scheduled	Actually attained	
	GLEN INNES	Water supply to Sanitary Depot	£567 2/1269	x	x	x	x	x					In abeyance. Negotiations with Council re possible return to old site.
	GOULBURN KENMORE	Supply of electricity	£1,400 2/2509	x	x	x	x	x			100%	100%	Minor item to complete.
	HOLSWORTHY	Tank Attack School Alterations to cubicles and lining of huts.	£660 2/1462	x	x	x	x	x				75%	
	INGLEBURN	Oil & paint huts	£615 2/210	x	x	x	x	x				85%	Progress delayed - due to shortage of labour.
	INGLEBURN	Elec.installation AEME Radiophysics	£3,479 2/1856	x	x	x	x	x				80%	Work in hand.
	KELSO AAOD	Extension of control room & latrines	£260 2/1830	x	x	x	x	x	29.3.44			2%	Work in hand.
	KENSINGTON	Accom. 115 Aust. Gen. Tpt Coy	£475 2/811	x	x	x	x	x	1.9.43		100%	100%	Complete except for minor items.
	KENMORE	Supply 12 Refrigerators	£840 2/1752	x	x	x	x	x	18.12.43	20.3.44	100%	100%	Complete.
	LIVERPOOL NARELLAN CAMPS	Supply of services (sullage)	£1,455 2/1046	x	x	x	x	x	15.3.43			88%	Work proceeding
	LILYFIELD	Lining shipping office & erectn of Rec. hut	£930 2/2056	x	x	x	x	x	8.2.44	4.4.44	30%	30%	Rest room complete. Lining of shipping office commenced 27.3.44

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted by AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	LEICHHARDT	5 B.O.D. Small strong room.	£230 2/92	x	x	x	x	x					In abeyance pending possible location at new Ord.Stores, Moorebank
	ditto	AEME Workshops. Installation air filtered ventilation.	£420 2/701	x	x	x	x	x	1.12.43	10.3.44	100%	98%	Complete except for minor items.
	ditto	Repairs to loading platform & floor of main store.	£2,062 2/1322	x	x	x	x	x	18.3.44	19.5.44		60%	Work in hand.
	LIVERPOOL	Addtl accom. AWAS No.13 Barracks	£675 2/2062	x	x	x	x	x	15.5.43	8.3.44	100%	100%	Complete
	MEADOW-BANK	Docks Aust./Trg.Depot Supply of 7 cyclone huts.	£847 2/1673	x	x	x	x	x	14.3.44		100%	100%	Complete
	MOORE-BANK	Erectn 3 tank shelters AFVTTC	£1,700 2/1242	x	x	x	x	x	23.11.43			98%	Minor items to complete.
	MYAMBAT	Clearing around Amo. shelters	£500 2/1467	x	x	x	x	x	6.3.44	20.4.44		60%	Work by Muswellbrook Municipal Council.
	Mt. DRUMMOND	Supply of electricity.	£700 2/466	x	x	x	x	x	6.3.43	15.3.44	100%	100%	Complete
	MUSWELL-BROOK	Removal of Arty Shelters (20)	£715 2/452	x	x	x	x	x	14.2.44	2.3.44	100%	100%	Complete
	ditto	Extn of water to storehouses	£200 2/1545	x	x	x	x	x	8.2.44		100%	75%	Work in hand

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	MYAMBAT	Water supply. Engine & pump	£2,900 2/210	x	x	x	x	x	2.6.43		90%	90%	Pump supplied by AWC unsatisfactory. Suitable pump arranged for.
	RICHMOND	D.I.D. grading and drainage	£280 2/1232	x	x	x	x	x	23.2.44			80%	
	RANDWICK Schl Arty	Constn of new lecture room	£1,757 2/220	x	x	x	x	x	13/12/43	23/3/44	100%	100%	Complete.
	ditto	Erectn of Dome AA Teacher	£2,500 2/595 +£740 addtl +£254 " 2/2317	x	x	x	x	x	13.12.43		20%	65%	Work in hand.
	RUTHERFORD	Sewering of camp.	£2,500 2/91	x	x	x	x	x					Work suspended on LHQ instruction.
	SPRING HILL	S.S.D. fire protection.	£3,100 2/2512	x	x	x	x	x				60%	Work proceeding.
	STOCKTON	Magazine	£1,250 2/2170	x	x	x	x	x	8.11.43			95%	Adjustments made to magazines to comply with regulations.
		Stores & Roads	£600 2/416 addtl.										
	ditto	20 M.M. Accuracy Range	£1,300 2/417	x	x	x	x	x	1.12.43	27.3.44	100%	100%	Complete
	SYDNEY Mary St.	Base Post Office Addtl storage space	£3,500 2/1086	x	x	x	x	x	3.1.44	21.3.44	100%	100%	Building complete. Sealing of road area to be carried out.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	SCHNAPPER ISLAND	Latrines, ablutions and drainage.	£1,240 2/1705	x	x	x	x	x					Plans nearing completion.
	VARIOUS	Prov. standard wardrobes AANS & AAMWS	£1,634 2/2089 Addtl £74	x	x	x	x	x					Type 108: Complete order (326) delivered. Type 108: 200 delivered. Balance of 73 yet to be deliver
	ditto	Prov. Educ. Huts in Hosp & Con Depots Tamworth, Ingleburn Bathurst & Baulkham Hills	£1,500 2/363	x	x	x	x	x					Baulkham Hills deferred. Bathurst cancelled. One at Con. Depot Tamworth suspended. One at 102 AGH Tamworth now being proceeded with and is 40% complete. Ingleburn completed.
	WAGGA -54 Camp Hos.	Improved accommodation	£3,440 2/1726	x	x	x	x	x					Approval was on basis of army labour. 2nd Army advises army labour NOT now available. Being resubmitted on AWC contract basis
	WAGGA	Provision of cold storage accom.	£3,100 2/1788(42-43) 2/293	x	x	x	x	x			100%	100%	Complete.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted By 2 AUST. C.E. (WORKS) Period ended 31st March, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
			(b) WORK CARRIED OUT FOR FORMATIONS IN THE AREA										
	SYDNEY AREA = FIXED DEFENCE												
	NORTH HEAD	Elect. reticulation and supply	£2,000 2/2804	x	x	x	x	x			100%	100%	Complete
	VARIOUS	Constn. G.L. Mats	£1,500 2/1051	x	x	x	x	x	8.5.43			100%	Iron Cove complete. Others suspended pending instructions from AA GP HQ.
	SYDNEY AREA = AASL ACCOMMODATION												
	EASTWOOD 62 AASL SEC. HQ	Accom. for AWAS	£480 Pt of £131,010 2/1079	x	x	x	x	x					Estimates received, but AASL accom. being reviewed by 2 Aust. Army.
	HOMEBUSH Drill Hall 52 AASL	" " "	£370 Pt of £131,010 2/1079	x	x	x	x	x					Cancelled - 52 AASL have located building.
	NORTH HEAD 62 AASL	" " "	£1,310 Pt of £131,010 2/1079	x	x	x	x	x	11.10.43	14.3.44	100%	100%	Complete.
	T'MURRA 62 AASL Coy	" " "	£1,283 Pt of £131,010 2/1079	x	x	x	x	x	7.1.43	14.3.44	100%	100%	Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	KEMBLA AREA = FIXED DEFENCES												
	PORT KEMBLA	RDF Workshop bldg A.E.M.E.	£1,800 2/2460	x	x	x	x	x					New proposals and estimates prepared, and referred to DOME.
	KEMBLA AREA = AA & AASL ACCOMMODATION												
	DAPTO	AASL accommodation	£7,000 Pt of £131,010 2/1079	x	x	x	x	x	30.7.43	6.3.44	100%	77%	Location, 13, 10% now suspended. " 16, 100% " 9 & 12, 100%
	NEWCASTLE = FIXED DEFENCE												
	FORT WALLACE	Accom. for AWAS	£3,300 2/2173	x	x	x	x	x	19.7.43		100%	100%	Complete except for septic tank installation. Alternative sewage scheme for whole of Fortres Area under consideration by 2 Aust. Army.
	NEWCASTLE AREA = AA & AASL ACCOMMODATION												
	LAMBTON	Accom. for AWAS	£5,812 2/1781										Suspended by LHQ 17269 of 5 Feb 44, referred 2 Aust. Army for final decision.
	LINK BTY	Accom. for AWAS	£755 2/2025										
	do	variations & addtns	£850(addtl) 2/499										Suspended by LHQ 17269 of 5 Feb 44, referred 2 Aust. Army for final decision.
	STOCKTON	AASL Location	£900 Pt of £131,010 2/1079	x	x	x	x	x					Cancelled by 2 Aust. Army

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of					Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress		REMARKS
				Site	Plans	Plant	Materiels	Labor			As Scheduled	Actually attained	
	TIGHES HILL	AA Bty accom.	£3,360 Pt. of £131,010 2/1079	x	x	x	x	x					AASL accom. Newcastle suspended by LHQ 17269 of 5 Feb 44.
		(c) COMMUNICATIONS											
	BATHURST	Approach road to Camp (Panorama)	£1,050 2/515	x	x	x	x	x				20%	No further action since last report.
	BATHURST (Panorama)	Repair Section rd from Panorama Camp Rd to Rifle Range	£600 2/1540	x	x	x	x	x				10%	No further action since last report.
	BATHURST Racecourse Kelso	Repairs & sealing of roads.	£2,300 2/2385 addtl.£1640 2/1231	x	x	x	x	x					Order transf. to D.M.R. Work not yet commenced.
	DUBBO	Road approach Obley Road	£169 2/379	x	x	x	x	x	13.9.43		100%	100%	Complete
	GLEN INNES	Recondition road to Golf Links Camp	£300 2/2491	x	x	x	x	x		8.8.44	100%	100%	Complete
	MARRAN-GAROO	Amn Depot extend railway platform	£600 2/648	x	x	x	(a)	x					Project cancelled by verbal instruction by LHQ Ordnance Bran
	LIVER-POOL	Top dressing road	£150 2/2085	x	x	x	x	x			100%	100%	Complete
	NARELLAN CAMP	Reconditionroad Hume Highway	£1,950 2/817	x	x	x	x	x	24.11.42			98%	No further work carried out sinc last report. Funds exhausted.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(UNDER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 21st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	NARELLAN	Repairs to roads in Nepean Shire	£750 2/210	x	x	x	x	x	6.3.43			85%	
	NARELLAN CAMP	Recondition road from Camden	£1,200 2/1528	x	x	x	x	x				80%	Camden Council. Gravelling not sealed.
	NEWCASTLE NOBBYS	Gravel & seal roads	£360 2/1348	x	x	x	x	x	20.11.43			15%	Shortage of labour holding up work.
	NORTH RYDE	Repairs to internal roads.	£4,000 2/648	x	x	x	x	x	23.11.43	28.4.44		90%	Work proceeding.
	PT. STEPHENS	Maint. road from Nelsons Bay-Tomaree	£500 2/331	x	x	x	x	x					Order placed on DMR. Work to be carried out as necessary.
	do	Reconditioning soldiers point rd.	£250 2/1281	x	x	x	x	x					Order placed on AWC.
	SINGLETON	Improvements to substitute main road No.181	£4,000 2/651	x	x	x	x	x	30.10.43			80%	No further progress. Work recommencing about 18/4/44.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "B"

TELEPHONE FU.455

Australian Military Forces

SECRET

HQ NSW L OF C AREA

Please quote this Number when Replying

L.H.Q.

5188

Address Chief Engineer's Branch
Victoria Barracks.
PADDINGTON
18Apr 44

CONSTRUCTION PROGRESS REPORT - PRIORITIES

Attached hereto are four copies of Construction Progress Report (Over £5,000) for Works and Services in this L of C Area as at 31st March, 1944.

Major-General
GOC NSW L OF C AREA

Copy:
E. in C
SORAE (Wks)
War Diary
Allied Works Council

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(OVER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st March, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.& Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
		(a) WORKS CARRIED OUT FOR LINE OF L OF C AREAS											
905 B	All States	Tent floors generally	£50,000 2/1232	x	x	x	x	x				95%	£18,750 available this State.
2241 A2	Baulkham Hills	108 AGH. Prov. increased accom. Sewerage & drainage gen. reticulation to new buildings.	£87,690 2/1465 2/1711 2/2[illegible]29	x	x	x	x	x	25.3.43	15.3.44	100%	98%	Minor works only to complete. Erectn of 4 wards (£4,416) shown on under £5,000 report
2022 A2	Bogan Gate	Concrete floor to stores building	£12,595 2/883	x	x	x	x	x	26.1.44	14.6.44	45%	15%	Work in hand.
3246 A2	Bunnerong Park	Prov. of camp for enlisted men on furlough (USA)	£85,800	x	(a)	x	x	x					Prelim. work commenced 15/3/44. Work held up pending vacation of site by RAAF.
2964 A2	Concord 2 Aust. Wom. Hosp.	Additions and improvements	£13,750 2/807	x	x	x	x	x	21.2.44	22.6.44	20%	10%	Work in hand.
2419 B	Concord 118 AGH	Hutted accom. Occupational Therapy, etc	£5,970 2/121	x	x	x	x	x	12.10.43	10.3.44	100%	100%	Complete except for minor works.
1844 B	Cowra, Hay Yanco	Prov. emergency lighting POW Camps	£5,500 2/570										
		HAY	.....	.....	.....	.....			.....	.....	.....	.....	Complete
		COWRA	.....	.....	.....	.....			.....	.....	.....	100%	Minor item to complete.
		YANCO	.....	.....	.....	.....			.....	.....	.....	.....	Set delivered. Installation will be made to suit extended area of camp now approved.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(OVER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st March, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
Loc.Ser. UA370	Herne Bay	Tar sealing of all paved surfaces 23,500 s.yds(USASOS)	£4,300	x	x	x	x	x	29.11.43		100%	100%	Complete
2791 A2	Kenmore 114 AGH	External renovations & addtl.accom	£19,920 2/197	x	x	x	x	x	30.8.43			45%	Work in hand as required.
2816 A2	Leichhardt	5 BOD overseas Transit Depot	£23,750 2/178 Addtl.£7870 2/1520	x	x	x	x	x	6.12.43	14.4.44	100%	95%	Work in hand.
2956 A2	ditto	Mech.equip. park accommodation	£22,000 2/476	x	x	x	x	x			95%	74%	Work in hand.
2628 B	Marrangaroo	6 Aust. Adv. Amn. Addtl. accom.	£6,084 2/291	x	x	x	x	x	23.11.43	31.3.44	100%	100%	Complete.
	Moorebank 5 Aust. Base Ord. Depot	Constn 4 storehouses & engineer serv.	£120,000 2/1617										Contract let. Materials and plant being assembled on site.
	Petersham Gds Yard	Accom. & services etc	£6,070 2/1257	x	x	x	x	x	21.2.44	28.5.44	60%	45%	Work in hand.
2510 A1	Pt Moresby	208 prefabricated SW huts for rations	£40,600 LHQ 433/42-43	x	x	x	x	x					100 delivered to date. 108 still outstanding.
283 1	ditto	Prefabricated steel frame huts for hosp accom, specialist units (100 huts)	£25,200 2/1685	x	x	x	x	x					None delivered to date. 100 huts were ordered. Now reduced to 80.

CONSTRUCTION PROGRESS REPORT

(OVER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
	Pt.Moresby Contd.	8Z SW Huts for Hos.accom. & consth pilot model	£14,739 2/1185								100%	100%	Complete
S768 A2	Penrith	Addtl. accom, rail siding, rail fencing at Eng. Stores Dump	£12,611 2/225	x	x	x	x	x	19.10.43			80%	Work in hand.
Z03 A2	ditto	Supp. & deliver 27 SW huts to 10 Aust Wkshop & Pk Coy, RAE.	£5,400 2/945	x	x	x	x	x					Huts have been ordered but no deliveries have been made to date.
S287 A2	Randwick	Addtl. accom. for LHQ school of Arty	£7,830 2/1860	x	x	x	x	x					Contract let. Work will commence 11/4/44.
	Rutherford Tank Workshop	A.E.M.E. (Various works and modifications)	£41,600 2/1449	x	x	x	x	x	10.5.43	31.4.44	100%	96%	Minor works to complete.
2905 A2	Rozelle	Erect.supply stores in railway goods yd	£15[illegible],000 2/867	x	x	x	x	x	4.12.43	6.5.44	66%	40%	Work being expedited and proceeding satisfactorily.
2902 B	Ryde 2 AOD (now 3 AOD)	Accom. for AWAS	£9,500 2/414	x	x	x	x	x	19.9.43	30.4.44		95%	Work proceeding.
3114 B	S'field 7 Beresford Rd.	AWAS Barracks accommodation.	£9,810 2/1443	x	x	x	x	x	8.3.44	22.5.44			Work suspended 10/3/44. Alternative site being recommende

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(OVER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
2103 A2	Sydney	2,000,000 s.ft. portable huts type 1, Series "C" (2,000 units)USASOS	£295,000	x	x	x	x	x	26.1.44			73%	
2072 A2	Stockton	17 Pdr APC Proof Range	£17,750 2/1291	x	(a)	x	x	x					Additional funds have been requested.
2203 A2	Sydney	1,000,000 sq. ft. portable huts and 1,000,000 sq. ft. of pre-cut warehouses (USASOS)	£295,000	x	x	x	x	x	16.3.44	5.5.44		5%	Work in hand.
2534 B	Tamworth 102 AGH	Addtl. works & services.	£8,554 2/1292	x	x	x	x	x				20%	Part of work already carried out by army personnel. Work suspended pending future policy re this hos.
2260 A1	Various	Constn 4 portable steel & canvas hangers (USASOS)	£6,000 £14,000	x	x	x	x	x	17.3.43				1st hanger complete. Balance of 3 hangers no further information.
2681 B	Various	500 portable pre-fabricated huts 16 x 12.	£27,000 2/20	x	x	x	x	x					for Req. issued on A/C/construction to new design.
2965 A1	Various	Supp. & deliver to SORAE Stores NSW 45 steel "Araco" Box type huts 100' x 60'	£50,000	x	x	x	x	x	15.11.43			97%	Work in hand.
2566 A2	Various	Supply 500 prefab-ricated portable steel huts for operational purposes.	£100,000 LHQ									(a)	(a) 74 huts have been despatched. 426 still to be delivered by manufacturer as required by LHQ

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(OVER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
2490 A2	Various	2,000,000 ft. portable whses type 4 & 2,000 prefabricated huts type 1, USASOS	£818,000	x	x	x	x	x	27.8.43			99%	Work held up for timber supplies.
2536A A2	Various	Prefabricated Hosp. 5,500 bed capacity USASOS	£441,000										
2772 A1	ditto	Prefabricated Hosp. 22,000 bed capacity matls & fabrctn USASOS.	£1,792,000						27.7143	31.5.44	85%	77%	
2049 A2	Werrington	Buildings for expense stores	£9,420 2/56	x	x	x	x	x	22.12.43	12.4.44	80%	30%	Work in hand.
2019 A1	Various	Manufacture steel frame prefabricated huts (tropical) for Hosp. Wards forward Operational areas.	£42,000 LHQ Req. 102	x	x	x	x	x					Held up. First deliveries anticipated at an early date.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(OVER £5,000)

Submitted by 2 AUST. C.E. (WORKS) Period ended 31st MARCH, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No. & Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
		(B) WORKS CARRIED OUT FOR FORMATIONS IN AREAS											
3007 A2	Lambton	Accom. for personnel incl. AWAS	£5,812										Project cancelled. Will be deleted from future reports.
2726 A2	Meadowbank	Constn. hutted camp & wkshops for HQ 1 Aust. Pt. Maint. Coy	£9,000 Tele. 42329									95%	Work in hand by Unit labour.
3032 A1	Nobby's Head	Constn reinforced concrete twin 6 pdr emplacement & D.S.	£5,100 2 A/1	x	x	x	x	x	15.11.43	16.5.44	100%	55%	Work in hand.
2018 B	NSW Various	AA Gun stns. accom. for personnel	£46,885 2/1012										
		MEREWETHER	£8,110										Cancelled by 2 Aust. Army.
		TOMAGO	£8,825										Cancelled by 2 Aust. Army.
		FREEMANS REACH	£7,980										Awaiting advice from 2 Aust. Army as to whether this accommodation is required.
2418 A1	Pt. Kembla Dunster & Nebo	Constn 2 shore directn huts. assoc. engine rooms as adjunct to 9.2 Bty	£6,400	x	x	x	x	x	18.3.43		100%	(a)	(a) Buildings both locations 100% Elec. Light: Nebo 95% Dunster: Council held up for dable to complete. Shortage of electrical material still holding up completion.
815 B	Various	Camps for AA and AASL Units	£131,010 2/1079										The separate projects contained in this F.A. are reported upon fully under their respective locations.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

CONSTRUCTION PROGRESS REPORT

(OVER £5,000)

Submitted by 2 Aust. C.E. (WORKS) Period ended 31st March, 1944 Constructed for DEPT. OF ARMY

A.P. 3526 12/42

Priority Serial No.& Priority	Location	Project	Estimated Cost & F/A	Status of: Site	Plans	Plant	Materials	Labor	Date Work Commenced	Estimated date of Completion (usable date)	Percentage of Progress: As Scheduled	Actually attained	REMARKS
			(C) COMMUNICATIONS										
819 A1	Hawkes-bury Rvr.	Rail bridge	£1,249,000							Dec 44			As for February. Next report due from Ry Dept on 1 May 44 Will be shown in April report.
1812 A2	ditto	Hawkesbury River Rd Bridge, Peats Ferry	£425,000										Sthn Abutment completed. Piers 1 to 11 incl complete. 45' plate girder span No.1 complete. 90' plate girder spans Nos 5 to 10 incl. complete. 438' truss span No.2 erected & in position. 438' truss span No.3 75% complete Concrete deck Span No.1 45' long concreting complete. Span No.2 65' long concreted. Approaches Nth. approach complete except for placing gravel pavement on roadway. sthn approach not yet commenced. Early start anticipat
2806 A1	ditto	Repair of two booms protecting Hawkes-bury River Bridge	£15,000 2 A/1	x	x	x	x	x	5.7.43	30.6.44		70%	Piles of dolphins badly attacked by marine pests. Special submission being made by 2 Aust. Army for cancellation of projec
820 B	Junee C'mundra	Duplication of railway line	£1,069,000										As for February. Next report due from Ry. Dept. 1 May 44. Will be shown in our Apr report.
3086 A2	Narrangar oo 6 AAAD	Extn roads, drainage pipe culverts	£5,632 2/1040	x	x	x	x	x	1.1.44	10.4.44		90%	Work in hand.
	Narrabri	Repairing various roads	£8,010 2/2024	x	x	x	x	x	8.2.43	25.3.44	100%	100%	Complete

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "C".

Duplicate.

E2/9

Chief Engineer's Branch

30 Mar 44

Staff Duties,
Military History Section,
2 AUST BASE POST OFFICE

W A R D I A R Y

Forwarded herewith is copy of War Diary for 2 Aust CE (Works) for the month of February, 1944, and duplicate copy of War Diary for January, 1944.

(Sgd.) A. H. GARNSEY

(A.H.GARNSEY) Colonel
2 Aust CE (Works)

Enc.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

NOT TO BE PUBLISHED APPENDIX "D".

The information contained in this document is NOT to be communicated either directly, or indirectly, to the Press or to any person NOT holding an official position in His Majesty's Service.

AUSTRALIAN MILITARY FORCES

RESTRICTED

CAMP STANDING ORDERS

by

COLONEL. A.H. GARNSEY

COMMAND- 2 AUST. C.E. (WORKS)

ENGR DEPOT (MOORE PARK)ING

DATE

1. DAILY TIME TABLE (SEE APPENDIX "A" ATTACHED) 10 Mar 44

2. MEALS — All meal times are parades and will be regarded as such. Personnel will parade in charge of Orderly Officer or Orderly N.C.O.

3. DUTIES — The following duties will mount from Retreat to Retreat except where otherwise laid down:-

Orderly Officer, Orderly N.C.O. Telephone Piquet Duty Driver.
Appendices (B), (C), (D) and (E) respectively, attached.

4. DISCIPLINE

(a) Troops will walk on right side of road facing oncoming traffic.

(b) In the interests of all ranks, unnecessary noise and disturbance in the Camp Area is to be avoided. After lights out, personnel will be quiet to ensure that all ranks have proper rest.

(c) Ignorance of an order is no excuse for non-compliance.

(d) Soldiers introducing friends, either military or civilian, into the camp, will be responsible for their behaviour.

(e) Gambling is forbidden in the Camp Area.

5. DRESS — Summer Dress will be as follows: (Ref NSW L of C Area R044/4 para 445)

(a) Officers:-

(i) Jacket & Trousers, K.D.
Shirt, collar & Tie
Boots or shoes with khaki socks

(ii) Shirt, military khaki or Safari Jacket
Trousers, K.D.
Boots or shoes with khaki socks

(iii) Shirt, military, khaki or Safari Jacket
Shorts, K.D.
Shoes with khaki stockings or
Boots with
(a) Khaki stockings and puttees short, Anklets web or gaiters, S.D.
or
(b) Socks, khaki, stockings & puttees short, anklets web, or gaiters, S.D.
Hats, (brim turned down) or cap as ordered.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

(b) Other Ranks:-

(i) Shirt, military, Khaki
Trousers, KD or KWD
Boots or shoes (as ordered) with khaki socks
Belt waist web

(ii) Shirt, military, khaki
Shorts, K.D.
Boots with -
(a) Khaki stockings, puttees, short, anklets web or gaiters S.D.

(b) Socks, anklets web or gaiters, S.D.
Hats, (brim turned down, and with one dent only, from front to rear) will be worn.
Caps S.D. drivers will be worn by Drivers M.T. and then when on duty only.
Shoes may be worn only by OR's who have Medical Officers Certificate permitting them to do so.
If worn with B (ii) stockings khaki must be worn.

(c) General:-

(i) Sam Browne belt (without sholder strap) may be worn by officers and Warrant Officers Class 1 with all above orders of dress.

(ii) Tie is obligatory with A (i), may be worn with A (ii) will NOT be worn with any other summer dress.

(iii) Rank Badges and Medal Ribbons will be worn on shirt when it is used as an outer garment. Warrant Officer's Rank Badges and NCOs Chevrons will be of standard pattern and worn on the sleeve. In the case of Warrant Officers when sleeve of shirt or safari jacket are rolled up, the Badge of Rank will be worn on the sleeve above the elbow.

(iv) Embroidered Rank Badges and Titles "Australia" may be worn (by all ranks entitled to same) on Shirts, khaki drill and Safari Jackets.

(v) Other Ranks may wear Safari Jackets if these have been issued, in lieu of Jackets, KD or Shirt, Military khaki.

(vi) Officers will wear Badges of Rank on waterproof overcoats which are furnished with shoulder straps or epaulets.

(vii) Colour patches will NOT be worn on Jackets, KD, Safari Jackets or Shirts.

(viii) Service Chevrons may be worn on Jackets, KD, shirts or Safari Jackets if sleeves are rolled down.

(ix) Jerseys, pullover khaki, will be worn when ordered. They may also be worn optionally if not worn as an external garment.

NOTE: Either (A) (i) (ii) (iii) in the case of officers, and (B) (i) (ii) in the case of other ranks will be the ordered dress (as notified) and must be complied with.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

6. COMPLIMENTS — Officers & NCOs will ensure that compliments are paid and will at all times, set an example for ORs to emulate.

7. DAMAGE TO PROPERTY — All personnel are warned against damaging any government or private property.

8. INTOXICATING LIQUORS — Bringing, possessing, or consuming of fermented or spirituous liquors within the Camp Area by personnel NOT authorised, is forbidden.

9. MESSES, LOCATION

(a) Officers on top floor of Mess Building at Eastern end.

(b) W. and NCOs on ground floor of Mess Building at Eastern end.

(c) Sappers, on ground floor of Mess Building at Eastern end.

10. BOUNDS — The following buildings and premises are out of bounds to all personnel excepting those authorised.

1. Outside Camp Limits

(a) GOD, R.A.S. Showground
(b) Signal Drill Hall

(c) Engineer Drill Hall

(d) All other buildings and vicinity thereof in Engineer & Sigs Depot (excepting latrines at rear of Engr. Drill hall)

2. Inside Camp Limits

(a) Orderly Room

(b) "Q" Store

(c) Kitchen

(d) Messes, Officers, W. & NCOs and Sprs.

(e) Officers huts, W. and NCO huts.

NOTE: No unauthorised OR is allowed on top floor of Mess Building.

11. CHURCH PARADES — As notified in Unit ROs.

12. VISITORS — Visitors will only be permitted on Sundays from 1400 hrs. and must be out of the camp by 1730 hrs.

13. CANTEEN — All canteen acquirements will be available at Vic. Barrack

14. PAY — Pay will be available every alternate Thursday. Pay parade will be as notified.

15. ORDERS — The attention of all ranks is directed to the Unit Notice Board located in OR's mess room.

Unit Routine Orders and notices, etc. will be promulgated to all ranks and a copy placed on the Unit notice board, and in Messes as may be directed from time to time. All ranks should inspect the Unit Notice Board at least once daily.

16. DOGS — No dogs will be allowed in the Camp.

17. MT VEHICLES — Speed limit within the camp.

(a) The speed of vehicles will NOT exceed 10 m.p.h. within the Camp Area.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

(b) Vehicles will only be driven on formed roads unless for ingress and egress from Unit vehicle park.

(c) All officers and NCOs are instructed to take the number of and report any vehicle exceeding the speed limit.

(d) The senior officer, WO or NCO travelling in a military vehicle, NOT the driver, will be responsible for regulating the speed of the vehicle in accordance with traffic regulations, except where the driver may use his own discretion to avoid an accident.
MT vehicles must only be driven by authorised drivers whose name is on the G2 (Work Ticket)

18. LOSSES & THEFTS

All troops are warned that valuables or money are brought into the Camp by them at their own risk.

All losses will be reported to the Orderly Officer or Orderly NCO.

19. SECURITY OF INFORMATION

Gossip:-

(a) Cases have recently occurred of information regarding the movement of troops and HMAS ships becoming public property.

(b) ALL RANKS are warned against discussing service matters among civilians or amongst themselves in clubs, theatres, cafes or other public places.

(c) All ranks are warned that it is their duty to ensure by their own reticence, and by reporting immediately cases of indiscreet talk by others, that information useful to the enemy does NOT reach any unauthorised persons.

Cameras (Ref GRO G18/44)
All ranks in possession of cameras will report to O i/c Photography (as notified in Unit RO's Part 1) who will maintain a register showing the number, make and description of every camera held in the unit together with the name of the possessor.
All ranks are to ensure that cameras in their possession are registered with the O i/c Photography.

Official Unit Photographs will be taken only by the person authorised to do so.

Unofficial Photographs taken by all ranks for unofficial purposes, except if otherwise authorised, will be forwarded to an approved photographer (as notified in Unit RO's Part 1)

Subjects which will NOT be photographer - No member of the unit will, except in the performance of his military duties, make any photograph which -

(a) If intercepted by the enemy, might be of value to him.

(b) Might adversely affect the morale of the civilian population.

(c) Might tend to bring our own forces, or those of our allies, into disrepute

(d) Would be a breach of any security orders or instructions or requirements of the Naval, Military or Air Force of the Commonwealth or any Allied Nation.

Unit Censorship (Ref GRO.835/43)

1. Unit censorship will, in future, be applied only to

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

communications from a member of the AMF who is:-

(a) Outside the mainland of Australia.

(b) within an area of the mainland of Australia which has been "declared" under National Security (Emergency) Regulations.

(c) In that part of Western Australia north of 20° south latitude, other than part of Western Australia included in (b) above.

(d) In that area of Queensland north of the northern boundaries of the shires of Barkly Tableland, Cloncurry, McKinley, Wyangarie, Flinders, Dairymple and Thuringowa.

(e) writing to an addressee outside Australia.

(f) irrespective of his station, under order to move to an operational area from the time of receipt of the warning order, or movement order.

2. A member who is rationed and quartered by the Army, irrespective of whether he will be subject to unit censorship or not will continue to post his letters through Army channels in order that:-

(a) unit censorship may be applied to letters, if required.

(b) The member may obtain the Army concession postage rate.

3. A member who is rationed and quartered by the Army, but is NOT subject to unit censorship, will hand his letters in to unit orderly rooms:-

(a) unsealed, in the case of letters addressed overseas, to facilitate franking.

(b) sealed, in all other cases, for unit censor stamping, as this entitles the letter to the concessional postage rate.

4. Green envelopes will be withdrawn from all troops released from unit censorship.

5. It is emphasised that the removal of unit censorship does NOT release members from their obligation to observe strict security principles in their correspondence.

20. KIT INSPECTIONS — Kit inspection will be carried out at least once a month. All articles of clothing and equipment on issue to personnel are to be produced and accounted for on this inspection.

21. SALVAGE & RECOVERY

(a) Salvage. Empty bottles, tins (except returnable containers) straw, rags, old clothing, non-ferrous metals, paper cardboard etc. will be placed in receptacles provided. Tins and bottles must be washed.

(b) By-Products. Kitchen by-products, including waste food, bones, fat and dripping will be collected under supervision of "Q" (L/Sgt MURRELL)

Note: The "Q" will arrange for disposal of the above to Salvage & Recovery Section RAS, Showground.

22. SUPPLIES — Rations. To be indented for daily, 72 hours ahead and will be drawn from the DID RAS Showground.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

Fuel. To be indented for as required and will be drawn from the DID RAS Showground (24 hours notice required)

Expense Stores. To be indented for on the Friday and will be drawn from the DID RAS Showground on Wednesday of each week.

23. LIGHT & WATER — Wastage of Light & Water is to be avoided. Any failure, loss of fittings, broken locks or other deficiencies must be reported to the orderly room immediately.

24. HYGIENE

(a) Bedding - airing of. Bedding will be regularly aired (weather permitting) as instructed.

(b) Cleanliness. Waste paper etc. is to be placed in receptacle provided in camp lines. All premises are to be kept in a clean condition.

(c) Fly Control. All refuse containers must have a close fitting cover and will be washed inside and out daily. Care will be taken to avoid fouling ground in their vicinity. Kitchen fatigues will be performed on area provided for that purpose. Cleanliness in Mess Huts and kitchens is essential and will be strictly enforced.

(d) Kitchen

(i) Men other than cooks or cooks assistant are NOT permitted in the immediate vicinity of the kitchen.

(ii) Care is to be taken that the ground in the vicinity of the kitchen is NOT polluted.

(iii) Smoking in kitchen or food store is STRICTLY FORBIDDEN.

(iv) Clothing is NOT to be hung in the kitchen.

(v) All utensils when NOT in use will be stored in their proper places and are to be in a clean condition.

(vi) Food is to be kept properly covered.

(e) LATRINES. All personnel should co-operate to keep the latrines clean.

(f) Night urine tubs. Will be placed in the lines at night at 2000 hours and will be removed at Reveille.

(g) Refuse. All camp refuse will be disposed of at camp incinerator.

(i) Sewage System. Pedestal wash down water closets are to be cleaned daily with brush provided to remove stains, and seats scrubbed with soap and water. No paper other than sanitary paper supplied will be used in latrines.

(h) Ventilation. Windows and doors of buildings occupied by personnel are to be kept open when weather permits.

(i) Waste Food. Must be placed in receptacles provided:-

(i) Wet refuse
(ii) Empty tins and bottles and dry refuse.
(iii) Waste foods.

Refuse bins will be located in unit lines.

Note: Correct hygiene is the responsibility of all ranks and to maintain the health and efficiency of the unit it is essential that the laws of hygiene be carried out.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

25. WASHING (Clothing) — Facilities have been provided for the washing of clothing adjacent to main building on western side.

26. POSTAL — (A) PERSONNEL MAIL

The postal address for personnel of 2 Aust C.E. (Wks) will be as follows:-

Army number
Rank, name and initial
C/- Victoria Barracks
PADDINGTON.

1. Outgoing Mail.

(i) All personal mail for posting will be handed into orderly room by 0815 hrs or 1330 hrs daily (excepting Sundays)

(ii) In the case of letters being sent to addresses overseas, other ranks will leave the envelope open for franking by the orderly officer.

(iii) All mail will be stamped with the army concession stamp or in the case of overseas mail the unit censor stamp

(iv) The RSM will arrange for personal mail to be handed in to P.O. Vic. Barracks by 0900 hrs and 1400 hrs daily (excepting Sundays).

2. Incoming Mail

(i) Will be collected from PO Vic. Barracks at 0900 and 1400 hrs daily (excepting Sundays) and will be distributed to personnel by unit runner.

(B) OFFICIAL MAIL. This mail will be posted and received under present existing arrangements.
Viz. Through HQ NSW L of C Area registry.

27. FIRE DISCIPLINE — See appendix "F" attached.

28. LEAVE (CRO 598/43)

1. Recreation Leave. A leave day consists of 24 hrs. Leave MAY be granted (in accordance with leave roster at rate of 2 days per calendar month and will be taken as follows:-
1 day per fortnight and taken concurrently with rest day for that week (This leave may commence at 1740 hr

2. Night Leave. May be granted from 1740 hrs to 2359 hrs on all nights excepting Mondays and Wednesdays

No.leave will be granted on Monday or Wednesday night

3. Leave other than shown abovewill be applied for in writing to the Orderly Room.
Leave passes will be issued on leave parade at 1740 hours.

NOTES

1. Leave is a privilege and NOT a right.

2. All personnel will be in possession of leave pass when on leave.

3. The leave roster referred to in para 1 will be strictly adherred to.

29. REST DAY (CRO 598/43) — Subject to the exigencies of the service one day NOT necessarily Sunday in each week will be observed by all

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

members as a rest day.

2. Local leave may be granted at the discretion of the CO of the unit.

3. For members whose homes are in the vicinity local leave may commence at 1740 hours and will expire at 2359 hours the following night.

4. For members other than those mentioned in para 3 local leave will commence at 0830 hours and will expire at 2359 hours.

30. MEDICAL — R.A.P. Located in "L" Block Victoria Barracks.

Serious Sickness. All cases of serious sickness will be reported as follows:-

Between 0830 hrs and 1730 hrs to DDMS Office Vic. Barrack Phone F0455 ext. 339.

Between 1730 hrs and 0830 hrs to 12 Camp Hospital RAS - Phone FL5186 or 3161 ext 23.

Injury to Personnel. When a soldier is injured immediate attention will be arranged by orderly officer, NCO or senior officer present. Names of, and statements from all witnesses will be taken and AAF D11 completed.

31. DENTAL — To be arranged with Dental Officer at Victoria Barracks as required.

32. RECREATION — Provision will be made for OR's recreation in main building on ground floor.

33. REQUEST HOUR — (Ref. GRO 492/43 NSW L of C RO 48/44) Will be held between 0900 to 1000 hours on Friday of each week in CE's office at Victoria Barracks.

(A.H. GARNSEY) Colonel.
2 Aust C.E. (Works).

Distribution
Unit Notice Board
Officers Mess
File
War Diary
Spaces (3)

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "A"
TO C.S.Os.

DAILY TIME TABLE

2 AUST C.E.(Wks)

REVEILLE	0600 hrs.
MUSTER PARADE	0610 hrs.
COFFEE PARADE	0615 hrs.
P.T. PARADE	0625 hrs.
STAND DOWN	0655 hrs.
BREAKFAST	0745 hrs.
SICK PARADE	
(Report Orderly Room)	0815 hrs.
(Report RAP Vic Bks)	0830 hrs.
UNIT PARADE	0825 hrs.
PARADE (Vic Barracks)	1240 hrs.
STAND DOWN	1250 hrs.
MID-DAY MEAL	1300 hrs.
UNIT PARADE	1350 hrs.
PARADE (Vic Barracks)	1720 hrs.
STAND DOWN	1730 hrs.
.X. RETREAT	1800 hrs.
EVENING MEAL	
Other Ranks	1805 hrs.
Officers	1830 hrs.
COFFEE PARADE	2030 hrs.
FIRST POST	2130 hrs
LAST POST	2200 hrs.
LIGHTS OUT	
Other Ranks	2215 hrs
Officers	2315 hrs.

.X. NOTES: 1. At retreat (1800 hrs) all officers and ORs will when not under cover, stand at attention.

2. The Orderly NCO will sound warnings for parades as shown hereunder:-

Quarter Call	-	3 strokes of the gong
Five Minute	-	2 strokes of the gong
On Parade	-	1 strike of the gong

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "B"
TO C.S.O.S.

DUTIES OF UNIT ORDERLY OFFICER
(TOUR OF DUTY 24 HOURS)

1. Takes over duty from previous Orderly Officer at Retreat.

2. He is in charge of and responsible for general discipline and cleanliness of camp and billets.

3. He sees that all regimental duties are carried out correctly.

4. Inspects rations on receipt.

5. Attends meal parades and enquires for and deals with complaints.

6. He will frank mail when necessary.

7. Inspects guard and/or piquet before mounting and/or dismounting.

8. Inspects camp at least once per tour of duty for general cleanliness.

9. He sees that all Camp Standing Orders are observed, and supervises the carrying out of all Fire Instructions in cases of emergency.

10. He is assisted in all his duties by the Orderly N.C.O.

11. He will submit his written report (in orderly officers book) to the Adjutant on completion of his tour of duty.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "C"
TO C.S.Os.

DUTIES OF UNIT ORDERLY N.C.O.

1. Will report to Orderly Officer at Reveille and retreat.
2. Ensures that personnel are out at reveille and are ready for muster parade.
3. Sounds the quarter and five minute warning for all parades.
4. Is responsible for the correct working of any fatigue personnel.
5. Conduct meal parades at times laid down.
6. Will accompany the Orderly Officer on his rounds at meal times and inspection of camp area.
7. Will be responsible for the general discipline of NCOs and other ranks during his tour of duty.
8. Ensure that Camp Standing Orders are NOT violated.
9. Ensure that "lights out" are observed as laid down.
10. Take action as may be necessary to prevent noise by personnel after lights out.
11. Advise cook of any late meals to be kept for personnel absent on duty.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "D"
TO C.S.Os.

DUTIES OF TELEPHONE PIQUET

(TOUR OF DUTY - RETREAT TO 0830 hrs. NEXT DAY)

1. To be in attendance at Orderly Room during his period of duty.

2. Meals to be eaten in the Orderly Room.

3. The telephone piquet will NOT leave the Orderly Room unattended at any time.

4. Clean out Orderly Room before 0830 hrs. each morning.

APPENDIX "E"

DUTIES OF DUTY DRIVER

(TOUR OF DUTY - RETREAT TO REVEILLE)

1. To be available for duty if required.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "F"
TO C.S.Os.

FIRE ORDERS

2 AUST. C.E. (WORKS)

ENGINEERS' DEPOT, MOORE PARK

PART 1 (PRECAUTIONS AGAINST FIRE)

The Fire Officer is Lt. L.J. MERRILL
The Fire N.C.O. is Sgt. W. MINTER

The following instructions will apply to all personnel.

1. Memorise positions of fire buckets, extinguishers, etc. in main building and living quarters.

2. Investigate positions of nearest hydrants and hoses.

3. Use baskets and bins for waste paper and rubbish.

4. Do NOT smoke in prohibited areas.

5. Electric lights and appliances to be switched off when NOT in use. Report all faults in electric circuit to fire officer or N.C.O.

6. Fire fighting appliances must NOT be used for other purposes.

7. All provisions of Standing Orders for Army Fire Services must be adhered to.

PART 11 (PROCEDURE WHEN FIRE OCCURS)

1. Shout "fire" and notify switch to ring brigade, F.023 Sound alarm and notify fire officer.

2. Attack with buckets and extinguishers. If fire is too far advanced use hose and hydrants.

3. On sounding of alarm all ranks other than those engaged with first aid appliances will fall in on parade ground where fire officer or his deputy will take control. (In the absence of the fire officer or his deputy the senior officer or N.C.O. will take charge.)

4. On arrival of fire brigade the fire officer or his deputy will hand over control of his party to the Captain of the Brigade, and will remain under his directions until the fire is completely extinguished.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "E"

AUSTRALIAN MILITARY FORCES

Serial No. 1
Nos. 1 to 6

RESTRICTED

UNIT ROUTINE ORDERS - PART 1
By
COL. A.H. GARNSEY
Commanding
2 AUST.C.E.(WKS)

10 March, 1944

1. DUTIES

12 Mar '44	Orderly Officer	Lt. H.G. MAHALM
	Orderly N.C.O.	Sjt W.H. MINTER
	Telephone Picquet	Spr M.C. SCHUBERT
	Duty Driver	Spr J.A. HAYES
13 Mar '44	Orderly Officer	Capt H.W. WILKS
	Orderly N.C.O.	Sjt G. FELTON
	Telephone Picquet	Spr T. MACKIE
	Duty Driver	Spr A. McGOWAN

2. REGIMENTAL FUNDS COMMITTEE (Ref. GRO F.819/43)

The undermentioned personnel have been appointed as 2 Aust C.E. (Wks) Regimental Funds Committee:-

President	Lt L.B. PETTIGROVE
Vice-President	Lt. L.J. MERRILL
Secretary	Cpl D. SHIRLEY
Treasurer	Spr R.N. JOHNSON
Member	Spr D.M. COLRAIN

The duties of the Committee are to conduct the business of the Trust Fund in accordance with the requirements of GRO F.819/43, and in general to ascertain and give effect to the wishes of the personnel for whose benefit the Fund may be expended, subject to the approval of the C.O.

3. AUDITORS UNIT TRUST ACCOUNTS (Ref GRO F.819/43)

The undernamed personnel are hereby appointed as Auditors in accordance with the abovementioned GRO:-

Lt. F.M. LEARMONTH
Sjt G. FELTON

The duties of the Auditors are to ensure that all expenditure is properly incurred, to check the vouchers supporting such expenditure, and monthly to examine the Unit Trust A/c Book and certify to having examined the accounts.

4. CONTROL OF PHOTOGRAPHY (Ref GRO.18/44)

The undernamed Officer is appointed Officer i/c Photography 2 Aust CE (Works):-

Lt. G.F. MITCHELL

The duties of the Officer i.c Photography are to maintain a register showing the number, make and description of every camera hel in the Unit, together with the name of its possessor; and generally to implement the provisions of GRO.18/44 governing control of Unit photography.

5. UNIT AMENITIES OFFICER

The undernamed officer is appointed Unit Amenities Officer:
Lt. L.J. MERRILL

6. UNIT CENSOR

The undernamed officer is hereby appointed Unit Censor:-
Lt. F.M. LEARMONTH

Distribution
Unit Notice Board
Officers' Mess
File
√War Diary
Spare

(A.H. GARNSEY) Colonel
2 Aust C.E. (Works)

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

AUSTRALIAN MILITARY FORCES. Serial No.2

RESTRICTED

Nos. 7 - 10.

UNIT ROUTINE ORDERS -- PART I.

By

COL. A. H. GARNSEY

Commanding

2 AUST. C.E.(WORKS).

13 March 1944.

7. DUTIES.

14 Mar '44	Orderly Officer	Lt. ~~R. W.~~ LEARMONTH Ranger
	Orderly NCO	Sjt. E. MOODY
	Telephone Picquet	Spr. R. N. JOHNSON
	~~Duty Driver~~	~~Spr. G. J. McNAMARA~~
15 Mar '44	Orderly Officer	Lt. L. B. PETTIGROVE
	Orderly NCO	L/Sjt. C. H. KENYON
	Telephone Picquet	Spr. D. M. COLRAIN
	Duty Driver	Spr. ~~I. P. GRIFFITHS~~ G. J. McNAMARA

8. ARMY XMAS BOOK 1943 (Ref GRO G78/44).

1. As the demand for the 1943 Army Xmas Book ("Khaki and Green") has reached the maximum number that can be produced, further orders will not be placed by members.
2. Orders which have been received by the Officer-in-Charge, Military History Section, or which are now in transit, will be delivered in their turn as quickly as supplies can be obtained from the printer.
3. After orders now in transit have been received, the Officer-in-Charge, Military History Section, will furnish to units which have placed orders a forecast of the dates of delivery of orders which have not yet been despatched.

9. INCLUSION OF CENSORABLE MATTER IN CORRESPONDENCE (Ref GRO G27/44).

All ranks are forbidden to include in their correspondence information classed as censorable matter under current Field Censorship Instructions, notwithstanding that such correspondence is to be submitted to a franking officer or a censorship authority.

10. TELEPHONE CALLS.

The Orderly Officer will NOT remain at Victoria Barracks after 1730 hours, but will arrange with the switch monitor for all calls to be transferred to Camp Orderly Room, FL.2793.

(A. H. GARNSEY) Col.,
2 Aust. C.E.(Works).

DISTRIBUTION.
Unit Notice Board.
Officers' Mess
War Diary
File
Spare

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

War Diary

AUSTRALIAN MILITARY FORCES

(RESTRICTED)
UNIT ROUTINE ORDERS -- PART 1
by
COLONEL A.H.GARNSEY
Commanding
2 AUST C.E.(WORKS)

Serial No.3/44
Paras. 11-12

22 Mar 44

11. DUTIES

Orderly Officer	- Lieut Ranger
N.F.D.	Capt. Glanville
Orderly Sgt	Sgt. Moody
N.F.D.	Sgt Felton
Telephone Picquet	Spr Johnson
N.F.D.	Spr. Harvoe
Duty Driver	Spr. McNamara
N.F.D.	-----

12. REHABILITATION
MINISTRY OF POST-WAR
RECONSTRUCTION. NSW L of C Routine Order No.84/44 is repeated for information of all ranks.

"(1) The Commonwealth Reconstruction Training Scheme has commenced and training is now available to eligible and suitable discharged ex-service men and women in professional and semi-professional courses at Technical Colleges and Universities in so far as the Manpower situation allows.

(2) Full-time training will be given only in occupations offering stable prospects of employment now and after the war.

(3) Part-time training in a wide range of vocations to improve the occupational status of ex-servicemen and women in employment will be available at Universities and Technical Colleges.

(4) Benefits under the scheme for full-time trainees including living allowances from £3/5/- per week (single man) to £5/5/- per week (man with two dependants) as well as free tuition, books and instruments where required.

(5) For University and Technical College professional courses applicants must possess the necessary educational qualifications required for entrance to these courses.

(6) Applicants must come within the following classes.
FULL-TIME:- (a) Men and Women who have been prevented by war-caused incapacity from returning to their pre-war occupations;
(b) Who enlisted on or before their 21st birthday;
(c) Who require a short refresher course;
(d) Who want to complete a full-time course which was interrupted by war service or contemplated before enlistment;
(e) Who displayed conspicuous ability during service;
(f) Who were either self-employed before enlistment and are unable to resume their former job; or
(g) Who have vocational skill now in over supply.
PART-TIME:- (a) Those who desire to complete an approved course of professional, vocational, cultural or general education training commenced in the Services or as a Prisoner of War;
(b) Those who desire to enter upon an approved part-time course with a view to improving the occupational status;
(c) Those who, whilst undergoing vocational full-time trainingcan satisfy the prescribed authorities that a part-time course is a desirable addition to the full-time course they are undergoing.

(7) Eligible Servicemen and Women whose training cannot be carried out during the war will retain their right to have claims for training considered subsequently.

(8) Any member whose discharge has been authorised may make application for training at the Rehabilitation Section during discharge procedure where an interview for selection will be arranged.

(A.H.GARNSEY) Colonel
2 Aust C.E.(Works)

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

AUSTRALIAN MILITARY FORCES
(RESTRICTED)

Serial No. 4/44
Paras. 13-14

UNIT ROUTINE ORDERS--PART 1
by
COLONEL A.H. GARNSEY
Commanding
2 AUST C.E.(WORKS)

29 Mar 44.

13. DUTIES

Orderly Officer:	Capt Wilks,
N.F.D.	Lieut Ranger
Orderly N.C.O.	S/Sgt Pitt
N.F.D.	Sgt Warton
Telephone Picquet	Spr Mackie
N.F.D.	Spr Schubert
Duty Driver	Spr Hayes
NFD	---

14. REPORTING OF ACCIDENTS

G.R.O. Q.83 is repeated in part hereunder:-

"1. Where the driver of an army vehicle is concerned in an accident, he will forthwith report particulars of the accident to his unit by the most expeditious means available. This report will be made in all cases, irrespective of the amount of damage either to the army vehicle or to the other vehicle, person or property concerned in the accident.

2. The accident, if it involves damage however slight to any civilian vehicle, person or property, will be reported to a member of the police force or, if no member of the police force is at the scene of the accident, to the nearest police station.

3. The report of the accident to the civil police will be in accordance with the following pro forma :-

Report of accident to be furnished to the Civil Police.

Particulars of accident:

(1) Army No., rank, name and unit of driver concerned.
(2) Number of army vehicle concerned.
(3) Date of accident.
(4) Time of accident.
(5) Place of accident(stating street or other suitable landmark.)
(6) Nature of accident(e.g.,collision, running down pedestrian, etc.)
(7) Names and addresses, if known, of any other person and the registered numbers of any other vehicles involved in the accident.
(8) Names of any witnesses of the accident (including military personnel), if required by State Law.

5. The driver or other member of the forces concerned in or witnessing the accident will not give any information other than as particularised above to the police or any other person or sign any statement unless the law of the State in which the accident occurred requires it. Drivers will make themselves familiar with and comply with the law of the State in which they are stationed, insofar as it relates to the notification of accidents and the giving of information concerning them.

(T253/1/15)

A.H. GARNSEY Colonel
2 AUST C.E.(WORKS)

DISTRIBUTION
Unit Notice Board
Officer's Mess
War Diary
File

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "F"

General Staff, NSW L OF C AREA
Victoria Barracks.
PADDINGTON
16 March, 1944

75017

2 Aust C.W. (Works)

VISUAL TRAINING FILMS - SCREENINGS

The following Programme of Visual Training Films has been arranged and if suitable will be screened at 1800 hours on each Tuesday and Thursday:-

16 March 44	Carry - All Scraper
21 March 44	Angle Dozer
23 March 44	Rooter and Sheeps Foot Roller
28 March 44	AC49/1/ We Drivers /2 Formations
30 March 44	C477 Beach Organization
4 April 44	C220 Camouflage - Air View
6 April 44	C184 Combined Operations
11 April 44	C198 Part 1, 11 and 111 Unexploded Bomb
13 April 44	C198 Part 1V, V, V1 Unexploded Bomb

Major, GS
NSW L OF C AREA

Circulation
Staff Officers
Adjt.
A.S.M.
√War Diary
File

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

War Diary for March

FIELD RETURN OF OFFICERS

Army Form W.3008 (Adapted) (Page 1) (Revised Jan., 1943)

10/44 (Serial No.)

At 0600 Hrs. Saturday 4/3/1944. 2 Aust. Engr. Stores Sect (Unit) (Base).

W.E. IV/14a/1. OFFRS. 3 O.R's. 11 + OFFRS. O.R's. ATT. BY W.E. LWOP NIL.

PART A.—POSTED STRENGTH, SURPLUS OR REINFORCEMENTS REQUIRED.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
Rein'fts Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Rein'fts Required.
				*					
				*					
			1	Lieut.-Colonels Majors					
			1	Captains					
			1	Lieutenants					
				Quarter-masters					
				A.A.N.S. and A.A.M.W.S. Offrs.					
				Civilians Counting as Offrs.					
			3						

Analysis of Part A to be shown here by ALL units. Only units notified in para. 10 of instructions for compilation of form will complete Part E (1) & E (2).

DETAIL.	A.I.F.	C.M.F.	A.W.A.S.	A.A.N.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
	A B	A B								
A.	1 -	- 2								3
E.(1)										
E.(2)										

* Insert detail of higher ranks as necessary.
* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces; 10 N.Z. Forces.

PART B.—PARTICULARS OF OFFICERS JOINED OR QUITTED DURING WEEK.

OFFICERS JOINED DURING WEEK

Army No.	Rank.	Name and Initials.	Unit From.	Date.	CAUSE.

OFFICERS QUITTED DURING WEEK.

Army No.	Rank.	Name and Initials.	Unit To.	Date.	CAUSE.

PART C.—DESCRIPTION OF OFFICERS WHOSE RETURN TO ..... (Unit) IS PARTICULARLY REQUESTED. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust. Engrs. Stores Sect. Unit (Base)

Army Form W.3008 (Adapted) (Page 2) (Revised Jan., 1943)

...../..... (Serial No.)

PART D.—NOMINAL ROLL OF OFFICERS ON POSTED STRENGTH

At 0600 Hrs. Saturday 4/3/1944 (Total to agree with Columns 4 and 7 of Part A.)

1 Substantive Rank and Higher Temporary Rank if Held.	2 Army Number.	3 Surname.	4 Initials.	5 Posting.	6 Whether present with Unit (insert Yes or No)	7 If not present with Unit, state how employed.	8 Date of Detachment.
Lt.(T/Maj.)	N.103993	ROBB	R.I.	OC	Yes		
Lt.(T/Capt.)	NX149793	DAVIS	A.M.	2 i/c	"		
Lt.(	N.61204	TANNER	E.R.		"		

PART E.—NOMINAL ROLL OF OFFICERS ATTACHED FROM OTHER UNITS.

Substantive Rank and Higher Temporary Rank, if Held.	Army Number.	Name and Initials.	Unit.	Date of Attachment.	Nature of Attachment.
Lt.	NX26907	CHADWICK, W.D	RAE (Reinfts)	19.2.44	Attached for duty.

4 Mar 44.
Date of Despatch

2,000 Pads 7/43 B.P.

Signature of Commander
Major
R.I.ROBB
2 Aust Eng Stores Section (Base)

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

FIELD RETURN OF OTHER RANKS

Army Form W.3009 (Adapted) (Page 1) (Revised Jan., 1943)

10/44 (Serial No.)

At 0600 Hrs. Saturday 4/3/1944 2 Aust. Engr. Stores Sect. (Base) (Unit)

LWOP NIL.

W.E. IV/14a/1 OFFRS. 3 O.R's. 11 + OFFRS. ..... O.R's. ..... ATT. BY W.E.

Part A. Posted Strength, Surplus or Reinforcements Required.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
WE Reinfts. Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Reinfts. Required.
				W.Os. Class I.					
1			1	W.Os. Class II.					
				Squadron or Company Quartermaster Sgts.					
				Staff Sergeants					
4			4	Sergeants					
4			4	Corporals					
2			2	Troopers, Privates, etc.					
				Civilians counting as O.R.					
11	•		11.	Totals of cols. marked • should agree with details shown in Part E on Page 2.		•			•

Analysis of Part A to be shown here by ALL units. Only units notified in para. 7 of instructions for compilation of this return will complete analysis of Part B(1) and B(2).

Details	A.I.F.	C.M.F.	A.W.A.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	• •	TOTAL.
A	1	4 2 8							11
B(1)									
B(2)									

• • Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces, 10 N.Z. Forces.

Part B. Other Ranks Attached from Other Units.

Number of O.Rs.	Unit to which they belong.
1	S/Sgt M&R att.POW Camp Hay.
1	Spr. 10 Aust. W/Shop & Park Coy.

Part C. Other Ranks Included in Part A Detached to Other Units.

Number of O.Rs.	Unit to which detached.

Part D. Description of Other Ranks Whose Return to ..... (Unit) is Particularly Requested. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust. Engr. Stores Sect. (Base) *Unit*

Army Form W.3009 (Adapted) (Page 2) (Revised Jan., 1943)

10/44 (Serial No.)

PART E. Detail of Present Strength and Reinforcements required as shown in Part A of Army Form W.3009 at 0600 Hours Saturday 4/3/1944.

Details of Tradesmen. GROUP I.	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP I. (cont.)	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP II. (cont.)	W.E.	Posted Strength.	Reinfts. Required.	Details of Tradesmen. GROUP III. (cont.)	W.E.	Posted Strength.	Reinfts. Required.
Ammunition Examiners				Surveyors, Engineering				Operating Room Assts.				G.P.O. Assistants			
Armament Artificer Fitter				Surveyors, R.A.A.				Operator, Keyboard				Hammermen			
Armament Artificer Fitter (Electrical)				Surveyors, Topographical				Operator, Line				Leather Stitchers			
Armament Artificer Fitter (M.V.)				Surveyors, Trigonometrical				Operator, Signal				Orderlies, Nursing			
Armament Artificer Fitter (A.F.V.)				Toolmakers				Operator, Switchboard				Orderlies, Nursing Mental			
Armament Artificer Instrument				Turners				Operator, Wireless				Plate Layers			
Armament Artificer Radio				Watchmakers				Opticians				Rangetakers			
Armament Artificer Signals				Welders				Painters				Rivetters			
Armament Artificer Wireless								Panel Beaters				Roughriders			
Artificer, Artillery								Photographer, Dry Plate				Saddlers			
Artificer, Engine								Predicter Numbers				Saddletreemakers			
Blacksmiths								Printers				Shoemaker and Boot Repairer			
Bricklayers								Radiographers				Stevedores			
Computors								Riggers				Stokers, Staty. Engine			
Cooks, Hospital				**GROUP II.**				Sawyers				Storemen, Technical			
Coppersmiths				Armourers				Signallers				Tailors			
Dispensers				Axemen				Signwriters				Textile Refitters			
Draughtsmen				Bakers				Telescope Identfn. Numbers				Tinsmiths			
Draughtsmen (Architectural)				Bty. Comd's. Asst.				Well Borers				Vulcanizers			
Draughtsmen (Engineering)				Boilermakers				Wheelers				Wagon Erectors			
Draughtsmen (Mechanical)				Carpenters				Winchman				Whitesmiths			
Draughtsmen (Topographical)				Carpenters and Joiners				Wireman							
Electricians				Cooks				Woodturners							
Electricians (M.V.)				Dental Mechanics											
Electricians (Signals)				Driver-Mech. (Eng. and Med.)											
Fitters				Driver-Operator											
Fitters (Cycle)				Drainers											
Fitters (Electrical)				Electricians											
Fitters (Gun)				Electricians (Engineers)											
Fitters (Instrument)				Fire Control Operators				**GROUP III.**				**DETAILS OF NON-TRADESMEN.**			
Fitters (M.V.)				Gun Operator				Battery Surveyors				Clerks	9	10	
Fitters, Railway Signal				Hatchman				Butchers				MT Drivers	2	-	
Fitters, Signals				Height Taker				Clerks	-	1					
Grinder, Precision				Hello Operator				Clerks, Supply							
Mechanics, Instrument				Instrument Operator				Clerks, Technical							
Mechanics, Instrument (Signals)				Intelligence Duties				Coach Trimmers							
Mechanics, Instrument (Surgical)				Joiners				Concretors							
Mechanics, Radio				Lineman				Cooks							
Mechanics, Typewriter				Lineman, Signals				Dental Clerk Orderlies							
Mechanics, Wireless				Lithographers				Despatch Riders				**ATTACHED BY W.E.**			
Millwrights				Machinists, Metal				Draughtsmen, Signals							
Operators, Excavator				Machinists, Wood				Drivers, H.T.							
Pattern Maker				Masons				Driver Mechanics							
Pharmacist				Masseurs				Driver Tptn. Plant							
Photographer, Wet Plate				Mechanics, M.T.				Engine Hands, I.C.							
Photowriter				Miners				Equipment Repairers							
Plumber				Moulders				Farriers							
Saw Doctors				Nurses, Trained				Fitters' Mates							
Surveyors				Observation Post Assts.				Gun Layers							
CARRIED FORWARD				CARRIED FORWARD				CARRIED FORWARD	-	1		Totals of columns Marked • to agree with columns 4 and 7, and 1 and 10 of Part A respectively.	11	11 •	•

NOTES.—(a) If rank other than private is involved give details on back.
(b) Authorised trades or specialists not included in list will be added as required in spaces provided.
(c) Where A.W.A.S. and/or A.A.M.W.S. personnel are desired show details on back.
(d) Where replacement not desired note accordingly on return by insertion of N.R. in col. "Reinfts. Required."
(e) Where any request or notation is made on back of form, the words "See Back" should be written in one of the blank spaces on this page.

(See analysis overleaf)

4 Mar 44

Date of Despatch

2,000 Pads 7/43 B.P.

Signature of Commander Major
R.I.ROBB
2 Aust Eng Stores Section (Base)

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

SURPLUSES AND DEFICIENCIES.

Clerks Gp.III	1 Spr. Surplus.
Clerks	1 Spr. Surplus.
MT Drivers	2 Sprs. Deficient.

FIELD RETURN OF OTHER RANKS

Army Form W.3009
(Adapted) (Page 1)
(Revised Jan., 1943)

(9 44) /1/44 (Serial No.)
6/44

At 0600 Hrs. Saturday 4 / 3 /1944 2 Aust. CE (Works) (Unit)

LWOP NIL.

W.E. IV / 11a / 1 OFFRS. 12 O.R's. 39 + OFFRS. ..... O.R's. ..... ATT. BY W.E.

Part A. Posted Strength, Surplus or Reinforcements Required.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
Reinfts. Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Reinfts. Required.
1	1			W.Os. Class I.					
1			1	W.Os. Class II.					
				Squadron or Company Quartermaster Sgts.					
2	1		1	Staff Sergeants					
6	2		4	Sergeants					
7	1		6	Corporals					
22	5		@ 17	Troopers, Privates, etc.					
				Civilians counting as O.R.					
39 .	10		@ 28	Totals of cols. marked * should agree with details shown in Part E on Page 2.		.			.

((@) includes 1 P/L/Cpl

Analysis of Part A to be shown here by A.I.I. units. Only units notified in para. 7 of Instructions for compilation of this return will complete analysis of Part B(1) and B(2).

Detail	A.I.F. A	A.I.F. B	C.M.F. Under 3 Years.	C.M.F. Over 3 Years.	A.W.A.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
A	17	-	7	2	3						29
B(1)											
B(2)											

* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces, 10 N.Z. Forces.

Part B. Other Ranks Attached from Other Units.

Number of O.Rs.	Unit to which they belong.	Number of O.Rs.	Unit to which they belong.
1 Spr.	2/1 Aust.Rly.Const.Coy.(ME)		
1 Cpl.	3 Aust. Maint. Pl.		
1 W/O.1	GDD (NSW)		
2 S/Sgts	do.		
2 Sgts.	do.		
1 Cpl.	do.		
1 Sgt.	10 Aust.W/Shop & Park Coy.		
1 Spr.	do.		
1 Cpl.	47 Aust. DCRE (Works)		
1 Cpl.	49 Aust. DCRE (Works).		
1 Cpl.	51 Aust. DCRE (Works).		
1 S/Sgt	4 Aust. CRE (Works).		

Part C. Other Ranks Included in Part A Detached to Other Units.

Number of O.Rs.	Unit to which detached.	Number of O.Rs.	Unit to which detached.
2 Sprs	10 Aust. W/Shop & Park Coy.		
1 Cpl.	do.		

Part D. Description of Other Ranks Whose Return to ..... (Unit) is Particularly Requested. ...../...../194.....

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

SURPLUSES AND DEFICIENCIES BY RANKS & TRADES.

TRADE CLASSIFICATION	SURPLUS	DEFICIENCY.	REMARKS.
Engineer Clerks.	2 Cpls.	1 W/O. 1 4 Sappers.	Reinforcements NOT required.
Engineer Draftsmen.	1 Spr.	1 S/Sgt. 2 Sgts. 2 Cpls.	ONE (1) reinft.req'd.
Architectural Draftsmen.	1 Cpl.		
Batmen		5 Sprs.	Reinforcements NOT required.
Driver-Mechanic Gp.III	1 Spr.		
Drivers MT		2 Sprs.	do.
M/C Orderly		1 Spr.	do.
Storeman Technical	1 Spr.		
General Duties.	1 Spr.		
Stenographers (AWAS)	1 Spr.		
Clerks (AWAS)	2 Sprs.		
Engineer Surveyors.		2 Cpls.	ONE (1) reinft.req'd.
TOTALS	10 ORs.	20 ORs.	Net deficiency as per Part "A" overleaf - 10 O.Rs.

Reinforcements req'd: 1 Engineer Draftsman
1 Engineer Surveyor.

FIELD RETURN OF OFFICERS

Army Form W.3008 (Adapted) (Page 1) (Revised Jan., 1943)

10/44 (Serial No.)

At 0600 Hrs. Saturday 4/3/1944 2 Aust. CE (Works) (Unit)

W.E. 1V 11a 1 OFFRS. 12 O.R's 37 + OFFRS. O.R's ATT. BY W.E. LWOP NIL

PART A.—POSTED STRENGTH, SURPLUS OR REINFORCEMENTS REQUIRED.

1	2	3	4	5	6	7	8	9	10
W.E. EXCLUDING ATTACHED.				DETAIL.	ATTACHED ALLOWED BY W.E.				
WE Rein'fts Required.	Deficient W.E.	Surplus to W.E.	Posted Strength.		Arm or Corps.	Posted Strength.	Surplus to W.E.	Deficient W.E.	Rein'fts Required.
1			1	Colonel *					
				*					
3	2		1	Lieut.-Colonels Majors					
6	3		3	Captains					
2		5	7	Lieutenants					
				Quarter-masters					
				A.A.N.S. and A.A.M.W.S. Offrs.					
				Civilians Counting as Offrs.					
12	5	5	12						

Analysis of Part A to be shown here by A.I.L. units. Only units notified in para. 10 of instructions for compilation of form will complete Part E (1) & E (2).	DETAIL.	AIF	A.I.F.	C.M.F.	A.W.A.S.	A.A.N.S.	A.A.M.W.S.	CIVIL.	R.A.N.	R.A.A.F.	* *	TOTAL.
	A.	9	B A B - 8 1									12
	E.(1)											
	E.(2)											

* Insert detail of higher ranks as necessary.
* * Personnel belonging to a category not provided for in the analysis will be shown in this Col. Particulars will be shown, e.g., 20 U.K. Forces; 10 N.Z. Forces.

PART B.—PARTICULARS OF OFFICERS JOINED OR QUITTED DURING WEEK.

OFFICERS JOINED DURING WEEK

Army No.	Rank.	Name and Initials.	Unit From.	Date.	CAUSE.
QX50125	Lt.	MERRILL, L.J.	NSW L OF C AREA "A" & "Q" School	1.3.44	Rejoined on completion of No.2 Course.

OFFICERS QUITTED DURING WEEK.

Army No.	Rank.	Name and Initials.	Unit To.	Date.	CAUSE.

PART C.—DESCRIPTION OF OFFICERS WHOSE RETURN TO (Unit) IS PARTICULARLY REQUESTED. /194

Army No.	Rank.	Name and Initials.	REMARKS (e.g., present whereabouts if known).

2 Aust. CE (Works) Unit

Army Form W.3008 (Adapted) (Page 2) (Revised Jan., 1943)

10/44 (Serial No.)

PART D.—NOMINAL ROLL OF OFFICERS ON POSTED STRENGTH

At 0600 Hrs. Saturday 4/3/1944 (Total to agree with Columns 4 and 7 of Part A.)

1 Substantive Rank and Higher Temporary Rank if Held.	2 Army Number.	3 Surname.	4 Initials.	5 Posting.	6 Whether present with Unit (insert Yes or No)	7 If not present with Unit, state how employed.	8 Date of Detachment.
Lt.Col(T/Col)	NX118226	GARNSEY	A.H	CE	Yes	(Chief Engineer)	
Lt.(T/Maj.)	NX109262	BUTLER	R.J	SORAE	"	(Works Maj.)	
Lt.(T/Capt.)	N439344	WILKS	W.H	"	"	(Works Capt.)	
A/Lt.	NX170414	LEARMONTH	F.M	"	"	(Comms)	
Lt.	VX90966	PETTIGROVE	L.B	"	"	(Stores Capt.)	
Lt.	QX50125	MERRILL	L.J	"	"	(Water)	
T/Lt.	N451140	RANGER	C.E	"	"	(E&M)	
Lt.	N393285	PORTER	F.K	"	"	(Surveyor ~~of~~ Wks.)	
Lt.	VX114160	MITCHELL	G.F	Cam.	"		
Lt.	NX115430	MAHALM	H.G	Adjt.	"		
Lt.(T/Capt.)	NX109261	GLANVILLE	C.R	---	"	Surveyor sup'y ex E&E Serv Br	
Lt.(T/Capt.)	NX129169	SEALE	H.V	---	"	Chemist " " " " "	

PART E.—NOMINAL ROLL OF OFFICERS ATTACHED FROM OTHER UNITS.

Substantive Rank and Higher Temporary Rank, if Held.	Army Number.	Name and Initials.	Unit.	Date of Attachment.	Nature of Attachment.
Lt.(T/Capt.)	N213766	ROYLE, J.MacD.	4 Aust. CRE (Wks)	16.8.43	For duty.
Major	N39304	VIDAL, E.S	GDD(NSW)	23/11/43	"
Major	N393305	KRINKS F.L	do	23/11/43	" "
Major	NX104559	SULLIVAN D.	do	23/11/43	" "

4 Mar 44.
Date of Despatch

Signature of Commander

2,000 Pads 7/43 B.P.

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651

APPENDIX "G"

AUSTRALIAN WAR MEMORIAL AWM2020.71.1651